

CABINET AUDIT COMMITTEE 28 SEPTEMBER 2010

WOODLANDS SCHOOL EXTENSION – ADDENDUM REPORT

Portfolio Holder: Councillor Alan Jarrett, Finance

Councillor Les Wicks, Children's Services

Report from: Deborah Upton, Monitoring Officer

Mick Hayward, Chief Finance Officer

Author: Deborah Upton, Monitoring Officer

Summary

To provide Cabinet and Audit Committee with additional information on the Children and Adults Capital Programme approval process and also provides information on works already undertaken, and planned works, at the school.

1. Children and Adults Capital Programme approval process

- 1.1 The reports presented to both Cabinet and the Audit Committee highlight a number of failings in the Woodlands Primary School building project. In summary these were;
 - the absence of a written record of the reason for the decision to approve costs,
 - the absence of a formal proposal,
 - the absence of a project plan,
 - the absence of a cost plan,
 - the failure to undertake a proper procurement process.
- 1.2 Table A sets out a proposed project approval process for all Children's Services Capital projects, which addresses these failings as follows;
 - Cabinet and Full Council (if required under the constitution) would approve project costs in all cases. Virements, if required, would be formally requested in the capital monitoring reports,
 - Formal proposals for each project would be presented for approval as an outline business case. Cabinet would approve each outline business case for projects with a value in excess of £500,000,

- Detailed project and cost plans would be produced during the design development stage and presented for approval at Gateway 1.
- Procurement would be approved according to the council's existing procurement gateways (gateway 3). Sign off procedures for procurement gateways are described in more detail in the Council's Procurement procedures.
- All projects will follow RIBA (Royal Institute of British Architects) plan of work stages, which is a best practice approach to design and construction.
- 1.3 The level of approval would depend on the stage and value of the project although funding for all projects, regardless of value, would need to be approved by Cabinet as virement requests in the capital monitoring reports. Specific funding sources for each project would be identified and allocated when requesting the virement. This would include new developer contributions if appropriate.
- 1.4 Key project gateways are shaded in Table A. Children and Adults Overview and Scrutiny Committee would have the ability to request a paper on any project at any of these key project gateways.
- 1.5 Progress on all school projects is reported on a six weekly basis to the Education Programme Board, which is chaired by the Director of Children and Adults and whose membership includes senior council officers for finance, legal and procurement services and the Portfolio Holders for Children's Services and Finance.
- 1.6 It is also recognised that in recent years the Education capital programme has not been articulated in as much detail as it should have been, when both Cabinet and Full Council have been requested to approve the capital programme for the following year. Members have done little more than grant approval to the directorate to spend large capital allocations and exercise borrowing approvals, without a clear picture of how this funding would be spent. In presenting the 2011-12 capital programme to Members, it is the directorate's intention to present a much more detailed programme, comprising specific projects. There may also, however, be some broader allocations, like for example the primary strategy, which will be allocated out to specific projects during the year, or subsequent years, as the master plans for each school emerge, all of which will be approved by members as they arise.
- 1.7 In addition to this more detailed programme, Members will be provided with an analysis of how the programme will be funded, including any as yet unallocated amounts developer contributions etc. together with a more sophisticated attempt to profile expenditure over the medium term. This will permit more accurate cash flow projections and 'join up' the revenue and capital budgets.

2. Works

2.1 Appendix 1 sets out details of the works already undertaken at the school, and planned works.

3. Revised recommendations

Cabinet

- 3.1 That Option D be agreed and that the Section 106 Contribution for Grange Farm be used to fund this work.
- 3.2 That Cabinet agrees the proposed project approval process outlined in the addendum report.
- 3.3 That the Audit Committee be asked to consider the control issues arising from this report noting that Cabinet has agreed the proposed project approval process outlined in the addendum report.

Audit Committee

3.4 That the Audit Committee considers the control issues arising from this report noting that Cabinet has agreed the proposed project approval process outlined in the addendum report.

Lead officer contact: Deborah Upton

Monitoring Officer Tel: 01634 332133 E: deborah.upton@medway.gov.uk

Table A

No.	Project stage	Project value					
		Up to £100,000	Above £100,000 but	Over £500,000			
			below £500,000				
1	Council approves capital programme, which will in some cases include broad programmes, eg: Primary Strategy, SEN						
	Strategy subject to subsequent member approval of the detailed content of these programmes. Subsequent allocation of						
	funds to specific schemes will be through the virement mechanism but tied to the constitutional limits which at present						
	provide directors with a limit of £250,000 and Cabinet with £1 million above which full Council approval is required.						
2	Children's and Adults services capital review group	Not required	DMT	DMT			
	proposes design development to DMT for approval	Discretos	Oabiaat	Onlainet			
3	Request virement to fund design development through	Director	Cabinet	Cabinet			
4	Cabinet in capital monitoring report	Delegation	O a la ira a 4	Onlainet			
4	Progress of design development reported to Cabinet in capital monitoring report	Cabinet	Cabinet	Cabinet			
5	Outline Business Case approval	DMT	DMT	Cabinet			
6	Where approved and more resource required, request	Director	Cabinet	Cabinet			
	virement to fund design development through Cabinet in	Delegation					
	capital monitoring report						
7	Proceed to detailed design stage. Progress of design	Cabinet	Cabinet	Cabinet			
	development continues to be reported in capital						
	monitoring report						
8	Gateway 1 paper for approval to go to tender based on		DMT/Procurement	Procurement			
	detailed design	Invitation to	Board	Board/Cabinet			
9	Gateway 2 tender document sign off	quote with	Procurement officer	Strategic			
		Assistant		Procurement			
4.0		Director sign off		Manager			
10	Gateway 3 approval of contract award	3 3 3	DMT/Procurement	Procurement Board			
4.4		0.1.	Board	and Cabinet			
11	Request virement, according to constitutional limits, for	Cabinet	Cabinet	Cabinet/Council			
	full project budget, agreed at Gateway 3 stage, in capital						
12	monitoring report Progress of project reported to Cabinet in capital	Cabinet	Cabinet	Cabinet			
12	Progress of project reported to Cabinet in capital monitoring report	Capinet	Capinet	Capinet			
13	Gateway 4 post project review	Not required	DMT/Procurement	Procurement			
13	Caleway 4 post project review	Not required	Board	Board/Cabinet			
			Doalu	Doard/Cabinet			

Summary of Woodlands building project

Summary of work completed to date

- 2 additional classroom spaces have been created, through the conversion of space previously used for administration.
- Nursery relocated to a different part of the school, to bring it alongside community facilities, including the sure start children's centre.
- A new community entrance, including a cafeteria has been built, which serves the school's community facilities, sure start children's centre and nursery.
- Relocation of the main entrance to the school, along with the creation of new office and administrative accommodation.

Work delivered to date, which requires some completion work as part of option D

- New heating and cooling units installed throughout the school.
- External auditorium space has been built, although this is currently not in use.
- New lighting has been installed.
- New access control system and fire alarm system have been installed.

Work proposed in option D

- Additional nursery accommodation, including toilet provision.
- Nurture room for children with social and emotional needs.
- Classroom accommodation for reception children.
- Family room and training room, which is part of the sure start children's centre.
- SEN hub for children with Special Learning and Achievement Needs.
- Any outstanding works to ensure school is fully compliant with all current legislation, i.e. building regulations.