Actuals to Period 12

Forecasts to Round 2 - 2020-2021

04/11/2020

	Funding Source	Portfolio Holder/Project	Total Approved	Total Exp from Date of		aining App	roval		2020	0/21		Spen L	d Forecas	t for	Total Proj Exp	Total Proj Var	On On Budget Time
Cost Centre & Description of Scheme		Manager	Cost	Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme	Budget	Spend	Forecast Outturn	Forecast Variance			Spend 23-24	·		Budget Time
			£000's	£000's	£000's	£000's	Budget £000's										
								£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
20-21 MC CAPITAL VIEW																	

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		202	0/21		Sper	nd Forecas	st for	Total Proj	Total Proj	_
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to	Rolled	New	Remaining			1	I	1	Later Years	s I	Exp	Var	On On Budget Time
oust define a bescription of deficine				31 March 2020	Forward	Approvals		Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24			
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
1. CHILDREN AND ADULTS																	
CHILDRENS AND ADULTS																	
BASIC NEEDS																	
9X478 - BASIC NEEDS PROGRAMME	Grant or S106	Cllrs Josie Iles	98	0	94	4	98	98	0	84	(14)	0	0	0	84	(14)	© ©
Programme funded by DfE grant to establish additional capacity for new pupils in Medway. As individual schemes are approved at GW1 and GW3 virements are undertaken to establish project budgets		and Martin Potter															
31/03/2021 holding code for funding prior to allocation. Although currently showing an underspend this is likely to be utilised this year.		Paul Clarke															
9X532 - HUNDRED OF HOO PRIM EX PHASE 2 To provide a brand new 1 FE primary school with effect from September 2017.	Grant or S106	Cllrs Josie Iles and Martin Potter	18	0	18	0	18	18	0	18	0	0	0	0	18	0	9 9
31/03/2021 all building works complete and in use. Thiis remaining budget is to cover any late fees that are still outstanding.		Paul Clarke															
9X542 - CAPITAL PROGRAMME MGMT Capital programme management costs.	Grant or S106	Cllrs Josie Iles and Martin Potter	121	0	0	121	121	121	0	121	0	0	0	0	121	0	© ©
31/03/2021 Expecting salary cost of approx £120k.		Paul Clarke															
9X545 - ST MARYS ISLAND EXP TO 3FE Expansion of St Mary's Island Primary Primary School from 2FE to 3FE to enable the School to admit an additional 210 pupils to meet need in the area	Grant or S106	Cllrs Josie Iles and Martin Potter	22	0	22	0	22	22	0	22	0	0	0	0	22	0	© ©
31/03/2021 - the project is basically complete and the extra form created continues to work through the school. There is a problem with the playground being too slippery when it rains which is being addressed before the project can be completely closed.		Paul Clarke															
9X546 - RIVERSIDE PRIM EXP TO 2FE Expansion of Riverside Primary School from 1FE to 2FE to enable the School to admit an additional 210 pupils to meet need in the area.	Grant or S106	Cllrs Josie Iles and Martin Potter	3	0	31	(28)	3	3	0	3	0	0	0	0	3	0	© ©
31/03/2021 Project complete and school admissions increased by 1 class from September. Awaiting final invoices.		Paul Clarke															
9X548 - HOLCOMBE GRAMMAR 1FE EXP 1FE expansion of grammar places by refurbishment and reconfiguration of current block to create an additional 210 places including sixth form.	Grant or S106	Cllrs Josie Iles and Martin Potter	31	0	31	0	31	31	19	31	0	0	0	0	31	0	9 9
31/03/2021 - The project is complete and extra classroom in use. The remaining budget is to cover any late fees and will be reviewed during the remainder of the year.		Paul Clarke															

	Funding Source	Portfolio Holder/Project	Total Approved	Total Exp from Date of	Rem	aining App	roval		202	0/21			nd Forecas Later Year		Total Proj Exp	Total Proj Var	On On
Cost Centre & Description of Scheme		Manager	Cost	Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24			Budget Time
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9X549 - SIR JOSEPH WILLIAMSON 1FE EXP 1FE expansion of grammar places by some expansion, some reconfiguration and refurbishment to create an additional 210 places including sixth form.	Grant or S106	Cllrs Josie Iles and Martin Potter	0	0	0	0	0	0	14	14	14	0	0	0	14	14	* ©
31/03/2021 Project to expand math school. project complete final costs to be paid. Overspend to be offset from expected underspend on 9X478 Unallocated Basic Needs.		Paul Clarke															
9X550 - RAINHAM MARK EXP 1FE EXP 1FE expansion by extension to buildings and by the creation of 1 new block to create an additional 210 places including sixth form.	Grant or S106	Cllrs Josie Iles and Martin Potter	3	0	3	0	3	3	0	3	0	0	0	0	3	0	© ©
31/03/2021 - Project complete and classroom in use. Forecasting to spend up to budget in case of late fees. This will be reviewed as the year progresses.		Paul Clarke															
9X553 - RIVERSIDE HALL EXTENSION To provide the school with sufficient hall space following the increase from a 1 to a 2 form of entry.	Grant or S106	Cllrs Josie Iles and Martin Potter	24	0	0	24	24	24	22	24	0	0	0	0	24	0	© ©
31/03/2021 - Project complete and classroom in use. currently forecasting to spend to budget in case of late fees. This will be reviewed as the year progresses.		Paul Clarke															
9X554 - HALLING PRIMARY PHASE 2 To provide the school with sufficient classrooms to become a 2 Form of Entry school.	Grant or S106	Cllrs Josie Iles and Martin Potter	124	0	124	0	124	124	1	124	0	0	0	0	124	0	© ©
31/03/2021 - The works are complete and classroom in use. Currently waiting for the final fees and invoices to be charged to this project. The final forecast will be reviewed in round 3.		Paul Clarke															
9X564 - THOMAS AVELING BULGE To provide additional places to meet demand.	Basic Needs	Martin Potter	2,907	0	2,907	0	2,907	2,907	2,007	2,907	0	0	0	0	2,907	0	© ©
31/03/2021 - Forecasting to spend to budget this financial year. Work has commenced and completion is expected by the end of December 2020.		Chris Sewell															
9X565 - GREENACRE BULGE Bulge Project to create additional capacity to meet additional demand due to a delay in the new free school opening.	Basic Needs	Martin Potter	500	0	500	0	500	500	121	500	0	0	0	0	500	0	© ©
31/03/2021 - work has commenced and completion is expected at the end of December 2020. We are currently forecasting to spend to budget this financial year.		Chris Sewell & Laura Macauley															

Directorate - Capital Budget Monitoring				Actua	ls to Pe	riod 12				Fore	casts t	o Rour	nd 2 - 2	020-20	21	04	1/11/2020
	Funding Source	Portfolio Holder/Project	Total Approved	Total Exp from Date of	Rema	aining App	roval		2020	0/21			d Forecas ater Years		Total Proj Exp	Total Proj Var	On On
Cost Centre & Description of Scheme		Manager	Cost	Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24			Budget Time
			£000's	£000's	£000's	£000's	Budget £000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9X566 - BROMPTON ACADEMY BULGE Bulge project to create additional capacity to meet additional demand due to a delay in the new free school opening.	Basic Needs	Martin Potter	105	0	105	0	105	105	2	105	0	0	0	0	105	0	© ©
31/03/2021 - the start of the project has been delayed as we are still awaiting a decision from the schools as to what they requeire. however, at the moment we are still confident that this project will be completed this financial year and have forecast accordingly.		Chris Sewell & Laure Macauley															
9X567 - RAINHAM GIRLS BULGE Bulge project to create additional capacity to meet additional demand due to a delay in the new free school opening.	Basic Needs	Martin Potter	36	0	36	0	36	36	30	36	0	0	0	0	36	0	© ©
31/03/2021 - this project has been completed and the facilities are now in use. We are currently waiting for the school to invoice the Council for reimbursement of the works and fully expect the budget to be spent by the end of the financial year.		Chris Sewell & Laura Macauley															
9X568 - VICTORY ACADEMY BULGE Bulge project to create additional capacity to meet additional demand due to a delay in the new free school opening.	Basic Needs	Martin Potter	180	0	180	0	180	180	0	180	0	0	0	0	180	0	© ©
31/03/2021 - the project is underway and completion is expected by the end of December 2020. We are currently forecasting to spend to budget this financial year.		Chris Sewell & Laura Macauley															
9X569 - ROBERT NAPIER BULGE Bulge project to create additional capacity to meet additional demand due to a delay in the new free school opening.	Basic Needs	Martin Potter	250	0	250	0	250	250	160	250	0	0	0	0	250	0	© ©
31/03/2021 - the project is complete and facilities are in use. We are currently awaiting the final invoices from Robert Napier and anticipate that this budget will be fully spent by the end of the current financial year.		Chris Sewell & Laura Macaulay															
9X570 - HUNDRED OF HOO BULGE Bulge project to create additional capacity to meet additional demand due to a delay in the new free school opening.	Basic Needs	Martin Potter	0	0	0	0	0	0	(275)	0	0	0	0	0	0	0	© ©
31/03/2021 No expenditure. Code can be removed.		Chris Sewell & Laura Macauley															
TOTAL BASIC NEEDS			4,423	0	4,302	121	4,423	4,423	2,100	4,423	0	0	0	0	4,423	0	
CHILDREN IMPROVEMENT PROGRAMME																	
9X576 - CHILDREN IMPROVEMENT PROGRAMME Miscellaneous schemes aimed at improving the children's programme.	Flexible Capital Receipts	Cllr Illes	819	0	0	819	819	819	0	819	0	0	0	0	819	0	© ©
31/03/2021 Miscellaneous projects to improve the children's programme funded from flexible capital receipts They are all expected to be completed this financial year.		Leeanne Farache															
TOTAL CHILDREN IMPROVEMENT PROGRAMME			819	0	0	819	819	819	0	819	0	0	0	0	819	0	
COMMISSIONING																	

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		202	0/21			d Forecas		Total Proj	Total Proj	On On
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to 31 March 2020	Rolled Forward	New	Remaining	Budget		Forecast	Forecast	Spend	ater Years	Spend	Ехр	Var	Budget Time
						Approvals	Budget		·	Outturn	Variance	21-22	22-23	23-24			
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9X437 - AIMING HIGHER DISABLED CHILDRN The Short Breaks review has taken place including overnight short breaks. The budget has been identified to use in developing and improving the overnight short breaks residential buildings to ensure a better service is received for children with disabilities.	Grant	Cllr Josie lles	68	0	68	0	68	68	9	68	0	0	0	0	68	0	9
31/03/2021 In July CMT agreed to air conditioning works and a water therapy pool totalling £38k. The remaining money will be spent on recification works.		Jackie Brown															
9X562 - ELAINE CENTRE REFURBISHMENT Refurbishment of the Elaine Centre to enable the Leaving Care Team to take up occupancy.	Grant	Cllr Josie Iles	11	0	11	0	11	11	0	11	0	0	0	0	11	0	© ©
31/03/2021 it is ancticpated that this budget will be fully spent.		Jackie Brown															
TOTAL COMMISSIONING			79	0	79	0	79	79	8	79	0	0	0	0	79	0	
CONDITION PROGRAMME																	
9X481 - CONDITION PROGRAMME Condition Programme contribution to programme management.	Grant	Cllrs Josie Iles and Martin Potter	50	0	10	41	50	50	0	84	33	0	0	0	84	33	⊕ ⊕
31/03/2021 Holding code for condition programme funds until formally allocated. The overspend that is currently forecast on this code is offset by under/overspends forecast on other condition works.		Paul Clarke															
9X499 - RADON WORKS To progress Radon testing throughout schools in Medway as per recommendations from the Health and Safety exec	Grant	Cllrs Josie Iles and Martin Potter	0	0	0	0	0	0	0	0	0	0	0	0	0	0	© ©
31/03/2021 No expenditure expected on this code this year.		Paul Clarke															
9X533 - CONDITION PROG - BOILERS Projects to ensure boilers and heating systems in schools are working and compliant with latest regulations.	Grant	Cllrs Josie Iles and Martin Potter	120	0	0	120	120	120	40	120	0	0	0	0	120	0	© ©
31/03/2021 this budget will be used to replace boilers and repair heating systems at schools. The budget will be allocated to individual schemes as heating issues are identified during the winter months for example £12.5k to replace a boiler and flue works at Swingate which is planned for the October half term.		Paul Clarke															
9X534 - CONDITION PROG - ROOFING Roofing works programme to ensuring schools are kept dry by replacing roofs that are beyond economical repair.	Grant	Cllrs Josie Iles and Martin Potter	500	0	0	500	500	500	175	429	(72)	0	0	0	429	(72)	© ©
31/03/2021 - Work is being carried out at New Road with an expected completion date of the end of October. Although currently forecasting an underspend based on known works it is likely that emergency roof repairs will be required during the winter due, for example, to storm damage. The forecast will be reviewed during round 3 monitoring.		Paul Clarke															

Forecasts to Round 2 - 2020-2021

Directorate - Capital Budget Monitoring							_	i			casis i					.	i
	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost	Total Exp from Date of Adoption to		aining App			202	0/21			nd Forecas Later Year		Total Proj Exp	Total Proj Var	On On Budget Time
Cost Centre & Description of Scheme		ivialiager	CUST	31 March 2020	Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24			
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9X535 - CONDITION PROG - ELECTRICAL Programme to ensure schools can comply with their 5 year electrical testing completed by Quantec.	Grant	Cllrs Josie Iles and Martin Potter	0	0	0	0	0	0	0	0	0	0	0	0	0	0	© ©
31/03/2021 No projects have been identified for this year and so no expenditure is forecast.		Paul Clarke															
9X536 - CONDITION PROG - WATER MGMT To ensure safe water provision in schools.	Grant	Cllrs Josie Iles and Martin Potter	24	0	0	24	24	24	0	24	0	0	0	0	24	0	© ©
31/03/2021 - this budget is currently unallocated because ofthe impact of Covid but is expected to be used on a number of small projects at various schools.		Paul Clarke															
9X537 - CONDITION PROG - FIRE RISK Fire Risk Assessment works programme to ensure schools fire alarms are up to a current regulation L2 standard this also includes the first years maintenance of the system.	Grant	Cllrs Josie lles and Martin Potter	80	0	0	80	80	80	44	80	0	0	0	0	80	0	© ©
31/03/2021 currently awaiting the Fire Risk Assessor's reportst which will determing how the budget will be allocated between a number of schools. The budget will be spent on measures asociated with fire prevention and is planned to be fully spent this financial year.		Paul Clarke															
9X538 - CONDITION PROG - OTHER This is an umbrella code for projects falling outside the main condition categories.	Grant	Cllrs Josie Iles and Martin Potter	104	0	0	104	104	104	86	142	38	0	0	0	142	38	❷ ◎
31/03/2021 - the state of the windows at Luton Primary School are currently being assessed. It is expected that most of this budget will be spent on these works. The forecast overspend will be offset by managing the expenditure on other condition programmes.		Paul Clarke															
9X541 - CONDITION PRGRAMME - SECURITY Programme to ensure School premises are secure.	Grant	Clirs Josie Iles and Martin Potter	56	0	0	56	56	56	2	56	0	0	0	0	56	0	© ©
31/03/2021 - it is expected that this budget will be fully spent by the year end on a number of small security projects eg fencing at St Nicholas. However, not all the projects haveyet been identified due to the impact of COVID.		Paul Clarke															
9X547 - MAUNDENE STABILISATION Project to stabilise Maunden Primary School as a result of subsidence and structural problems following a period of monitoring.	Grant	Cllrs Josie Iles and Martin Potter	0	0	24	(24)	0	0	0	0	0	0	0	0	0	0	© ©
31/03/2021 Project complete and no further expenditure expected.		Paul Clarke															
TOTAL CONDITION PROGRAMME			935	0	33	902	935	935	347	935	0	0	0	0	935	0	
DEVOLVED CAPITAL																	

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		202	0/21	Ī	Sper	nd Forecas	t for	Total Proj	Total Proj	
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to	Rolled	New	Remaining		1	1		· 1	Later Years	s I	Exp	Var	On On Budget Time
Cost Centre & Description of Scheme				31 March 2020	Forward	Approvals	Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24			
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9X105 - DVLD FM CGNT Schools are provided with their own capital funds to address their own priorities to improve educational standards and enhance the environment for teaching and learning in accordance with priorities set by each school.	Grant	Clirs Josie Iles and Martin Potter	0	0	0	0	0	0	79	0	0	0	0	0	0	0	© ©
31/03/2021 Ongoing though the year by each individual school. Schools set thier own Capital budgets and also report expenditure on their LBAs which is fed into 9X500.		Neil Stollery															
9X500 - SCHOOLS DEVOLVEDFORMULACAPITAL Schools are provided own capital funds by Department for Education, via 'Education Funding Agency' to address own priorities to improve educational standards and enhance the environment for teaching and learning.	Grant	Cllrs Josie Iles and Martin Potter	405	0	250	155	405	405	0	405	0	0	0	0	405	0	© ©
31/03/2021 Schools set and retain their own capital budgets for the year. They report and monitor their expenditure against their approved budget on 9X105 three times a year. The forecast provided is against the Council's approved school capital budget.		Neil Stollery															
TOTAL DEVOLVED CAPITAL			405	0	250	155	405	405	79	405	0	0	0	0	405	0	
SEN STRATEGY																	
9X558 - HN SPECIAL PLACES PROVISION Funding to provide additional special school provision with Medway.	Grant	Cllr Josie Iles/Cllr Martin Potter	703	0	492	211	703	703	1,099	703	0	0	0	0	703	0	© ©
31/03/2021 - schools bid for projects to be funded from this code and, if approved, undertake the works which are then inspected and the schools invoice the Council. The works inspection is about to take place. It is expected that this budget will be fully spent this financial year.		Paul Clarke															
9X559 - SEN SCHOOL To build a new SEN school within Medway.	PRU Borrowing	Cllr Josie Iles/Cllr Martin Potter	3,248	0	18,698	(15,450)	3,248	3,248	1	500	(2,748)	2,748	0	0	3,248	0	© ©
31/03/2021 - the original project was to fund the building of a new SEN free school. The DfE are now funding the building directly. Council approval has been granted for the remaining budget to be used to create additional places at Bradfields and Abbey Court.		Paul Clarke															
9X573 - SEND NEW PLACES SCHEME To create 250 addiitional special education needs places in resource units attached to mainstream schools.	Borrowing	Cllr Illes	2,500	0	2,500	0	2,500	2,500	0	75	(2,425)	800	1,250	375	2,500	0	© ©
31/03/2021 - the details of this project are still being developed. It will consist of a phased programme between now and 2024/25. The forecast is based on the best estimates available at this point in time and will be refined as the schemes are fully developed.		Paul Clarke															
9X574 - BRADFIELDS ADDITIONAL PLACES Project to expand the premises to enable an additional 100 pupils to be admitted to the school to help meet demand for ASD SEND places.	BORROWING	Cllr Potter	4,200	0	0	4,200	4,200	4,200	0	150	(4,050)	2,000	2,000	50	4,200	0	© ©
31/03/2023 - new scheme just approved.		Paul Clarke															

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		2020	0/21			d Forecas			Total Proj	On On
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme	Budget	Spend	Forecast	Forecast	Spend	ater Years	Spend	Exp	Var	Budget Time
			£000's	£000's	£000's	£000's	Budget £000's			Outturn	Variance	21-22	22-23	23-24			
			20003	20003	20003	20003	20003	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9X575 - ABBEY COURT - PHASE 2 Project to expand and relocate the secondary provision onto the Cliffe Road site to enable a further 56 pupils to be admitted to help meet the demand.	Borrowing	Cllr Potter	12,000	0	0	12,000	12,000	12,000	0	150	(11,850)	5,500	6,000	350	12,000	0	© ©
31/03/2024 - New scheme just approved.		Chris Sewell															
9X838 - ABBEY COURT RELOC & EXPANSION SEN new build to expand and relocate Abbey Court primary phase to former Temple site in Strood.	Grant	Cllrs Josie Iles and Martin Potter	80	0	80	0	80	80	0	3	(77)	0	0	0	3	(77)	© ©
31/03/2021 Project at Abbey Court complete, although there may still be an issue with over heating in the new building. As this only occurs in the summer it will not be known until 21/22 what . if any. corrective works need to be done. The remaining budget on this code is to be transferred to the basic needs holding code and the project closed. Any further works required on the heating to be funded from the Condition Works programme.		Paul Clarke															
TOTAL SEN STRATEGY			22,731	0	21,770	961	22,731	22,731	1,100	1,581	(21,150)	11,048	9,250	775	22,654	(77)	
SOCIAL CARE																	
9S038 - OPP MODERNISATION & TRANSFRMTN Implement electronic solutions to support modernisation & transformation of ASC to meet Care Act 2014 reqmnts enabling.	Grant	Cllr David Brake	0	0	6	(6)	0	0	0	0	0	0	0	0	0	0	© ©
31/03/2021This project is complete. The remaining budget of £200 should be transferred to the Integrated Systems Budget.		Jackie Brown															
9S058 - INTEGRATED CARE MGMT SYSTEM To implement a new Electronic Social Care Records System to record information about families.	Grant	Cllr David Brake	69	0	63	6	69	69	45	69	0	0	0	0	69	0	© ©
31/03/2021This budget was committed to the implementation of Mosiac and the Kent & Medway Care Record. Mosaic is now live! The remainder of this budget is committed to implement the Kent & Medway Care Record and elements of the integrated case management system that supports frontline social work across the directorate.		Jackie Brown															
TOTAL SOCIAL CARE			70	0	70	0	70	70	45	70	0	0	0	0	70	0	
Total CHILDREN AND ADULTS			29,463	0	26,504	2,959	29,463	29,463	3,681	8,313	(21,150)	11,048	9,250	775	29,386	(77)	

Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		2020	0/21					Total Proj	Total Proj	0, 0,
Source	Holder/Project Manager	Approved Cost	from Date of Adoption to	Rolled	New	Remaining	Budget			Forecast		ı		Exp	Var	On On Budget Time
			31 March 2020	Forward	Approvals	Scheme Budget		Op 0	Outturn	Variance	21-22	22-23	23-24			
		£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
Prudential Borrowing	Phil Filmer	59	0	59	0	59	59	59	59	0	0	0	0	59	0	© ©
	Louise Browne															
Borrowing	Phil Filmer	11,155	0	0	11,155	11,155	11,155	158	3,510	(7,645)	6,000	1,645	0	11,155	0	© ©
	Louise Browne															
Capital Receipts	Phil Filmer	24	0	24	0	24	24	6	24	0	0	0	0	24	0	© ©
	Natasha Spencer Jones															
Borrowing	Adrian Gulvin	5,239	0	5,239	0	5,239	5,239	183	1,015	(4,224)	4,000	224	0	5,239	0	◎ ◎
	Sarah Valdus															
	Prudential Borrowing Borrowing Capital Receipts	Prudential Borrowing Phil Filmer Louise Browne Capital Receipts Phil Filmer Natasha Spencer Jones Borrowing Adrian Gulvin	Prudential Borrowing Phil Filmer 59 Louise Browne Capital Receipts Phil Filmer 24 Natasha Spencer Jones Borrowing Adrian Gulvin 5,239	Source Manager Approved Cost Adoption to 31 March 2020 £000's Prudential Borrowing Phil Filmer 59 0 Louise Browne Borrowing Phil Filmer 11,155 0 Louise Browne Capital Receipts Phil Filmer 24 0 Natasha Spencer Jones Borrowing Adrian Gulvin 5,239 0	Prudential Borrowing	Prudential Borrowing	Source Holder/Project Manager Approved Cost Approved Approved Approved Forward Approvals Source E000's E000's	Prudential Borrowing	Prudential Borrowing	Prudential Borrowing Phil Filmer 11,155 0 0 11,155 11,155 11,155 158 3,510	Prudential Borrowing	Source Molarager Approve Formatical Approve Formatical Approve Formatical Approve Formatical Approve Formatical Part Approve Formatical Adoption to All March 2029 Formatical E000's E000'	Source ModerPolycet Approved Cost Source Found Cost Source Found Found Found Found Found Source Found Found Source Found Source Found Source Found F	Source Molestreepeek Approved Coost March 2026 Forward Approved Coost March 2026 Forward Approved Coost Coos	Prudential Borrowing Phili Filmer 11,155 0 0 24 0 24 24 6 24 0 0 0 0 0 0 0 0 0	Prudential Phil Filmer 11,155 0 0 11,155 11,155 11,155 15,29 0 0 0 0 0 0 0 0 0

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		202	0/21			d Forecas		Total Proj	Total Proj	On C)n
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to 31 March 2020	Rolled Forward	New Approvals		Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24	Exp	Var	Budget Ti	
			£000's	£000's	£000's	£000's	Budget £000's	£000's	£000's	£000's	£000's		£000's	£000's	£000's	£000's		
9T055 - MOTORWAY SIGNAGE	Capital Receipts	Phil Filmer	60	0	60	0	60	60		60	0	0	0	0	60	0	0 6	_
Provision of motorway signage	Capital Resolution										Ů	· ·			00		0 0)
31/03/2021 This project has been delayed by COVID, and there are difficulties engaging Highways England as it is not high on their priority list. It is expected that the design will be finalised and implementation costs identified this year, however.		Jason Molloy																
9T528 - POTHOLES Prevention of potholes across the network	DFT Grant	Phil Filmer	1,718	0	0	1,718	1,718	1,718	1,441	1,268	(450)	450	0	0	1,718	0	0 0)
31/03/2021 - This funding award is based on the DfT Local Transport Plan Formula and is a new funding award category from the DfT that is derived from the Challenge Fund (£100 Million), Pothole Action Fund		Louise Browne																
(£50 Million) and new funding (£500 million) announced as part of the Spring Budget. The funding has been split into three activities which include Carraigeway Resurfacing, Pot hole repairs and Stoke Bridge repairs. Carriageway Resurfacing - Ten sites were identified on the unclassified network, with the programme start on 21 Sept 2020 for six weeks duration. Pot hole repairs - Following the winter period a programme of pot hole repairs was undertaken and all works have been completed on time and to budget. Stoke Bridge - Stoke bridge in on the Councils Resilient Network and the only route in and out of Grain. The works to resurface and replace the waterproof layer on the bridge deck will commence in financial year 2021/22.																		
9T537 - CONTROLLED PARKING ZONES Creation and addition of controlled parking Zones in accordance with Road Traffic Regulations	Section 106 & LTP	Phil Filmer	32	0	32	0	32	32	0	32	0	0	0	0	32	0	© ©)
31/03/2021 - ME 14/09 - funding to be allocated to Rochester Riverside CPZ in accordance with the Section 106 agreement for the site. Additional spend required as development phases come forward, to incorporate them within the CPZ.		Jane Webb																
9T539 - MEDWAY TUNNEL To Maintain and Improve the Medway Tunnel and facilities	LTP and Grant	Phil Filmer	5,331	0	4,995	336	5,331	5,331	331	842	(4,489)	1,736	753	2,000	5,331	0	◎ €)
31/03/2024 The Medway Tunnel Project is a capital project following a successful challenge fund bid (2B) to the DfT and also includes some		Stuart Pickard																
match funding from Medway Council. The project has a number of schemes to replace and/or upgrade several critical assets linked to the operation of the Medway Tunnel. The project also includes a scheme to rebuild a retaining wall and a number of carriageway resurfacing schemes. Expected completion year 2023/24. £207,000 of the additional funding £1.925m received from DFT earmarked for Tunnel Maintenance.																		

	Funding Source	Portfolio Holder/Project	Total Approved	Total Exp from Date of	Rem	aining App	roval		202	0/21			nd Forecas Later Years		Total Proj Exp	Total Proj Var	On On
Cost Centre & Description of Scheme	Source	Manager	Cost	Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24	Ехр	Vai	Budget Time
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9T544 - HORSTED GYRATORY & PED IMPS A review of the operation of the Horsted Gyratory system and the consideration of a ring type junction	Section 106's	Phil Filmer	106	0	106	0	106	106	2	33		73		0	106	0	© ©
31/03/2022 - It is anticipated that the improvements to the A230 between the gyratory and the roundabout will be completed this year. Design works to the gyratory are intended to be finalised ready for implementation in 2021		Michael Edwards															
9T560 - DESIGN & RESURFACING To Improve and Maintain the Public Highway Network, using these improvements to increase the public perception and satisfaction with road maintenance to 50%.	Capital Receipts	s Phil Filmer	967	0	17	950	967	967	790	967	0	0	0	0	967	0	© ©
31/03/2021 This Capital Programme funds Highway Infrastructure Contact Prelim (Capital) Costs and minor carriageway improvement works. Round 2 EBM Forcasts a spend to budget with no variance to programme or budget.		Stuart Pickard															
9T564 - CCTV Repairs and Replacement of CCTV Cameras	Capital Receipts	Adrian Gulvin	44	0	1	43	44	44	3	44	0	0	0	0	44	0	© ©
31/03/2021 CCTV replacement and maintenance works expected to be completed this financial year		Neil Howlett															
9T567 - STREET FURNITURE Renewal of street furniture across the network.	Capital Receipts	Phil Filmer	275	0	24	251	275	275	169	275	0	0	0	0	275	0	© ©
31/03/2021 This Capital Cost Centre funds Highway Infrastructure Works (Street Furniture) predominantly being used to fund Street Lighting Column Replacements following third party damage, Round 2 EBm Forcasts a spend to budget by year-end.		Louise Browne															
9T568 - STRUCTURES & TUNNELS To maintain and improve Highway Structures, through inspection and maintenance repairs	Capital Receipts	s Phil Filmer	300	0	1	299	300	300	0	300	0	0	0	0	300	0	© ©
31/03/2021 This Capital Budget funds: (1) Annual Programme of GI & PI Structural Inspections (2) Capital Contribution for HIC Prelim's. (3) Replacment Footbridge for Green Street that is a a roll-forward project from last financial year. Round 2 EBM Forecasts a spend to budget with no variance to programme or budget		Stuart Pickard															
9T592 - NEW PAY AND DISPLAY MACHINES The purchase of 41 new pay & display machines	Prudential Borrowing	Phil Filmer	244	0	0	244	244	244	44	244	0	0	0	0	244	0	© ©
31/03/2021 - New machines likely to be installed on 13th October 2020.		Jayne Webb															

Funding Source	Portfolio Holder/Project	Total Approved	Total Exp from Date of	Rem	aining App	roval		2020	0/21					Total Proj Exp	Total Proj Var	On On
	Manager	Cost	Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24	r		Budget Time
		£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
Grant	Phil filmer	213	0	0	213	213	213	110	213	0	0	0	0	213	0	© ©
	Michael Edwards															
LGF/SELEP	Phil Filmer	204	0	204	0	204	204	120	204	0	0	0	0	204	0	© ©
	Jessica Jagpal															
LGF/SELEP	Phil Filmer	1,129	0	1,129	0	1,129	1,129	435	1,129	0	0	0	0	1,129	0	© ©
	Jessica Jagpal															
LGF/SELEP	Phil Filmer	278	0	139	139	278	278	278	278	0	0	0	0	278	0	© ©
	Jessica Jagpal															
LGF/SELEP	Phil Filmer	1,614	0	1,614	0	1,614	1,614	36	914	(700)	700	0	0	1,614	0	© ©
	Jessica Jagpal															
DFT Grant	Phil Filmer	16	0	16	0	16	16	0	16	0	0	0	0	16	0	© ©
	Michael Edwards															
	Grant LGF/SELEP LGF/SELEP	Source Holder/Project Manager Grant Phil filmer Michael Edwards LGF/SELEP Phil Filmer Jessica Jagpal LGF/SELEP Phil Filmer Jessica Jagpal LGF/SELEP Phil Filmer Jessica Jagpal DFT Grant Phil Filmer	Source Holder/Project Manager Cost £000's Grant Phil filmer 213 Michael Edwards LGF/SELEP Phil Filmer 204 Jessica Jagpal LGF/SELEP Phil Filmer 278 Jessica Jagpal LGF/SELEP Phil Filmer 1,129 Jessica Jagpal DFT Grant Phil Filmer 1,614	Source Manager Cost Approved Adoption to all March 2020 £000's Grant Phil filmer 213 0 Michael Edwards LGF/SELEP Phil Filmer 204 0 Jessica Jagpal LGF/SELEP Phil Filmer 278 0 Jessica Jagpal LGF/SELEP Phil Filmer 1,129 0 Jessica Jagpal DFT Grant Phil Filmer 1,614 0	Source Holder/Project Approved Form Date of 2000's E000's E000'	Note	Source Holder/Project Approved Cost Approved Profile to 10 1 March 2020 Forward Approvals Remaining Scheme Forward Forwar	New John New John	New Approved Cost	Note	HolderProject Approved Cost Family Fam	Source HolderPolect Approved Promised Cost Promised Pr	Source RoderProject Approved Provided Provided Register Provided Register Registe	Source Molarifyrice Approved blands Approved blands Approved blands Approved blands Approved blands Approved E000° E000°	Route Hotserprinch Approved March 2020 Foreign March 2020 Foreign Route Rout	Reduction Redu

04/11/2020

Forecasts to Round 2 - 2020-2021

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		202	0/21			nd Forecas		Total Proj	Total Proj	On On
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to	Rolled	New	Remaining	Budget	Spend	Forecast	Forecast	Spend	Later Year Spend	Spend	Exp	Var	Budget Time
				31 March 2020	Forward	Approvals	Scheme Budget	Duaget	Орена	Outturn	Variance	21-22	22-23	23-24			
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9T988 - HGHWYS MAINTENANCE LTP3 To improve and maintain the public highway network through road resurfacing schemes, pavement resurfacing schemes, maintenance of highway structures, drainage systems, traffic signals, street lighting and cycle tracks.	LTP Grant	Phil Filmer	2,453	0	107	2,346	2,453	2,453	1,924	2,453	0	0	0	0	2,453	0	0
31/03/2021 The Highways LTP block is split across a number of activities including maintenance of carriageways, footways, highway structures, highway drainage systems, street lighting, crash barriers and the Medway Tunnel. The largest proportion of spend from the LTP block is for maintenance to carriageways, circa £1m per annum. This year 11 sites were identified. The programme ran from June through to August and all works were completed on time and budget. All funding committed to be spent this financial year.		Jason Molloy															
9T989 - INTEGRATED TRANSPORT LTP3 Delivery of projects to achieve the overarching objectives contained within the LTP Implementation Plan.	LTP Grant	Phil Filmer	1,724	0	135	1,589	1,724	1,724	623	1,724	0	0	0	0	1,724	0	© ©
31/03/2021 Annual Programme established and works on going for this financial year. It is anticipated that the full allocation will be committed this year on the range of LTP projects (Road Safety, Traffic Management and Sustainable Transport)		Michael Edwards															
TOTAL FRONT LINE SERVICES			33,184	0	13,902	19,283	33,184	33,184	6,711	15,604	(17,581)	12,959	2,622	2,000	33,184	0	
HOUSING INFRASTRUCTURE FUND																	
HOUSING INFRASTRUCTURE FUND																	
9HIF1 - HIFPROJECT DELIVERY Housing Infrastructure Fund; Forward funding and delivery of essential infrastructure to enable future housing development on the Hoo Peninsular including Rail, Highways and Environmental interventions.	HIF Grant	Cllr Jarrett	5,461	0	5,357	104	5,461	5,461	554	267	(5,194)	1,166	1,717	2,312	5,461	0	© ©
29/09/2020 The Grant Determination Agreement (GDA) was signed on 27 July 2020. The interventions are progressing well, on track to deliver by 31 March 2024 and are currently on budget.		Martin Hall															
9HIF2 - HIF RAIL Housing Infrastructure Fund; Forward funding and delivery of essential infrastructure to enable future housing development on the Hoo Peninsular including Rail, Highways and Environmental interventions.	HIF Grant	Cllr Jarrett	63,941	0	64,000	(59)	63,941	63,941	286	2,837	(61,105)	10,163	32,737	18,204	63,941	0	© ©
29/09/2020 The Grant Determination Agreement (GDA) was signed on 27 July 2020. The interventions are progressing well, on track to deliver by 31 March 2024 and are currently on budget.		Carla Galea															
9HIF3 - HIF - HIGHWAYS Housing Infrastructure Fund; Forward funding and delivery of essential infrastructure to enable future housing development on the Hoo Peninsular including Rail, Highways and Environmental interventions.	HIF Grant	Cllr Jarrett	85,605	0	86,000	(395)	85,605	85,605	991	3,449	(82,155)	17,155	39,911	25,089	85,605	0	© ©
29/09/2020 The Grant Determination Agreement (GDA) was signed on 27 July 2020. The interventions are progressing well, on track to deliver by 31 March 2024 and are currently on budget.		Janet Elliott															

	Funding	Portfolio	Total	Total Exp	Pom	aining App	roval	Ī	202	0/21		Spen	nd Forecas	at for	Total Proj	Total Proj	
Cost Contro 9 Description of Cohema	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to	Rolled	New	Remaining		1	U/Z1	T	<u> </u>	Later Years	s I	Exp	Var	On On Budget Time
Cost Centre & Description of Scheme				31 March 2020	Forward	Approvals	Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24			
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	ĺ
9HIF4 - HIF- SEMS Housing Infrastructure Fund; Forward funding and delivery of essential infrastructure to enable future housing development on the Hoo Peninsular including Rail, Highways and Environmental interventions.	HIF Grant	Cllr Jarrett	14,350	0	14,000	350	14,350	14,350	183	544	(13,806)	7,031	5,296	1,479	14,350	0	© ©
29/09/2020 The Grant Determination Agreement (GDA) was signed on 27 July 2020. The interventions are progressing well, on track to deliver by 31 March 2024 and are currently on budget.		Martin Hall															
9HIF5 - HIF - PRELIMINARY COSTS Housing Infrastructure Fund; Forward funding and delivery of essential infrastructure to enable future housing development on the Hoo Peninsular including Rail, Highways and Environmental interventions.	HIF Grant	Cllr Jarrett	0	0	0	0	0	0	0	0	0	0	0	0	0	0	© ©
29/09/2020 The Grant Determination Agreement (GDA) was signed on 27 July 2020. The interventions are progressing well, on track to deliver by 31 March 2024 and are currently on budget.		Martin Hall															
TOTAL HOUSING INFRASTRUCTURE FUND			169,357	0	169,357	0	169,357	169,357	2,014	7,097	(162,260)	35,515	79,661	47,083	169,357	0	
CULTURE & COMMUNITY																	ĺ
CULTURE & COMMUNITY																	ĺ
9C530 - WORLD HERITAGE SITE & GLHP The Chatham Dockyard and its Defences Heritage Co-ordination Group is a co-ordination vehicle for landowners, site operators and attraction managers to ensure a cohesive strategy for the management and promotion of Chatham's military and naval heritage.	Cht Dckyrd Trst&Eng Hrtge Grnt	Rodney Chambers	31	0	31	0	31	31	0	1	(31)	11	11	10	31	0	© ©
31/03/2024 This scheme covers project management costs of the GLHP scheme until its completion.		Joanne Cable															
9C554 - WIGMORE COMMUNITY HUB To provide investment to update the building, face to face contact for enquiries and space for local community groups for workshops and events.	Capital Receipts	Howard Doe	45	0	18	27	45	45	40	45	0	0	0	0	45	0	© ©
31/03/2021 Overspend that was agreed by Wigmore Com Hub Project Board, requires Full Council approval. Currenty Service Manager is in the process of seeking advise re funding for the overspend from the Board members.		Rob Banks															
9E200 - HOUSING RENOVATION GRANTS Loans are available for low income and vulnerable residents to remove category one hazards from their homes to ensure they are of a healthy, safe and warm standard.	GF Receipts	Howard Doe	339	0	362	(22)	339	339	13	35	(305)	30	275	0	339	0	© ©
31/03/2021 Loans are available for low income and vulnerable residents to remove category one hazards from their homes to ensure they are of a healthy, safe and warm standard.		Lloyd Rees															
9E205 - DISABLED FACILITIES GRANT MAND Grants provided through the means tested Disabled Facilities Grant's process to enable disabled people to remain in their own homes.	MHCLG Funding	Howard Doe	3,858	0	1,681	2,177	3,858	3,858	579	2,100	(1,758)	1,758	0	0	3,858	0	© ©
31/3/2022 Grants provided through the means tested Disabled Facilities Grants process to enable disabled people to remain in their own homes.		Lloyd Rees															

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		202	0/21			nd Forecas		Total Proj	Total Proj	On On
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24	Exp	Var	Budget Time
			£000's	£000's	£000's	£000's	Budget £000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9L113 - EH LMA - ENVIROMENTAL MON Conservation and development works to Rochester Castle, Temple Manor and Upnor Castle	Cap Rec,Eng Herit & EU Intereg	Howard Doe	370	0	370	0	370	370	11	70		100		100	370	0	© ©
31/03/2024 This is a joint agreement with English Heritage for delivery of restoration as required within the historic buildings Local Management Agreement		Martin Hall															
9L130 - CORN EXCHANGE REFURBISHMNTS Corn Exchange Refurbishment Programme (funded from the Sale of the Guildhall Conservancy Building)	Capital Receipts	Howard Doe	323	0	323	0	323	323	164	323	0	0	0	0	323	0	© ©
		Bob Dimond															
31/03/2021 The refurbishment of the Rochester Corn Exchange is 90% complete with the final capital works and associated activity taking place by the end of the financial year.																	
9L131 - GUILDHALL MUSEUM REFURBISHMENT Guildhall Museum Refurbishment Works (Funded from Capital Receipts generated from the Sale of Guildhall Conservancy Building)	Capital Receipts	Howard Doe	100	0	100	0	100	100	8	92	(8)	8	0	0	100	0	◎ ◎
31/03/2022 The substantive part of the project - to deliver the new permanent Dickens exhibition - is scheduled to be completed in 2020/21. Once this is completed, remaining sums will be used to develop a new Shorts Brothers exhibition		Ed Woollard															
9L237 - SPLASHES REFURBISHMENT 20/21 To modernise & develop Splashes into a family-friendly sports centre which appeals to residents & complements what is available at other sport centres	Prudential Borrowing	Howard Doe	5,000	0	0	5,000	5,000	5,000	2	500	(4,500)	3,000	1,500	0	5,000	0	© ©
31/03/2023 Forecasts at this stage are indicative of projected timeframe for capital project. Given the size of the project these will be more clearly defined as the project progresses		Bob Dimond															
9L297 - 3G PITCH The development of a new full size 3G artificial floodlit football turf pitch and associated changing pavilion at Watling Street playing fields.	Grant and Borrowing	Cllr Doe	1,320	0	0	1,320	1,320	1,320	0	400	(920)	920	0	0	1,320	0	© ©
31/03/2022 - This is a provisional Estimate based uopn the proposed completion date which is estimated will be in time for the commencement of the 21/22 football Season (ie Sept 21) as per the report to Cabinet 22nd Septemebr 2020.		John Hatchett															
TOTAL CULTURE & COMMUNITY			11,387	0	2,886	8,502	11,387	11,387	816	3,566	(7,821)	5,826	1,885	110	11,387	0	
REGENERATION																	
REGENERATION 9L266 - HORSTED VALLEY - ENV ENHANCMNT Implementation of a series of Access, landscape and biodiversity projects from Luton Millennium Green to Horsted Park	Section 106's	Howard Doe	124	0	124	0	124	124	81	88	(36)	36	0	0	124	0	© ©
31/03/2021 This project is due to be complete this Financial Year		Martin Hall															

	Funding Source	Portfolio Holder/Project	Total Approved	Total Exp from Date of	Rem	aining App	roval		202	0/21		Sper	nd Forecas Later Year	st for s	Total Proj Exp	Total Proj Var	On On
Cost Centre & Description of Scheme		Manager	Cost	Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24	r		Budget Time
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9L267 - THE VINES - SITE IMPROVEMENTS Improvements to the Vines Recreation Ground, including new entrance features, interpretation and play opportunities	Section 106's	Howard Doe	1	0	1	0	1	1	0	1	0	0	0	0	1	0	© ©
31/03/2021 All funds should be spent this FY on drainage improvements at central footpath cross road.		Martin Hall															
9L270 - RAINHAM PLAY Towards Park, Play & Amenities at Cherry Tree, Rainham Rec or Ryetop	Section 106's	Cllr Doe	152	0	152	0	152	152	92	91	(61)	61	0	0	152	0	© ©
31/03/2022 Tender awarded to refurb 3 play areas in July 2020 (£79k + CatMan & Legal fees). £7k to be transferred to Norse for allotments. Remainder is to go to Cherry Trees improvements but public consultation delayed due to Covid-19. Anticpate spending remainder in Financial Year 21-22.		Fiona Leadley															
9L273 - STROOD NORTH PLAY AREAS Strood North Play Areas	Section 106's	Cllr Doe	106	0	106	0	106	106	90	106	0	0	0	0	106	0	© ©
31/03/2021 Tender out for refurbishment of 3 play areas in Strood North (£90k). The remainder will go on Broomhill swing, Category Management and Legal fees.		Fiona Leadley															
9L274 - HOOK MEADOW WORKS Hook Meadow works	Section 106's	Cllr Doe	44	0	44	0	44	44	0	0	(44)	44	0	0	44	0	© ©
31/03/2022 This project is currently on hold and waiting to hear from Legal with regards to changes at Hook Meadow which will result in relocation of the play area. Anticipate Financial Year 21-22 spend.		Fiona Leadley															
9L275 - PRINCES PARK PLAY AREA Refurbishment & Maintenance of Princes Park Play Area	Section 106's	Cllr Doe	1	0	1	0	1	1	1	1	0	0	0	0	1	0	© ©
31/03/2021 Project due to be complete summer 2020.		Fiona Leadley															
9L276 - BROOMHILL Play Provision at Broomhill & Goddington Road (Cliffe Road Play Area)	Section 106's	Cllr Doe	3	0	3	0	3	3	3	3	0	0	0	0	3	0	© ©
31/03/2021 Project due to be complete summer 2020.		Fiona Leadley															

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		202	0/21			nd Forecas		Total Proj	Total Proj	0
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to	Rolled	New	Remaining	Budget	Spend	Forecast	Forecast	Spend	Later Years	Spend	Exp	Var	On On Budget Time
				31 March 2020	Forward	Approvals	Scheme Budget	Buuget	Opena	Outturn	Variance	21-22	22-23	23-24			
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9L280 - JACKSON FLD & VICT GDS GSP PRJ Investment to make significant improvements to this key open space with a first phase focusing on community led improvements to the skate park.	Section 106	Howard Doe	88	0	88	0	88	88	0	30	(58)	58	0	0	88	0	© ©
31/03/2022 Part of the site is a Scheduled Ancient Monument so will need to seek scheduled monument consent (SMC) for new footpath works which are estimated at £30k and expected to complete in this Financial Year. Remainder of funds is going towards other improvements at the site but will need larger pot of funds which is coming from the Rochester Riverside S.106 contributions (due over a number of triggers).		Fiona Leadley															
9L282 - EASTGATE HOUSE GARDENS IMP Physical improvements to the Lower Gardens at Eastgate House to provide a positive setting for the Medway Norse Café opening.	Section 106	Howard Doe	20	0	20	0	20	20	0	5	(15)	5	10	0	20	0	© ©
31/03/2023 The expendiure will enable pond repairs to be completed duting the current financial year. Public Realm anhancements such as fencing and signage in front of the Chalet will be completed in 2021/22 and further interpretation, signage and benches will be added curing 2022/23 bring the scheme to a conclusion.		Ed Woollard															
9L285 - COPPERFIELDS OP Play area improvements	Section 106	Howard Doe	1	0	1	0	1	1	0	1	0	0	0	0	1	0	© ©
31/03/2021 This project will be complete this financial year.		Fiona Leadley															
9L286 - POTTERY RD REC SITE IMP Working with Parish Council to make general improvements to the site.	Section 106	Howard Doe	40	0	40	0	40	40	0	40	0	0	0	0	40	0	© ©
31/03/2021 Funds to be transferred to Hoo Parish Council this financial year as they own the site.		Martin Hall															
9L288 - JKSON FLD & BSTAL REC GSP IMP Contribution towards improvements to the skate park	Section 106	Howard Doe	29	0	29	0	29	29	0	0	(29)	0	29	0	29	0	© ©
31/03/2021 Funds to be pooled towards Jacksons Rec improvements with forthcoming Rochester Riverside S.06 (due over a number of triggers).		Fiona Leadley															
9L296 - PLAY PARKS REFURBISHMENT Refurbishment of Darnley Road, Maidstone Road Sports Ground & Heritage Drive play areas, as existing equipment close to the end of it's useful life.	Prudential Borrowing	Howard Doe	135	0	0	135	135	135	0	135	0	0	0	0	135	0	© ©
31/03/2021 Priority play improvement for 3 sites. 1st project (Darnley Road) tenders just received and will be awarded shortly for works to be on site in November 2020 (approx £50k inc additional £30k from s106). Remainder of funds will be spent on Maidstone Road Sports Ground and Heritage Drive. Due to go out tender later this year and works on ground in February 2021 with completion by year end.		Fiona Leadley															

Sunny EE

31/03/2021

This is bdget is being used to partly address the overspend on 9T623 with the balance being spent in year

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		202	0/21			nd Forecas		Total Proj	Total Proj	On On
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to 31 March 2020	Rolled	New	Remaining	Budget	1	Forecast	Forecast	Spend	Later Year Spend	Spend	Ехр	Var	Budget Time
				51 March 2020	Forward	Approvals	Scheme Budget			Outturn	Variance	21-22	22-23	23-24			
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9T491 - STROOD RIVERSIDE PHASE 1 &2 Strood Riverside Development	Borrowing	Rodney Chambers	2,364	0	0	2,364	2,364	2,364	108	492	(1,872)	468	468	936	2,364	0	© ©
31/03/2025 Addituional funding was approved at Full Council 8th October 2020 to cover all additional works reqired. This budget is Managed through the Strood Riverside Board		Janet Elliott															
9T492 - CHATHAM PLACEMAKING PROJECT	Growing Places Fund	Rodney Chambers	0	0	130	(130)	0	0	0	0	0	0	0	0	0	0	© ©
Masterplan for Chatham Town Centre, outlining and prioritising key actions and interventions to create a better sense of place/arrival and improve public realm and connectivity.	Fullu	Chambers															
31/03/2021 No further spend on this budget, the unspent allocation will be used to fund the overspend on 9T623		Sunny EE															
9T496 - IPM ENABLING WORKS Essential enabling works - on the southern site, de-risking the site for potential occupiers and will as a result bring forward development.	GPF Borrowing in Leiu of receipts	Rodney Chambers	503	0	503	0	503	503	42	303	(200)	200	0	0	503	0	© ©
31/03/2022 Works continue on this part of the IPM project and are expected to be completed by March 22		Helen Dyer															
9T628 - INNOVATION PK MEDWAY ZONE A Works to bring forward the development of the first phase of the Innovation Park Medway	LGF 3	Rodney Chambers	3,130	0	3,130	0	3,130	3,130	298	1,900	(1,230)	1,230	0	0	3,130	0	© ©
31/03/2022 Works continue on this part of the IPM project and are expected to be completed by March 22		Anne Knight															
9T805 - COMMAND OF THE HEIGHTS Outstanding QS Costs in respect of the Development phase to secure HLF funding for Phase 2 of the Project	HLF	Rodney Chambers	2	0	2	0	2	2	0	2	0	0	0	0	2	0	© ©
31/03/2021 The scheme is complete but the HLF budget allocation will be used to fund the Delivery Phase of the project		Anita Waterton															
9T806 - COMMAND OF THE HEIGHTS - PH 2 Demolition of Riverside One and the subsequent Landscaping of the Public Realm on Chatham Riverside. Restoration work at Fort Amhurst, landscaping & creation of an open air performance space & wayfinding & Interpretation of the site	HLF/LGF/BMRF	Rodney Chambers	67	0	67	0	67	67	1	67	0	0	0	0	67	0	© ©
31/03/2021 Scheme Complete, awaiting payment of final Invoices		Anita Waterton															
9T888 - MP ALLHALLOWS VILLAGE HALL AllHallows Village Hall Kitchen Refurbishment	Capital Receipts	Alan Jarrett	0	0	0	0	0	0	0	0	0	0	0	0	0	0	© ©
31/03/2020 No spend since 16/17 and unable to obtain any additional info therefore assumed this project is now complete. Remaining budget of £4.2k transferred to unallocated Members Priorities.																	

Directorate - Capital Budget Monitoring		i				illou 12					tasis i						
	Funding Source	Portfolio Holder/Project	Total Approved	Total Exp from Date of		aining App			2020	0/21		Sper	nd Forecas Later Year	st for	Total Proj Exp	Total Proj Var	On Or Budget Tim
Cost Centre & Description of Scheme		Manager	Cost	Adoption to 31 March 2020	Rolled Forward	New Approvals		Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24			Buuyet III
			£000's	£000's	£000's	£000's	Budget £000's										
								£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9T990 - HERITAGE ACTION ZONE Medway Council has been awarded up to £1.6million from Historic England to revitalise a section of	Historic England	Cllr Jane Chitty	0	0	0	0	0	0	3	0	0	0	0	0	0	0	☺
Chatham High Street																	
		Anne Knight															
TOTAL REGENERATION			25,064	0	22,704	2,360	25,064	25,064	1,331	7,556	(17,508)	10,278	5,488	1,742	25,064	0	
COMMUNICATIONS																	
COMMUNICATIONS																	
9C080 - ROCHESTER STATION TOTEM	Capital Receipts	Alan Jarrett	0	0	5	(5)	0	0	0	0	0	0	0	0	0	0	© ©
A digital wayfinding system with touchscreen display, strategically installed outside Rochester station, will be an electronic wayfinding application to help pedestrians find useful information about																	
Rochester/immediate and wider area.																	
31/03/2021 -a digital wayfinding systems with touchscreen display,		Celia Glynn-Williams															
strategically installed otuside Rochester Station, an electonic application to help pedestrians to find useful information about		Olymii-Williams															
Rochester and immediate and wider area. Expected to be completed																	
by the end of this financial year.			<u> </u>		 	(=)			_								
TOTAL COMMUNICATIONS			0	0	5	(5)	0	0	0	0	0	0	0	0	0	0	
Total REGENERATION, CULT&ENVIRONMENT			238,993	0	208,854	30,140	238,993	238,993	10,872	33,823	(205,170)	64,579	89,656	50,934	238,993	0	
		1	1	1	1	1	1		1	1	1	I		1	I	I	l

04/11/2020

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		202	0/21		Spen	nd Forecas	st for	Total Proj	Total Proj	
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to	Rolled	New	Remaining	D11-d4			Foreset	<u> </u>	Later Year	s I	Exp	Var	On On Budget Time
oust define a Bescription of deficine				31 March 2020	Forward	Approvals	Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24			
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
3. BUSINESS SUPPORT																	
DIGITAL TRANSFORMATION																	
DIGITAL TRANSFORMATION																	
9C073 - DIGITAL TRANSFORM PROG	Prudential	Adrian Gulvin	77	0	77	0	77	77	2	77	0	0	0	0	77	0	9 9
This budget covers work under the Digital Transformation programme and will fund staff responsible for delivering the digital programme and other associated costs.	Borrowing																
		Catherine Iles															
31/03/2021 - work is continuing on this project and it is expected to be completed by the end of the financial year.																	
9C075 - ICT INFRASTRUCTURE WORKS Replacement of Windows 2008 server and all databases running on Windows 2008 SQL servers and file serves.	Prudential Borrowing	Adrian Gulvin	2,000	0	380	1,620	2,000	2,000	348	2,000	0	0	0	0	2,000	0	© ©
31/03/2021 This budget is fully committed to complete the ICT infrastructure works and it is expected that it will be spent in full his financial year.		Jackie Brown/Paul Boyd															
9C077 - TRANSFORM FLEXIBLE CAP RECEIPT A series of transformation projects that will result in ongoing revenue savings,	Flexible Capital Receipts	Cllr Gulvin	2,456	0	0	2,456	2,456	2,456	0	459	(1,997)	1,313	684	0	2,456	0	© ©
31/03/2023 Miscellaneous transformation schemes funded through flexible use of capital receipts.		Paul Boyd															
TOTAL DIGITAL TRANSFORMATION			4,533	0	457	4,076	4,533	4,533	350	2,536	(1,997)	1,313	684	0	4,533	0	
BSD																	
DEMOCRACY & GOVERNANCE																	
9C800 - INDIVIDUAL ELECTORAL REG Individual electoral registration (IER) will tackle electoral fraud and modernise the system of voter registration. The current practice of the head of a household being responsible for registering everyone in a property will be replaced by individuals registering separately.	BSD Governmen Grant	t Alan Jarrett	2	0	2	0	2	2	0	1	(1)	0	0	0	1	(1)	© ©
31/03/2021 Software installation has been delayed but will be installed later this year.		Jane Ringham															
TOTAL DEMOCRACY & GOVERNANCE			2	0	2	0	2	2	0	1	(1)	0	0	0	1	(1)	
LEGAL CONTRACTS & PROPERTY																	
9C714 - LICENSING SHARED SERVCE SET UP Approval has been given for Licensing to become a shared service with Gravesham BC. Set up costs will be incurred to enable this to happen.	Revenue Contribution	Jane Chitty	22	0	22	0	22	22	(12) 0	(22)	0	0	0	0	(22)	© ©
31/03/2021 Any outstanding costs will be paid in the current financial year however none are currently expected so this project is reporting a expected uderspend.		Jan Guyler															
TOTAL LEGAL CONTRACTS & PROPERTY			22	0	22	0	22	22	(12)	0	(22)	0	0	0	0	(22)	
PROPERTY & CAPITAL PROJECTS																	

	Funding	Portfolio	Total	Total Exp	Rem	aining App	roval		202	0/21			nd Forecas		Total Proj	Total Proj	On Or
Cost Centre & Description of Scheme	Source	Holder/Project Manager	Approved Cost	from Date of Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24	Exp	Var	Budget Tim
			£000's	£000's	£000's	£000's	Budget £000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9C005 - BUILDING MAINTENANCE Delivery of the building and repairs maintenance programme for corporate operational properties.	Capital Receipts & Donations	Adrian Gulvin	231	0	231	0	231	231				0	0	0	231	0	© ©
31/03/2021 - this will be used on miscellaneous maintenance projects including £85k for redecoration of the Elaine Centre which was completed in August, £99k for works at the Sunlight Centre (commenced July and due to be completed by the end of September). The remainder of the budget will be used on smaller projects.		Rob Dennis															
9C702 - INVESTMENT PROPERTIES The main purpose of the fund is to acquire investment properties with a view to making a return on capital.	Prudential Borrowing	Adrian Gulvin	13,177	0	13,177	0	13,177	13,177	0	350	(12,827)	6,414	6,414	0	13,177	0	© ©
31/03/2021 - possible purchase of 1 property this year but, partly because of COVID, it is considered unlikely that anhy other properties will be purchased in 20/21 therefore majority of expenditure forecast for future years.		Noel Filmer															
9C704 - CIVIC CENTRE DECANT Decant and relocation of staff, equipment, stored items etc. from the Civic Centre site in Strood and associated works.	Reserves	Adrian Gulvin	24	0	24	0	24	24	0	10	(14)	0	0	0	10	(14	© ©
31/03/2021 £10k to be spend on security works in the archives. This expenditure was put on hold in 19/20 due to the need to replace fire doors and the presence of asbestos. The remaining £14k will be a project underspend.		Rob Dennis															
9C705 - MEDWAY DEVELOPMENT CO LTD Company overhead costs for MDC	PWLB	Cllr Howard Doe	51,200	0	51,645	(445)	51,200	51,200	154	2,000	(49,200)	17,000	32,775	0	51,775	575	8 ©
31/03/2030 The £120m budget for Medway Development Company Limited (MDC) will be held under this capital scheme. Once the Chief Finance Officer has had agreement from the Leader on the budget for each individual scheme, the budget will be vired accordingly. Expenditure will be recorded against the individual scheme.		Lewis Small															
9C706 - MDC - WHIFFENS AVENUE Redevelopment of carpark to provide circa 115 No. residential apartments	PWLB	Cllr Howard Doe	20,843	0	20,843	0	20,843	20,843	1,067	6,500	(14,343)	14,343	0	0	20,843	0	© ©
31/03/2022 Planning approval has been obtained to deliver 115 new apartments. Prior to the Covid19 pandemic the scheme was progressing towards the commencement of foundations, however, following an Extraordinary MDC board meeting it was agreed to slow works and tender 70% of the contract value. Archaeology works continued and following a review of the cost certainty process, piling commenced in September 20.		Lewis Small															

	Funding Source	Portfolio Holder/Project	Total Approved	Total Exp from Date of	Rem	aining App	roval		2020	0/21			d Forecas		Total Proj Exp	Total Proj Var	On On
Cost Centre & Description of Scheme		Manager	Cost	Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24			Budget Time
			£000's	£000's	£000's	£000's	Budget £000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9C707 - MDC - WHITE ROAD Redevelopment of land behind White Road Community Centre to provide circa 20 No. houses	PWLB	Cllr Howard Doe	2,760	0	2,706	54	2,760	2,760	1,247	2,780	20	0	0	0	2,780	20	9 9
31/03/2021 Planning approval has been obtained to deliver 20 new homes, using a modular form of construction. The scheme has managed to continue through the Covid19 pandemic, but with a reduced work force provision. The groundworks are progressing well and modules were delivered in September 20. This scheme is the affordable housing for Whiffens & will be purchased by MHS at completion. The forecast overspend will be met from elsewhere in the MDC capital programme.		Lewis Small															
9C708 - MDC - CHATHAM WATERFRONT Redevelopment of carpark to provide circa 150 No. residential apartments and commercial space	PWLB	Cllr Howard Doe	35,151	0	35,151	0	35,151	35,151	1,145	7,500	(27,651)	20,500	7,151	0	35,151	0	© ©
31/03/2023 Planning approval has been obtained to deliver 175 No. new apartments, new civic space and commercial units. Foundations were scheduled to start Spring 2020, however, following the Covid 19 pandemic an Extraordinary MDC board meeting was held where it was agreed to slow works and tender 70% of the contract value. Archaeology works continued and following a review of the cost certainty process, piling will commence in October 20.		Lewis Small															
9C712 - BRITTON FARM REMODELLING To re-model the Britton Farm supermarket premises to allow it to be let as new accommodation for Kent and Medway NHS Partnership Trust (KMPT)	Reserves	Adrian Gulvin	100	0	93	7	100	100	154	115	15	0	0	0	115	15	⊕ ⊚
31/03/2021 The scheme has continued through the Covid 19 pandemic, with a reduced work force provision and is now complete with KMPT operational. A rent of £240,114 per annum plus VAT will be charged and the NHS service will provide circa 160No. employees and is expected to significantly increase footfall for Gillingham High Street. The forecast overspend will be met from elsewhere within the MDC capital budget.		Noel Filmer															
9C713 - BRITTON FARM RESIDENTIAL The site is identified as the affordable housing provision for Chatham Waterfront. 48 No. apartments will be delivered.	PWLB	Howard Doe	6,810	0	6,810	0	6,810	6,810	20	0	(6,810)	4,000	2,200	0	6,200	(610)	© ©
30/11/2023 Britton Farm is the affordable housing site for Chatham Waterfront which will provide 44 new apartments. Structural surveys are completed and we are progressing discussions with affordable housing providers to identify a purchaser. The works are planned to commence early 2021 and compliment wider regeneration initiatives being implemented. This underspend will be reviewed at the year end and may then be transferred to the MDC Holding code.		Lewis Small															

	Funding Source	Portfolio Holder/Project	Total Approved	Total Exp from Date of	Rem	aining App	roval		202	0/21			d Forecas		Total Proj Exp	Total Proj Var	On On
Cost Centre & Description of Scheme	Source	Manager	Cost	Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24	ΕΛΡ	v ai	Budget Time
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
9C716 - MOUNTBATTEN HOUSE PURCHASE Acquisition of Mountbatten House.	Prudential Borrowing	Adrian Gulvin	2,904	0	2,904	0	2,904	2,904	201	316	(2,587)	2,587	0	0	2,904	0	© ©
31/03/2022 Surveys have been completed to check on the condition of the building and its suitability for development. The design works necessary to support a planning application have been completed and planning consent will be applied for within the next two months. IF this is granted the Council will then be able to apply for a CPO which can take between 6 months and 2 years depending on if there are objections and tf there is the need for a public enquiry.		Carla Galea															
9C717 - PENTAGON: FUTURE CAPITAL WORKS Furture capital works on the Pentagon Shopping Centre as determined.	Pru Borrowing	Adrian Gulvin	5,045	0	5,045	0	5,045	5,045	0	0	(5,045)	5,045	0	0	5,045	0	© ©
31/03/2021 - for works on the first floor and entrance. It is unlikely any of this will be spent in this financial year.		Noel Filmer															
9C718 - MOUNTBATTEN HOUSE PROJECT To cover pre-construction costs incurred in transforming Mountbatten House and surrounding area into suitable residential accommdation	PWLB	Clir Howard Doe	384	0	0	384	384	384	83	384	0	0	0	0	384	0	© ©
31/03/2021 - A stage 3 funding request has been approved to progress this scheme through its planning development stages and support a CPO process to acquire the lease of Mountbatten House, which has stood empty for many years. It is anticipated that the planning application will be submitted in November 20.		Louis Small															
TOTAL PROPERTY & CAPITAL PROJECTS			138,629	0	138,629	0	138,629	138,629	4,167	20,187	(118,442)	69,889	48,539	0	138,615	(14)	
Total BUSINESS SUPPORT			143,186	0	139,110	4,076	143,186	143,186	4,506	22,724	(120,462)	71,202	49,223	0	143,149	(37)	

	Funding Source	Portfolio Holder/Project	Total Approved	Total Exp from Date of	Rem	aining App	roval		202	0/21			nd Forecas Later Years		Total Proj Exp	Total Proj Var	On On
Cost Centre & Description of Scheme	Source	Manager	Cost	Adoption to 31 March 2020	Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24	Ľχρ	Vai	Budget Time
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
4. HOUSING REVENUE ACCOUNT																	
HOUSING REVENUE ACCOUNT																	
HOUSING REVENUE ACCOUNT																	
9H100 - IMPROVE TO HOUSING STOCK Planned capital works improvement programme to maintaing the 'decent homes' standards	Major Repairs Reserves & Rev contributio	Howard Doe	7,164	0	2,676	4,488	7,164	7,164	1,345	5,458	(1,706)	1,706	0	0	7,164	0	9 9
31/03/2028 - this budget is on rolling basis and current year is the last year of the 3 year approved budget.		Anthony Wallner															
9H112 - DISABLED ADAPTATIONS works carried out through means tested Disabled Adaptations system to enable disabled people to remain in their homes they rent from Authority's HRA stock	Major Repairs Reserves	Howard Doe	223	0	23	200	223	223	77	180	(43)	43	0	0	223	0	© ©
31/03/2028 Adaptations carried out to the HRA properties funded from the HRA.		Lloyd Rees															
9H130 - HRA HOUSE PURCHASE OR BUYBACK To purchase houses from the open market or to buy back properties previously sold under the right to buy scheme for the HRA.	HRA Revenue Reserves and 1-4-1 capital r	Cllr Doe	519	0	219	300	519	519	0	175	(344)	344	0	0	519	0	© ©
31/03/2031 -budget is used as and when an opportunity arises to acquire buy back or open market property. Currently in the process of purchasing one property.		Tom Harding															
9H131 - HRA PURCHASE OF HOUSING UNITS To acquire additional housing units to meet additional housing needs.	Borrowing, 1-4-1 Reciepts and HRA Reserv	Howard Doe	10,000	0	0	10,000	10,000	10,000	0	5,355	(4,645)	4,645	0	0	10,000	0	© ©
31/03/2022 INGRAM ROAD TO BE PURCHASED 2020/21. OTHER AQUISITIONS ARE IN THE PROCESS OF BEING APPROVED AS PER THE HOUSING DEVELOPMENT STRATEGY BEING REVIEWED BY CMT SEPT 2020		Adam Spokes															
9H204 - HRA NEW BUILD-PHASE 4-GRGESITE To build 23 hses(mixtre of 1,2,3,4 bed hse on 4 diff sites(winchester Way, Braybourne Ave, Northbourne Ave & Lynsted Rd)funded fr borrowing/1-4-1 rcpt	HRA borrowing & RTB 1-4-1 capital receip	Howard Doe	7,150	0	7,150	0	7,150	7,150	66	1,122	(6,029)	5,568	461	0	7,150	0	© ©
31/03/2021 to build 23 houses, mixture of 1,2,3,4 bed on 4 different sites (Winchester Way, Braybourne Ave, Northbourne Ave, Lynsted Rd) funded from borrowing and 1-4-1 RTB capital receipts.		Adam Spokes															
TOTAL HOUSING REVENUE ACCOUNT			25,056	0	10,069	14,988	25,056	25,056	1,488	12,290	(12,767)	12,306	461	0	25,056	0	
Total HOUSING REVENUE ACCOUNT			25,056	0	10,069	14,988	25,056	25,056	1,488	12,290	(12,767)	12,306	461	0	25,056	0	

Directorate - Capital Budget Monitoring				Actua			1 016	tasis i	10 ROUIIU 2 - 2020-2021								
Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost	Total Exp from Date of Adoption to 31 March 2020	Remaining Approval			2020/21			Spend Forecast for Later Years			Total Proj T Exp	Total Proj Var	On On Budget Tim	
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 21-22	Spend 22-23	Spend 23-24			Budget 111
			£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	
5. MEMBERS PRIORITIES																	
BUSINESS SUPPORT MEMBERS PRIOR																	
CHIEF FINANCE OFFICER MEMBERS																	
9C301 - MEMBER PRIORITIES UNALLOCATED This cost centre provides funding for Member Priority schemes across Medway for the benefit of the community. Each scheme, once agreed, will be reported separately and this scheme will hold the unallocated balance.	Capital Receipts	Alan Jarrett	323	0	323	0	323	323	0	0	(323)	323	0	0	323	0	© ©
31/03/2021 This balance is currently unallocated but it is assumed the whole budget will be allocated to individual projects during 20/21.		Andy McNally-Johnson															
TOTAL CHIEF FINANCE OFFICER MEMBERS			323	0	323	0	323	323	0	0	(323)	323	0	0	323	0	
R C E & T MEMBERS PRIORITIES																	
FRONT LINE SERVICES MEMBERS PR																	
9T743 - MP ST MARYS AMATEUR BOXINGCLUB New premises for the St Marys Amateur Boxing Club, this will consist funding the following funding £40k grant from Medway Council, £50k from Sport England, £20k from St Marys boxing club bank account, £40k to be raised by the Boxing Club.	Capital Receipts	Howard Doe	40	0	40	0	40	40	0	0	(40)	40	0	0	40	0	9 9
31/03/2022 - Planning permission for the development has been approved and the Club still require this funding. Waiting for the funding to be in place. Have put forecast spend to 2021/22 because of delays likely due to COVID.		Bob Dimond															
TOTAL FRONT LINE SERVICES MEMBERS PR			40	0	40	0	40	40	0	0	(40)	40	0	0	40	0	
Total MEMBERS PRIORITIES			363	0	363	0	363	363	0	0	(363)	363	0	0	363	0	
Report Total			437,062	2 0	384,900	52,162	437,062	437,062	20,547	77,149	(359,913)	159,499	148,590	51,709	436,947	(114))

04/11/2020