

CABINET

29 NOVEMBER 2011

GATEWAY 5 PROCUREMENT CONTRACT MANAGEMENT REPORT: HIGHWAYS MINOR WORKS CONTRACT PERFORMANCE REVIEW

Portfolio Holder: Councillor Phil Filmer, Front Line Services

Report from: Robin Cooper, Director of Regeneration, Community

and Culture

Author: Phil Moore, Service Manager - Highways and Parking

Services

Summary

This report seeks to provide the Cabinet with a progress review of the Highways Minor Works Contract, which has been classified as high risk under the Council's contract procedure rules, currently delivered through the supplier as highlighted within 2.1.2 of this report. Further information relating to permissions is detailed within 2.2 'Permissions Required'.

This is based upon the procurement process which was undertaken during 2007 and which led to an award of contract on 1 August 2007. The commencement and delivery of this procurement (and delegation to the Assistant Director of Legal, Contracts and Property Services, of the acceptance of the most advantageous tender) was approved by Cabinet on 20 February 2007.

A Gateway 4 Post Project Appraisal Report was reviewed by the Cabinet at Procurement Gateway 4 on 9 November 2010.

Approved Procurement Gateway 1, 3 and 4 Reports relating to this Gateway 5 report are available upon request.

This Procurement Gateway 5 report has been approved for submission to the Cabinet after review and discussion at Regeneration, Community and Culture Directorate Management Team meeting on 13 October 2011 and the Strategic Procurement Board on 2 November 2011.

1. Budget and Policy Framework

1.1 Procurement Contract Management

This procurement contract management report and its subsequent review is within the Council's policy and budget framework and ties in with all the identified Core Values, Strategic Priorities, Strategic Council Obligations and Departmental/Directorate service plans as highlighted within the Procurement Gateway 1 Report.

1.2 Other Information

- 1.2.1 Decisions relating to the management and maintenance of the public highway are within policy framework. This contract is a call off contract and therefore officers can ensure that orders placed on the contract do not exceed the available budget. There is an identified budget to support this contract.
- 1.2.2 This Procurement Contract has been categorised as a High Risk service through the Risk Analysis Tool (RAT) process associated with the old Gateway Procurement Process. In line with the new Gateway Procurement process as of 1 January 2011, this procurement contract is a category B High Risk Procurement Contract as the value of the total termed contract is above £250,000, requiring presentation to the Strategic Procurement Board.

2. Background

2.1 Contract Details

2.1.1 This contract is a Works contract

2.1.2 Supplier Details

This Gateway 5 Report relates to the Highways Minor Works Contract currently delivered through VolkerHighways.

2.1.3 Contract Description

The current contract was tendered in accordance with the procurement process and was let by Medway Council on 1 August 2007. This contract is for 5 years with five, one yearly extensions, which can be awarded after the completions of years 1, 2, 3, 4 and 5 respectively. Extensions are granted based on performance measured by key performance indicators.

This contract provides Medway with the majority of highway maintenance services required, including: winter service, emergency call outs, responsive maintenance, along with some planned maintenance and highway scheme implementation.

The contract value is expected to be around £50m over the full ten years.

2.2 Permissions Required

- 2.2.1 This report seeks permission to provide the Strategic Procurement Board with a procurement contract management report and to request permission to extend this contract for one year on the basis that this contract has provisions to extend, has fulfilled requirements in accordance with the service specification and associated contract terms and conditions from the contract commencement date of 1 August 2007 to present and because no major issues have been identified which cause concern.
- 2.2.2 In addition the following market benchmarking has been undertaken which demonstrates that continuing with this contract via the provisions to extend in accordance with the contract terms and conditions, will provide the Council with the best value for money outcomes.
- 2.2.3 See Exempt Appendix section 2.4. cashable savings, detailing negotiated reduction in VolkerHighways rates for the resurfacing of roads and pavements.

- 2.2.3.1 Consultation currently being undertaken by SE7 group on benchmarking will inform officers regarding rates compared with the other 6 authorities undertaking this exercise. Unfortunately this work will not be fully ready for this year's extension award but will be available prior to next years award.
- 2.2.3.2 Benchmarking exercises have begun with the SE7 group with five types of resurfacing materials. The preliminary results for Medway are as follows:-

Thin Surfacing – Fourth cheapest of six surfacing types.

Propriety Specialist Surfacing – Third cheapest of thirteen types.

Micro-surfacing – First cheapest of nine types.

High Friction surfacing – Most expensive of nine types.

High Friction surfacing in small areas – Fourth cheapest of six types.

The next stage is to agree specifications across the group and to look at combining contract requirements to achieve further savings.

- 2.2.4 Since the start of the contract in 2007 continuous improvements have been made by the contractor in terms of the KPI's. Recent negotiating in planned resurfacing rates have concluded with a 18% reduction on rates.
- 2.2.5 The contract is quite clear on extension, that if the contractor meets the performance figures then the contract will be extended.
- 2.2.6 To renegotiate or re-tender this contract, we would likely incur contract claims and also have to undertake a further procurement exercise and would likely incur costs somewhere in the region of over £500,000 in officer and consultant costs, which is why Council approved a 5 year plus 5 yearly extension based on KPI's
- 2.2.7 Continuous development is being undertaken with a very forward thinking contractor, as mentioned above we have negotiated a 18% reduction on resurfacing works. The contractor at our request has extended their salt store following the two previous hard winters and increased their salt stock from 3500T to over 5000T at no cost to Medway Council, providing evidence that they are committed to a long term contract and are working towards a better for less framework.

3. Options

In arriving at the preferred option as identified within Section 4.1 'Preferred Option', the following options have been considered with their respective advantages and disadvantages.

3.1 Conclude Current Contract and Provide Action Plan

The option of concluding this contract with immediate effect for supplier non-performance and providing an action plan to retender requirements has been considered. Although there are provisions within this term contract's terms and conditions to cancel contractual arrangements, is not a viable option because the contract is currently working well and is in year five of a potential ten year contract.

3.2 Continue With Current Contract and Negate Any Further Gateway 5 Reporting Requirements

The contract is high risk, high value and of strategic importance to the Council politically, legally, financially and from a front-line service delivery perspective. Therefore this is not a viable option as Gateway 5 cannot be negated.

3.3 Continue With Current Contract and Subject Contract to Further Gateway 5 Reporting Requirements

The option of continuing with the current contract for the remainder of the contract term and subjecting the contract to further Gateway 5 requirements has been considered and below are the advantages and disadvantages of this option:

Advantages.

- Competitive tendered rates at time of tendering.
- Continuous improvement by contractor in line with contract terms.
- Locally discounted rates for certain high value elements of contract such as 18% reduction on resurfacing costs.
- Substantial capital investment by contractor in extending their salt barn from the contracted position of 3500T to over 5000T at no cost to Medway.
- Contractor currently establishing a new depot at Medway City Estate at no cost to Medway Council.

Disadvantages - None

3.4 Extend Current Contract

The option of extending the current contract for one year, as permitted in the Contract, has been considered and below are the advantages and disadvantages of this option:

Advantages.

- Competitive tendered rates at time of tendering.
- Continuous improvement by contractor in line with contract terms.
- Locally discounted rates for certain high value elements of contract such as 18% reduction on resurfacing costs. Substantial capital investment by contractor in extending their salt barn from the contracted position of 3500T to over 5000T at no cost to Medway.
- Contractor currently establishing a new depot at Medway City Estate at no cost to Medway Council.

Disadvantages

Future market rates resultant from tendering may prove cheaper which could mean Medway is tied into more expensive contract for a longer period.

3.5 Invoke Contract Variation Into Current Contract

The option of invoking a contract variation within the current contract is not a viable option because contract only allows for yearly extensions to the contract period up to year five giving a potential contract term of ten years and there is no scope for variation at present.

3.6 Other Alternative Options

No alternative options have been identified.

4. Advice and analysis

4.1 Preferred Option

Further to an extensive review of procurement options as highlighted within Section 3 'Options' above, the following preferred option is recommended to the Strategic Procurement Board including justification for this recommendation.

Options 3.3 and 3.4 are recommended for approval i.e. to continue with the current contract subject to further gateway 5 reporting requirements and to extend the current contract. The contract allows for one more yearly extension (year 10) to be granted subject to a satisfactory performance of year 5 of the contract.

4.1.1 Procurement Project Outputs / Outcomes

The following procurement outcomes/outputs have been appraised in the table below to demonstrate how the procurement contract and corresponding supplier have continued to deliver outputs as part of ongoing contract management. This table shows the agreed contractual KPIs.

These outputs are in relation to outputs identified as important at Gateway 1 to the delivery of this procurement requirement, identified as justification for awarding the contract at Gateway 3, and outlined as part of the post project appraisal at Gateway 4.

Outputs / Outcomes	How has success been measured?	Who has measured success of outputs/ outcomes	When was success measured?	How has procureme nt contract delivered outputs/ou tcomes?
А	Adherence to	Programme		
A1 Predictability	Number of Planned Maintenance/ Schemes not Started on Time	Provided by contractor for agreement with Highways Management Team	Monthly	Agreed KPIs managed by regular joint meetings
A2 Predictability.	% Live Orders Not Overdue	Provided by contractor for agreement with Highways Management Team	Monthly	Agreed KPIs managed by regular joint meetings
A3 Traffic Management Act	Value of Shadow FPN	Provided by contractor for agreement with Highways Management Team	Monthly	Agreed KPIs managed by regular joint meetings
A4 Daily Whereabouts	Delivery on or before 9.30am	Provided by contractor for agreement with Highways	Monthly	Agreed KPIs managed by regular

		Management Team		joint meetings
В	Health & Safety	<u> </u>	1	,go
B1 Accident Frequency	A.F.R. Indicator	Provided by contractor for agreement with Highways Management Team	Monthly	Agreed KPIs managed by regular joint meetings
B2 Injuries/Damage	Third Party Injuries / Damage	Provided by contractor for agreement with Highways Management Team	Monthly	Agreed KPIs managed by regular joint meetings
B3 Site Health & Safety	% of work sites passing Volker Highways site Inspections	Provided by contractor for agreement with Highways Management Team	Monthly	Agreed KPIs managed by regular joint meetings
B4 Site Health & Safety	Number of Health and Safety breaches reported at weekly meeting	Provided by contractor for agreement with Highways Management Team	Monthly	Agreed KPIs managed by regular joint meetings
İ				meemigs
С		Complaints/	Compliments	meetings
C C1 Complaints	Number of complaints received that require corrective action by the contractor	Provided by contractor for agreement with Highways Management Team	Compliments Monthly	Agreed KPIs managed by regular joint meetings
	complaints received that require corrective action by	Provided by contractor for agreement with Highways	·	Agreed KPIs managed by regular joint
C1 Complaints C2 Response to	complaints received that require corrective action by the contractor % of C1 Respond to Substantively within	Provided by contractor for agreement with Highways Management Team Provided by contractor for agreement with Highways	Monthly	Agreed KPIs managed by regular joint meetings Agreed KPIs managed by regular joint

D		Financial		
D1 Timely	% Payment	Provided by	Monthly	Agreed
Submission of	Applications issued	contractor for		KPIs .
Applications	to Service Manager	agreement with		managed
	within 28 days of completion	Highways Management Team		by regular joint
	Completion	ivianagement ream		meetings
D2 Accuracy	% Payment requests	Provided by	Monthly	Agreed
	issued by the	contractor for		KPIs
	contractor, reviewed	agreement with		managed
	and agreed by the	Highways		by regular
	Service Manager,	Management Team		joint
	that are not currently in dispute			meetings
	in dispute			
E		Innovation		
E1 Construction	% Waste produced	Provided by	Monthly	Agreed
Waste to Transfer	in delivering the	contractor for		KPIs
Station or Landfill	service that is	agreement with		managed
	disposed of at	Highways		by regular
	Transfer Station or	Management Team		joint
	landfill			meetings
E2 Recycling	% Material used to	Provided by	Monthly	Agreed
	deliver the service	contractor for		KPIs .
	that is recycled or	agreement with		managed
	from secondary	Highways		by regular
	sources	Management Team		joint meetings
E3 CO2	% Reduction of CO2	Provided by	Monthly	Agreed
Emissions	produced by vehicle	contractor for		KPIs
	fleet in delivering the	agreement with		managed
	service	Highways		by regular
		Management Team		joint
F		Quality		meetings
		<u> </u>		
F1 Right First	Number of Task	Provided by	Monthly	Agreed
Time	Orders Requiring	contractor for		KPIs
	Corrective action at Weekly Meeting	agreement with		managed
	vveekiy ividetii ig	Highways Management Team		by regular joint
		managomont roam		meetings
F2 Emergency	% Call-outs	Provided by	Monthly	Agreed
Response	attended within	contractor for		KPIs
	response times	agreement with		managed

		Highways Management Team		by regular joint meetings
F3 Winter Service	% Gritting routes treated within response time	Provided by contractor for agreement with Highways Management Team	Monthly	Agreed KPIs managed by regular joint meetings
F4 Quality Management System	Number of non- conformances from audits	Provided by contractor for agreement with Highways Management Team	Monthly	Agreed KPIs managed by regular joint meetings
F5 Considerate Constructors Scheme (CCS)	Average score received from CCS audits (over a 12 month period)	Provided by contractor for agreement with Highways Management Team	Monthly	Agreed KPIs managed by regular joint meetings

Target KPIs (accumulative) are revised each year to ensure continual improvement to Contractor's performance before extension of contract is granted. KPIs are agreed at strategic quarterly meetings.

Volker Highways - Monthly KPI Scores 2010/2011											
Scorefor	Score for	Score for	Score for	Score for	Scorefor	Score for	Score for	Scorefor	Score for	Scorefor	Score for
the	the	the	the	the	the	the	the	the	the	the	the
Aug 10	Sep 10	Oct 10	Nov 10	Dec 10	Jan 11	Feb 11	Mar 11	Apr 11	May 11	Jun 11	Jul 11
9260	9040	9290	9410	9550	9350	9510	9350	9390	9260	9350	9320

Average for 2010/11	9342
---------------------	------

4.1.2 Procurement Project Management

This procurement project will be taken through the remainder of the Gateway Procurement Process through the utilisation of the following project resources and skills: - The Highways Management Team including the Head of Highways and two Principal Engineers.

4.1.3 Contract Management Resources and Skills

The contract management of this procurement contract will continue to be resourced for the remainder of the contract through the following contract management strategy.

A regime of contractual meetings designed to facilitate smooth running of the contract was included in the contract. The Highways Group is dedicated to this partnership with

VolkerHighways and most highways staff are actively engaged in management of the contract in some way or other, weather issuing orders, authorising works or attending progress meetings.

- 4.1.3.1 This contract is based on a partnership model and is measured on Key Performance Indicators (KPIs) as described in the original contract conditions as modified and approved in 2008.
- 4.1.3.2 The contract went live on 1 August 2007. Officers meet on a weekly basis with the contractor to discuss the previous weeks activities and the planned work for the next week. These meetings are minuted and are fed into the Monthly meetings.
- 4.1.3.3 Monthly meetings are held to discuss any issues escalated from the weekly meetings. At the monthly meetings the performance of the contractor is also discussed and monthly KPI's are presented and recorded (KPI's shown in the table below). Highway officers attending this meeting are a mixture of those attending the weekly meeting (operational staff) and selected staff from the highways management team. Issues that cannot be resolved at the monthly meetings are escalated to the Quarterly meetings.
- 4.1.3.4 Quarterly meetings are attended by the Highways management team including the service manager. These meetings resolve any issues escalated from the monthly meetings and also monitor the overall performance of the contract.
- 4.1.3.5 Following the Quarterly performance meetings, the service manager works with the contractor to resolve any performance issues and agree an improvement plan for the contractor, if required. The service manager also needs to ensure that he has all the evidence to support any reports that need to be written for an annual report to the procurement board and Cabinet.
- 4.1.3.6 Variations have been made to the contract following the performance meetings. These variations are around very minor additions to the contract rates where service improvements have been made. For example this year new rates were agreed for a superior type of reinstatement material that lasts longer and for widely used bollard types. These variations were agreed at the quarterly meeting and included new rates for this improved service.
- 4.1.3.7 The variation officers are seeking in this report is to award an extension of the contract for 1 year following the completion of year four of the contract.
- 4.1.3.8 Many benefits on quality and performance have been seen in the delivery of this contract as demonstrated in the KPI figures. A specific benefit is that agreed with the contractor on percentage discounts on bulk orders associated with resurfacing works. Packages over £50k attract a 2.5% discount and works over £100k attract 5%. This saving allows more schemes to be delivered on the ground.
- 4.1.3.9 Further negotiations were undertaken with Volker Highways to reduce the rates for the current packages of road and pavement resurfacing schemes (2011-12) and bring them into line with competitive tendering rates from outside contractors. This resulted in an agreed overall discount of 18% off the term contract rates.
- 4.1.3.10 Annual contract uplift, which is contractually due on the anniversary of the contract, (1st August) is governed by the CFP index. This is an annually published figure for the industry. Some contracts are biased towards staff costs and their indexes reflect costs associated with staffing, however this highways contract is biased towards material costs and specifically petroleum and steel prices, which have risen over the recent year. The annual index is applied to the base figures of the contract, which for year five is expected to be around 17.5%, however this figure will not be published until around

December 2011. This increase averages out across the 5 years as an annual increase of around 3.5%, but must be viewed in light of the 18% discount mentioned in 4.1.3.9 above.

- 4.1.3.11 Since mobilisation in August 2007, various elements of the service delivery have been excellent, including the emergency call out facilities and the winter service. While in year 2 it was reported that some elements caused officers concern, for example delivery dates not being achieved, resulting in a backlog of orders these concerns were responded to by the contractor. Officers now confirm that over 99% of all task orders are completed on time. The contractor has met all other issues raised with improvement plans and steady improvements in performance.
- 4.1.3.12 The KPIs used in this contract for year four (1 August 2010 to 31 July 2011) are shown in the table below. These KPI's were revised in year two to more closely represent an appropriate range of performance targets.
- 4.1.3.13 It is clear that having worked with the revised KPIs over the last three years, both the officers of Medway and VolkerHighway's feel that the future management of the contract should continue to be developed using these KPI's. The revised set of KPI's developed in partnership with VolkerHighway's prioritise adherence to programme and getting the repairs undertaken "right first time". The focus for both Medway officers and the contractor is making continuous improvements over the life of the contract.
- 4.1.3.14 This contract is from a suite of contract conditions known as the New Engineering Contract (NEC) Term Service Contract, which is managed by the Institute of Civil Engineers. It is the first time that these conditions have been used for the Highways Minor Works Contract.
- 4.1.3.15 It is clear from the first four years that this form of contract conditions encourage issues to be resolved in a very short time scale (28 days) and as such financial planning and management is very rarely more than 28 days out of date
- 4.1.3.16 Variations to contract details are being managed centrally within highways so that no matter how many variations, big or small that are made to the contract, the central contract is kept up to date.

4.1.4 Other Issues

There are no other issues that could potentially impact the remainder of this contract term

4.1.5 TUPE Issues

Further to guidance from Legal Services, Human Resources and the Strategic Procurement Team, it was identified at Gateway 1 that as this is a Works related procurement contract, TUPE did apply.

The recommended contract award at Gateway 3 resulted in one member of staff and eleven operatives being affected by TUPE and transferring as a result of the incumbent provider from the old contract not being successful as part of the previous procurement tender process.

Further to this, there are no further TUPE issues to consider at this stage.

4.2 Other Information

4.2.1 The contract was awarded to Fitzpatrick in 2007. Fitzpatrick have been re-branded and adopted part of their parent company name. They are now known as VolkerHighways.

This contract is performing well, however both Medway and VolkerHighways wish to see continuous improvements being made and recent figures would suggest this is the case.

- 4.2.2 Procurement Board recommended on 3 September 2008 and Cabinet on 23 September 2008 awarded a 1 year extension (Year 1) and adopted revised performance measurement criteria. Procurement Board recommended on 14 October 2009 and Cabinet on 3 November 2009 awarded a 1 year extension (Year 2). Procurement Board recommended on 20 October 2010 and Cabinet on 9th November 2010 awarded a 1 year extension (Year 3).
- 4.2.3 This fourth year extension is justified based on the contractor's performance, which is shown in Section 4. The KPIs are scored on a monthly basis and a yearly summary is included. The revised KPIs aim for a score greater than 9000 for the yearly extension to be made. For this year an average score of 9342 was achieved by the contractor showing that the monthly score has exceeded the target indicating progressive improvement in performance.
- 4.2.4 Having looked at the performance of the contractor over the fourth year (1 August 2010 to 31 July 2011) in accordance with the revised performance criteria it is recommended that the contractor be awarded an extension for a further year in accordance with the conditions of contract.

5. Risk Management

5.1 Risk Categorisation

The following risk catego contract at this Gateway		ve been identified as having a linkage to e:	this procurement
Procurement process		Equalities	
Contractual delivery		Sustainability / Environmental	
Service delivery	\boxtimes	Legal	
Reputation / political		Financial	
Health & Safety		Other/ICT*	

Risk Categories	Outline Description	Risk Likelihood A=Very High B=High C=Significant D=Low E=Very Low F=Almost Impossible	Risk Impact I=Catastrophic II=Critical III=Marginal IV=negligible Impact	Plans To Mitigate Risk
a) Procurement process	N/A	N/A	N/A	N/A
b) Contractual delivery	Volker performance & commitment by Year 9	D	IV	Continue regular meetings with Volker & Contract

					and a self of the
					monitoring
					which has
					been
					successful in
					the first 4
-	Camilaa	Links are lared	<u> </u>	111	years
c)	Service	Unknown level	D	III	Reallocation of
	delivery	of available			available
		budgets by			budgets.
		Year 9			No guaranteed minimum
					yearly Contract
-1\	Deputation /	Dalationahin	<u> </u>	1) /	figure
d)	Reputation /	Relationship	D	IV	Continue
	political	with			regular
		VolkerHighways staff and			Contract
					meetings &
-	Llasith 9 Cafatri	management	NI/A	NI/A	work shops
(e)	Health & Safety	N/A	N/A	N/A	N/A
f)	Equalities	N/A	N/A	N/A	N/A
(a)	Sustainability /	N/A	N/A	N/A	N/A
g)	Sustainability / Environmental	IN/A	IN/A	IN/A	IN/A
	Environmental				
h)	Legal	N/A	N/A	N/A	N/A
'''	Logai	14/7	14//	14//	14/71
i)	Financial	Over	E	III	Monthly
		commitment of			financial
		budgets			monitoring by
					Highways
					managers to
					prevent
					overspend of
L					budgets
j)	Other/ICT*	N/A	N/A	N/A	N/A
1					

6. Consultation

6.1 Internal (Medway) Stakeholder Consultation

As part of this ongoing procurement contract management, no internal stakeholder consultation is required.

6.2 External Stakeholder Consultation

As part of this ongoing procurement contract management, no external stakeholder consultation is required

7. Strategic Procurement Board

7.1 The Strategic Procurement Board considered this report on 2 November 2011 and supported the recommendations set out in paragraph 9 below.

8. Financial, legal, procurement and ICT implications

8.1 Financial Implications

- 8.1.1 This procurement contract and its associated delivery as per the preferred option highlighted at Section 4.1 'Preferred Option' and the recommendations at Section 9, has the following financial implications which the Strategic Procurement Board must consider.
- 8.1.2 There is an existing budget to fund this contract and that of the contract extension. The contract is clearly performing well and given that this contract went through the procurement process, value for money is assured. This contract does not tie Medway into services it cannot afford and therefore I support this report and the recommendations contained within.
- 8.1.3 Detailed finance and whole-life costing information is contained within **Section 2.1 Finance and Whole-Life Costing of the Exempt Appendix** to this report

8.2 Legal Implications

- 8.2.1 This procurement contract and its associated delivery as per the preferred option highlighted at Section 4.1 'Preferred Option' and the recommendations at Section 9, has the following legal implications which the Strategic Procurement Board must consider.
- 8.2.2 In line with the original procurement the existing contract provides for yearly extensions for a maximum of 5 years after the expiry of the first five years of the contract. Therefore the recommended contract is in accordance with EU procurement rules and the Council's Contract Rules.

8.3 Procurement Implications

- 8.3.1 This procurement contract and its associated delivery as per the preferred option highlighted at Section 4.1 'Preferred Option' and the recommendations at Section 9, has the following procurement implications which the Strategic Procurement Board must consider.
- 8.3.2 The original procurement was conducted in accordance with EU procurement regulations and the mechanisms for future contract extensions was clearly stipulated within the tender documentation and within the tender advertisements. This report is the fourth of the annual reports required by the gateway procurement procedures and clearly demonstrates that the contract and contractor are performing well, working in partnership to ensure effective service delivery and continuous improvement. This contract as stated elsewhere does not guarantee the contractor a specific volume of work, which will give the necessary flexibility to deliver competing service delivery priorities.
- 8.3.3 Strategic Procurement supports the recommendation for an additional one year extension (year 9 of a potential 10 year contractual arrangement) in principle but advises the client department that further consideration should also be given in anticipation of a future

extension, to entering into further dialogue in attempt to build upon the 18% savings achieved in the resurfacing rates. Considering the overall contract value is £50 million, all attempts should be made to leverage more from the supplier in respects to efficiency and savings, both in isolation and as part working with the Highways SE7 work stream.

- 8.3.4 It is clear from this contract that if the contractor meets set KPIs then the Authority must extend the contract in line with the terms and conditions of contract. This makes it difficult to consider other options during the contract and raises questions as to whether the set KPIs are challenging enough.
- 8.3.5 Furthermore, as part of any new contract, contract extensions should not be written into a contract or awarded solely on the basis of achieving KPIs, rather set KPIs should be benchmarked annually to ensure they meet industry best practice and contractors should be tasked with finding efficiency savings within the contract annually. Irrespective of this, any future contract should permit Medway to opt out and/or refrain from extending even if KPIs and /or savings are achieved, if there are greater benefits in retendering or opting for an alternative procurement route.

8.4 ICT Implications

8.4.1 This procurement requirement does not have any ICT implications.

9. Recommendations

- 9.1 The Cabinet is asked to note the performance of the Highways Maintenance Term Contractor; VolkerHighways as detailed in the report.
- 9.2 The Cabinet is asked to agree the award of a fourth one (1) year extension to VolkerHighways for the Highways Minor Works Contract, in accordance with the conditions of contract, which was originally procured through the council's procurement procedures.

10 Suggested reasons for decision(s)

10.1 The recommendations contained within Section 9 'Recommendations' above are provided on the basis that Medway is contractually obliged to consider the performance of the Highways Minor Works Contractor annually and to consider awarding a yearly extension after each completed year of service delivery.

Lead officer contact

Name	Phil Moore		Title		Head of Highways and Parking Services
			-		
Department	Front Line services		Directo	rate	Regeneration,
					Community and
					Culture
Extension	1146	Εm	nail	phil.	moore@medway.gov.uk

The following documents have been relied upon in the preparation of this report:

Description of document	Location	Date
Gateway 1 Report	Highways office	February 2007
Gateway 3 High-risk procurement contract award acceptance report.	Highways office	4 May 2007
Gateway 4 Report	Highways office	3 September 2008 3rd November 2009 9 November 2010