

Directorate - Capital Budget Monitoring

Actuals to Period 10

Forecasts to Round 3 - 2017-2018

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 18-19 £000's	Spend 19-20 £000's	Spend 20-21 £000's				
<b>17-18 MC CAPITAL VIEW</b>																		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<b>DIGITAL TRANSFORMATION</b> <b>DIGITAL TRANSFORMATION</b> <b>9C071 - ICT INFRASTRUCTURE</b> To decommission Windows 2003 server software and move to more current, supported platform, to ensure servers are compliant under PSN rules.  31/03/2018 Expenditure is continuing be incurred to improve the facilities at Gun Wharf and the performance of the servers to provide a more responsive system to users. The balance will be used by the end of Q4 2017/18.	Prudential Borrowing	Cllr Adrian Gulvin Andy Cole	426	377	49	0	49	49	11	49	0	0	0	0	426	0	😊	😊
<b>9C073 - DIGITAL TRANSFORM PROG</b> This budget covers work under the Digital Transformation programme and will fund staff responsible for delivering the digital programme and other associated costs.  31/03/2019 - The Transformation programme is on target to spend the allocated budget in accordance with the current spend profile in order to meet the £1.6m of revenue savings in 2017/18.	Prudential Borrowing	Adrian Gulvin Catherine Iles	4,092	597	3,495	0	3,495	3,495	978	1,575	(1,921)	1,921	0	0	4,092	0	😊	😊
<b>9C074 - DIGITAL OPERATIONAL TOOLS</b> This budget covers work under the Digital Transformation programme and will fund tools responsible for delivering the digital programme.  31/03/2019 ICT will be accelerating the rollout of O365; the full purchase and rollout was originally planned for 2018/2019. The purchase will now be brought forward to Q4 2017/2018 to enable an earlier phased rollout of some elements of O365 (e.g. Skype available in all meeting rooms for all staff). This will require a small additional expenditure of around £25k to provide licences from December for all staff, which is available within the current budget. We will start by enabling Skype in all meeting rooms for all staff; We will also be able to start to withdraw Fortinet tokens and enable remote log on for every member of staff at no additional cost. This has left an unallocated amount of £411k for future hardware, software and consultancy services that will be identified in later phases.	Prudential Borrowing	Adrian Gulvin Andy Cole	1,708	65	1,643	0	1,643	1,643	489	823	(820)	820	0	0	1,708	0	😊	😊
<b>TOTAL DIGITAL TRANSFORMATION</b>			<b>6,226</b>	<b>1,039</b>	<b>5,187</b>	<b>0</b>	<b>5,187</b>	<b>5,187</b>	<b>1,478</b>	<b>2,447</b>	<b>(2,740)</b>	<b>2,740</b>	<b>0</b>	<b>0</b>	<b>6,226</b>	<b>0</b>		
<b>Total DIGITAL TRANSFORMATION</b>			<b>6,226</b>	<b>1,039</b>	<b>5,187</b>	<b>0</b>	<b>5,187</b>	<b>5,187</b>	<b>1,478</b>	<b>2,447</b>	<b>(2,740)</b>	<b>2,740</b>	<b>0</b>	<b>0</b>	<b>6,226</b>	<b>0</b>		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<b>1. CHILDREN AND ADULTS</b>																		
<b>CHILDRENS AND ADULTS</b>																		
<b>BASIC NEEDS</b>																		
<b>9X478 - BASIC NEEDS PROGRAMME</b>																		
Programme funded by DfE grant to establish additional capacity for new pupils in Medway. As individual schemes are approved at GW1 and GW3 virements are undertaken to establish project budgets																		
31/03/2018 Funding awaiting allocation to individual projects once approved by Procurement Board. The forecast is based on 2 new primary projects currently being scoped and will be discussed at Procurement Board later this year, with the aim to have the school places available from September 2018, together with four future grammar school projects.																		
<b>9X497 - SAXON WAY PRIM EXP TO 2FE</b>																		
Expansion of Saxon Way Primary School from 1FE to 2FE to provide an additional 210 places.																		
31/03/2018 Project now complete with just some snagging and landscaping works outstanding.																		
<b>9X530 - FEASIBILITY STUDIES</b>																		
Feasibility studies for present and future projects.																		
31/03/2018 Project feasibility studies prior to approval.																		
<b>9X532 - HUNDRED OF HOO PRIM EX PHASE 2</b>																		
To provide a brand new 1 FE primary school with effect from September 2017.																		
31/03/2017 Project completed in November with contractor off site, some outstanding works to be actioned in December.																		
<b>9X539 - BLIGH FEDERATION EXPANSION</b>																		
Expansion of the Infant & Junior school from 2FE to 3FE. This will involve extending the provision for Nursery, KS1 & KS2, reconfiguring existing classrooms, playgrounds & car parks and providing a central reception/admin block.																		
31/08/2017 Main elements of project now complete. Link building still to finish with a target completion date December 2017.																		
<b>9X542 - CAPITAL PROGRAMME MGMT</b>																		
Capital programme management costs.																		
31/03/2018 Holding code for programme management costs.																		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 18-19 £000's	Spend 19-20 £000's	Spend 20-21 £000's				
<p><b>9X544 - CLIFFE WOODS PRIM EXP TO 2FE</b> Expansion of Cliffe Woods Primary School from 1.5FE to 2FE to enable the School to admit an additional 105 pupils to meet need in the area.</p> <p>31/03/2018 Project is on target to complete in December 2017. Contractor is on site and progressing with extension and internal refurbishment works.</p>	Grant	Cllr Martin Potter Paul Clarke	670	52	617	0	617	617	467	617	0	0	0	0	670	0	😊	😊
<p><b>9X545 - ST MARYS ISLAND EXP TO 3FE</b> Expansion of St Mary's Island Primary Primary School from 2FE to 3FE to enable the School to admit an additional 210 pupils to meet need in the area</p> <p>31/03/2018 Work started on site in October 2017. Target completion by December 2018.</p>	Grant	Cllr Martin Potter Paul Clarke	2,086	86	0	2,000	2,000	2,000	150	452	(1,548)	1,548	0	0	2,086	0	😊	😊
<b>TOTAL BASIC NEEDS</b>			<b>21,563</b>	<b>3,862</b>	<b>12,790</b>	<b>4,910</b>	<b>17,700</b>	<b>17,700</b>	<b>7,057</b>	<b>9,012</b>	<b>(8,688)</b>	<b>6,998</b>	<b>1,690</b>	<b>0</b>	<b>21,563</b>	<b>0</b>		
<b>COMMISSIONING</b>																		
<p><b>9X437 - AIMING HIGHER DISABLED CHILDRN</b> The Short Breaks review has taken place including overnight short breaks. The budget has been identified to use in developing and improving the overnight short breaks residential buildings to ensure a better service is received for children with disabilities.</p> <p>31/03/2018 Public consultation has been completed with the vast majority supporting a move of SEND overnight short break provision from Aut Even to Parklands. The consultation report will be presented to O&amp;S committee in December and then to Cabinet for approval.</p>	Grant	Cllr Andrew Mackness Jackie Brown	799	401	398	0	398	398	3	50	(348)	348	0	0	799	0	😊	😊
<b>TOTAL COMMISSIONING</b>			<b>799</b>	<b>401</b>	<b>398</b>	<b>0</b>	<b>398</b>	<b>398</b>	<b>3</b>	<b>50</b>	<b>(348)</b>	<b>348</b>	<b>0</b>	<b>0</b>	<b>799</b>	<b>0</b>		
<b>CONDITION PROGRAMME</b>																		
<p><b>9X046 - KITCHEN WORKS</b> To ensure school kitchens are able to deliver a school meals service in compliance with food/health &amp; safety regulations.</p> <p>31/03/2018 4 schools (Cliffe Woods, St Mary's Island, Halling and Thames View) have been identified to have their kitchens and dining space enhanced this financial year. Cliffe Woods is now complete and Thames View will be complete by year end. Halling, St Mary's Island and also potentially Riverside (subject to available funding) are due to start but may not be completed in this financial year.</p>	Grant	Cllr Martin Potter Jacqui Moore	819	717	102	0	102	102	6	45	(57)	57	0	0	819	0	😊	😊
<p><b>9X481 - CONDITION PROGRAMME</b> Condition Programme contribution to programme management.</p> <p>31/03/2018 Holding code for condition programme funding prior to allocation for specific projects. New projects currently being identified and scoped before being presented to procurement board for their approval. Some funding rolled into next year to cover large projects outlined for summer 2018.</p>	Grant	Cllr Martin Potter Paul Clarke	1,052	639	26	386	412	412	0	356	(56)	56	0	0	1,052	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p><b>9X528 - UNIVERSAL INF FREE SCH MEALS</b> To ensure kitchens in infant and primary schools have the necessary refurbishments and equipment to deal with the capacity required for the school meal demand uptake under the universal infant free school meal rollout.</p> <p>31/03/2018 Programme of work being scoped and designed with some individual projects expected to be completed by the end of this financial year although some will carry over into next.</p>	Grant	Cllr Martin Potter Jacqui Moore	1,241	971	269	0	269	269	3	150	(119)	119	0	0	1,241	0	😊	😊
<p><b>9X533 - CONDITION PROG - BOILERS</b> Programme to replace boilers/heating systems in schools to ensure the schools will not close due to lack of heating.</p> <p>31/03/2018 5 schools have been selected to have their boilers upgraded or replaced this year; of which contracts have been let on 4 schools with the work completed during the summer holiday. The 1 remaining school project has been tendered with work due to start in November with completion by Christmas.</p>	Grant	Cllr Martin Potter Paul Clarke	717	0	417	300	717	717	298	717	0	0	0	0	717	0	😊	😊
<p><b>9X534 - CONDITION PROG - ROOFING</b> Roofing works programme to ensuring schools are kept dry by replacing roofs that are beyond economical repair.</p> <p>31/03/2018 A revised programme now comprises 3 completed roofs, 6 onsite and 1 due to start. All projects expected to complete by end of financial year.</p>	Grant	Cllr Martin Potter Paul Clarke	1,081	0	571	510	1,081	1,081	898	1,081	0	0	0	0	1,081	0	😊	😊
<p><b>9X535 - CONDITION PROG - ELECTRICAL</b> Programme to ensure schools can comply with their 5 year electrical testing completed by Quantec.</p> <p>31/03/2018 Surveys have been assessed and have not identified any priority work required this year.</p>	Grant	Cllr Martin Potter Paul Clarke	0	0	5	(5)	0	0	0	0	0	0	0	0	0	0	😊	😊
<p><b>9X536 - CONDITION PROG - WATER MGMT</b> Programme to ensure schools are not at risk of legionella.</p> <p>31/03/2018 Work undertaken and completed at Bligh for soakaway and drainage. Work also completed at Abbey Court for re-chlorination. Currently no further work expected this year.</p>	Grant	Cllr Martin Potter Paul Clarke	24	0	0	24	24	24	24	24	0	0	0	0	24	0	😊	😊
<p><b>9X537 - CONDITION PROG - FIRE RISK</b> Fire Risk Assessment works programme to ensure schools fire alarms are up to a current regulation L2 standard this also includes the first years maintenance of the system.</p> <p>31/03/2018 4 school projects have been identified and contracts have been awarded. All projects are expected to be completed by the end of the year. Additional FRAS undertaken and further work will flow from these.</p>	Grant	Cllr Martin Potter Paul Clarke	105	0	85	20	105	105	59	105	0	0	0	0	105	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 18-19 £000's	Spend 19-20 £000's	Spend 20-21 £000's				
<p><b>9X538 - CONDITION PROG - OTHER</b> Schemes to be established - Drainage and Pipework, DDA works and 2017/18 specification works.</p> <p>31/03/2018 10 projects have been identified this year. 5 have now been completed, Asbestos Surveys, Featherby mobile removal, St Margaret's asbestos removal, Delce Infant WC leakage, Abbey Court objects of reference. A further 5 are due to take place before the end of the year at St Helens (windows, tile cladding &amp; shower room), Hempstead Infant windows and Hempstead Junior windows.</p>	Grant	Cllr Martin Potter Paul Clarke	656	0	500	156	656	656	99	656	0	0	0	0	656	0	😊	😊
<p><b>9X541 - CONDITION PRGRAMME - SECURITY</b> Programme to ensure School premises are secure.</p> <p>31/03/2018 7 projects had been identified this year and have all now been completed.</p>	Grant	Cllr Martin Potter Paul Clarke	86	0	41	45	86	86	25	86	0	0	0	0	86	0	😊	😊
<b>TOTAL CONDITION PROGRAMME</b>			<b>5,781</b>	<b>2,327</b>	<b>2,018</b>	<b>1,436</b>	<b>3,454</b>	<b>3,454</b>	<b>1,411</b>	<b>3,221</b>	<b>(233)</b>	<b>233</b>	<b>0</b>	<b>0</b>	<b>5,781</b>	<b>0</b>		
<b>DEVOLVED CAPITAL</b>																		
<p><b>9X105 - DVLD FM CGNT</b> Schools are provided with their own capital funds to address their own priorities to improve educational standards and enhance the environment for teaching and learning in accordance with priorities set by each school.</p> <p>31/03/2018 Ongoing throughout the year by each individual school. Nil forecast as included in 9X500. (Schools set up their own Capital budgets and also report their expenditure on their LBAs which is fed into 9X500).</p>	Grant	Cllr Martin Potter Neil Stollery	0	0	0	0	0	0	411	0	0	0	0	0	0	0	😊	😊
<p><b>9X500 - SCHOOLS DEVOLVEDFORMULACAPITAL</b> Schools are provided own capital funds by Department for Education, via 'Education Funding Agency' to address own priorities to improve educational standards and enhance the environment for teaching and learning.</p> <p>31/03/2018 Schools set and retain their own capital budgets for the year. They report and monitor their expenditure against their approved budget on 9X105 three times a year. The forecast on 9X500 provides a forecast against the Council's approved school capital budget.</p>	Grant	Cllr Martin Potter Neil Stollery	250	0	0	250	250	250	0	250	0	0	0	0	250	0	😊	😊
<b>TOTAL DEVOLVED CAPITAL</b>			<b>250</b>	<b>0</b>	<b>0</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>411</b>	<b>250</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>250</b>	<b>0</b>		
<b>INCLUSION</b>																		
<p><b>9X143 - FAMILY HUBS &amp; WELLBEING CENTRE</b> Delivery of capital element of early years transformation project in the creation, refurbishment and ICT fit-out of four Children and Family Hubs.</p> <p>31/03/2018 Following an approved Gateway 1 at Procurement Board an Invitation to Tender was published in November. A virtual Procurement Board will be required for Gateway 3, following evaluation of tender responses. ICT surveys have been completed at Wayfield, Woodlands and Strood. The current expectation is for all work to be completed in the hubs by April 2018.</p>	Grant	Cllr Andrew Mackness Andy Willetts	630	0	0	630	630	630	17	630	0	0	0	0	630	0	😊	😊
<b>TOTAL INCLUSION</b>			<b>630</b>	<b>0</b>	<b>0</b>	<b>630</b>	<b>630</b>	<b>630</b>	<b>17</b>	<b>630</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>630</b>	<b>0</b>		
<b>SEN STRATEGY</b>																		



Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p><b>9X838 - ABBEY COURT RELOC &amp; EXPANSION</b> SEN new build to expand and relocate Abbey Court primary phase to former Temple site in Strood.</p> <p>31/03/2018 Building work complete and being occupied by the school. Only retention and snagging invoices remain unpaid.</p>	Grant	Cllr Martin Potter Paul Clarke	12,985	12,491	494	0	494	494	258	494	0	0	0	0	12,985	0	😊	😊
<b>TOTAL SEN STRATEGY</b>			<b>12,985</b>	<b>12,491</b>	<b>494</b>	<b>0</b>	<b>494</b>	<b>494</b>	<b>258</b>	<b>494</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>12,985</b>	<b>0</b>		
<p><b>SOCIAL CARE</b></p> <p><b>9S002 - OT BUILDINGS ADAPPTIONS</b> Capital funding related to physically disabled service users to provide support for home adaptations. This includes top up funding for disabled facilities grants, short term lifts, ceiling track hoists and galvanised rails.</p> <p>31/03/2018 Currently committed to supporting three major capital projects, one to assist with building a large adaptation to extend a property. The remainder are smaller amounts that have been committed to assist and support with clients contributions towards their Disabled Facilities Grants who are in a situation of financial hardship.</p>	Grant	Cllr David Brake Alison Golding	1,800	1,800	0	0	0	0	46	76	76	0	0	0	1,876	76	😊	😊
<p><b>9S038 - OPP MODERNISATION &amp; TRANSFRMTN</b> Implement electronic solutions to support modernisation &amp; transformation of ASC to meet Care Act 2014 reqmnts enabling.</p> <p>31/03/2018 The mobile working pilot is continuing and improvements are being identified before roll out across the directorate. Further technical work will be carried out by Corporate ICT to enable a more streamlined and easier solution for users.</p>	Grant	Cllr David Brake Jackie Brown	1,313	1,124	189	0	189	189	2	189	0	0	0	0	1,313	0	😊	😊
<p><b>9S057 - ASC MOBILE WORKING</b> Procure and implement equipment and software for specialist teams in Adult Social Care to enable agile working and create.</p> <p>31/03/2018 This budget has been committed to purchase appropriate tools to enable mobile working. This budget is not sufficient for the number of staff requiring tools and the OPP Modernisation &amp; Transformation budget will also be needed.</p>	Grant	Cllr David Brake Jackie Brown	115	88	27	0	27	27	0	27	0	0	0	0	115	0	😊	😊
<p><b>9S058 - INTEGRATED CARE MGMT SYSTEM</b> To implement a new Electronic Social Care Records System to record information about families.</p> <p>31/03/2018The transition to Mosaic is expected to start this financial year. The transition to Mosaic is, at a minimum, a 9 month project and it is anticipated, subject to Transformation Board approval, that the system will go live in Q3 of 2018/19.</p>	Grant	Cllr David Brake Jackie Brown	1,318	1,024	294	0	294	294	103	294	0	0	0	0	1,318	0	😊	😊
<p><b>9S059 - EXPANSION OF OLD VICARAGE</b> Expansion of Old Vicarage to include a 2 bed unit to provide semi independent provision for 2 care leavers.</p> <p>31/03/2018 The works on the extension to the Old Vicarage were completed at the end of February 2017. A further 2 3 bed units on the site are currently in the planning stage.</p>	Grant	Cllr Andrew Mackness Jackie Wood	120	98	22	0	22	22	0	22	0	0	0	0	120	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 18-19 £000's	Spend 19-20 £000's	Spend 20-21 £000's				
<b>TOTAL SOCIAL CARE</b>			4,666	4,134	532	0	532	532	150	608	76	0	0	0	4,742	76		
<b>Total CHILDREN AND ADULTS</b>			46,674	23,216	16,232	7,227	23,459	23,459	9,306	14,266	(9,193)	7,579	1,690	0	46,750	76		



Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<b>2. REGEN, CULT, ENVIRON &amp; TRANS</b>																		
<b>FRONT LINE SERVICES</b>																		
<b>FRONT LINE SERVICES</b>																		
<b>9C037 - SECTION 37 ADOPTIONS</b>																		
Dedication of a road as highway by applicant giving notice under S.37 of the Highways Act 1980, if the Highway Authority is satisfied that the road is of benefit to the public and constructed to satisfactory standards the road may be adopted.																		
31/07/2018 - Capital Budget for Highway Adoptions under S37 of the Highway Act. Budget forecast reflects a phased programme of adoptions over the next 2 Financial Years																		
<b>9C038 - SECTION 38 ADOPTIONS</b>																		
Developer can enter into a S.38 Agreement under the Highways Act 1980 who will construct roads to the Highway Authority's standards. The agreement will allow the road and other associated areas to be dedicated as publicly maintainable highway.																		
31/03/2018 - Capital Budget for Highway Adoptions under S38 of the Highway Act mainly on St Mary's Islands (Sectors 2,4,6 & 112). Budget forecast reflects a phased programme of adoptions over the next 2 Financial Years																		
<b>9C278 - SECTION 278 ADOPTIONS</b>																		
A developer can enter into a Section 278 Agreement (of the Highways Act 1980) with the council which describes proposed modifications to the existing highway network to facilitate or service a proposed development.																		
31/03/2018 - Capital Budget for Highway Adoptions under S278 of the Highway Act. Budget forecast reflects a phased programme of adoptions over the next 2 Financial Years																		
<b>9S045 - MERCURY ABATEMENT WORKS</b>																		
To provide new cremators capable of treating pollutants and, in particular, mercury. Improvements to parking and the chapels with a range of repairs.																		
31/03/2018 Works to replace the contractors commenced in April 2017, with the first phase of demolition/removal of redundant equipment complete. A project team has been assembled to facilitate the installation and back of house enabling works together with the snagging works that remain from 2013. A specification is being developed and enabling works tender out on advert anticipated award by early December. Project completion is anticipated to be early 2018-19																		
<b>9T528 - POTHLES</b>																		
Prevention of potholes across the network																		
31/03/2018 - Programme of works identified and currently being programmed for delivery this financial year.																		
<b>9T539 - MEDWAY TUNNEL</b>																		
To Maintain and Improve the Medway Tunnel and facilities																		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
31/03/2018 Capital Budget for a phased programme of planned and cyclical maintenance for Medway Tunnel - programme of works being identified for delivery this financial year. Additional capital funding will need to be secured to fund further capital investment requirements for Medway Tunnel from financial year 2018-19. <b>9T542 - ISLAND WAY EAST &amp; WEST ADOPTION</b> Organising and supervising repair work to enable the adoption of Islands Way East and West on St Mary's Island. The works are fully funded by HCA.	Grant	Phil Filmer	710	703	7	0	7	7	2	7	0	0	0	0	710	0	😊	😊
31/03/2018 - Final phase of works to be commissioned for implementation this financial year by the Highway Adoption Team. <b>9T544 - HORSTED GYRATORY &amp; PED IMPS</b> A review of the operation of the Horsted Gyratory system and the consideration of a ring type junction	Section 106's	Phil Filmer Mandy Redman	244	37	207	0	207	207	0	35	(172)	172	0	0	244	0	😊	😊
31/03/2018 - options appraisal for Horsted Gyratory to be completed this year, with works programme profiled over two years. <b>9T560 - DESIGN &amp; RESURFACING</b> To Improve and Maintain the Public Highway Network, using these improvements to increase the public perception and satisfaction with road maintenance to 50%.	Capital Receipts	Phil Filmer Stuart Pickard	10,855	9,888	17	950	967	967	313	967	0	0	0	0	10,855	0	😊	😊
31/03/2018 - Capital Budget for the Highway Infrastructure Contract - Preliminaries & Improvement Works. To be fully spent (subject to no environmental constraints) by the end of this financial year. <b>9T567 - PLANNED WORKS-FABRIC</b> Renewal of street furniture across the network.	Capital Receipts	Phil Filmer Louise Browne	3,147	2,770	126	251	377	377	182	377	0	0	0	0	3,147	0	😊	😊
31/03/2018 - Capital Budget Allocation for Street Scene Maintenance - programme of works identified for implementation this financial year <b>9T568 - STRUCTURES &amp; TUNNELS</b> To maintain and improve Highway Structures, through inspection and maintenance repairs	Capital Receipts	Phil Filmer Stuart Pickard	3,478	3,173	6	299	305	305	(7)	305	0	0	0	0	3,478	0	😊	😊
31/03/2018 - Capital Budget for replacement footbridge at Green Street - works currently at construction stage and scheduled for installation this financial year. <b>9T588 - PARKING SERVICES I.T. SYSTEM</b> Parking Services has procured new £1 software	Prudential Borrowing	Phil Filmer Jeanette Amer	180	166	14	0	14	14	16	16	2	0	0	0	182	2	😊	😊
31/03/2018 - New £1 coin validators supplied - Scheme complete at £1,557 over budget. <b>9T621 - A289 FOURELMS TO MEDWAYTUNNEL</b> A289 Four Elms to Medway Tunnel - Improvements to the A289 corridor between Four Elms and Medway Tunnel, including the three key roundabouts at Four Elms Roundabout, Sans Pareil and Anthony's Way.	LGF/SELEP	Phil Filmer Helen Dyer	11,100	700	10,400	0	10,400	10,400	140	585	(9,815)	1,916	4,000	3,899	11,100	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p>31/03/2018 - cost review of initial proposals indicated a budget shortfall. Alternative options are being considered which will meet both SELEP requirements and available budget</p> <p><b>9T622 - STROOD TOWN CENTRE</b> Strood Town Centre - A package of improvements in Strood including town centre traffic management, pedestrian accessibility improvements, shop frontage improvements and part funding the reconstruction of Strood railway station.</p>	LGF/SELEP	Phil Filmer Helen Dyer	8,465	1,692	6,828	(55)	6,773	6,773	138	1,197	(5,576)	5,576	0	0	8,465	0	😊	😊
<p>31/03/2018 - Project on track to complete by the end of the 2018/19 financial year.</p> <p><b>9T623 - CHATHAM TOWN CENTRE</b> To deliver public realm and accessibility improvements into a regional business centre. Improvement of links between the railway station and Ctown centre and waterfront area. The scheme also part funds improvement to Chatham railway station.</p>	LGF/SELEP	Phil Filmer Helen Dyer	4,045	1,816	2,229	0	2,229	2,229	331	1,314	(915)	915	0	0	4,045	0	😊	😊
<p>31/03/2018 Project now in delivery phase with works continuing through 2017/18, and project completion expected June 2018.</p> <p><b>9T624 - MEDWAY CYCLING ACTION PLAN</b> Will provide a package of cycling measures to expand and improve Medway's cycling network, together with improved partnership working, with the overarching objective of significantly increasing participation cycling in Medway.</p>	LGF/SELEP	Phil Filmer Helen Dyer	2,800	1,378	1,422	0	1,422	1,422	503	1,422	0	0	0	0	2,800	0	😊	😊
<p>31/03/2018 - Project is on track for completion by the end of 2017/18</p> <p><b>9T625 - MEDWAY CITY EST CONNECTIVITY</b> A package of measures to address existing barriers to movement to and from and within MCE. This will focus on reducing delays on and off the Estate through traffic management alterations and will also include improvements for pedestrians and cyclists</p>	LGF/SELEP	Phil Filmer Helen Dyer	2,000	481	1,519	0	1,519	1,519	11	60	(1,459)	438	1,021	0	2,000	0	😊	😊
<p>31/03/2018 - Phase 1 of the project, focussing on improving traffic flow from the estate, is predominantly complete. Work will begin on developing proposals for phase 2 in quarter 3</p> <p><b>9T909 - NATIONAL PRODUCTIVITY PLAN</b> Funding local highway and other local transport improvements; to reduce congestion at key locations, upgrade or improve the maintenance of local highway assets, to improve access to employment and housing, to develop economic and job creation opportunities.</p>	DFT Grant	Phil Filmer Michael Edwards	660	0	0	660	660	660	12	660	0	0	0	0	660	0	😊	😊
<p>31/03/2018 - a programme for schemes to reduce traffic congestion will be programmed for 2017/18 and spend to budget is anticipated</p> <p><b>9T988 - HGHWYS MAINTENANCE LTP3</b> To improve and maintain the public highway network through road resurfacing schemes, pavement resurfacing schemes, maintenance of highway structures, drainage systems, traffic signals, street lighting and cycle tracks.</p>	LTP Grant	Phil Filmer Stuart Pickard	16,458	13,841	158	2,459	2,617	2,617	1,462	2,617	0	0	0	0	16,458	0	😊	😊
<p>31/03/2018. Portfolio Holder for Frontline Services has approved a programme of works that has commenced and subject to any environmental constraints will be completed by the end of this financial year.</p> <p><b>9T989 - INTEGRATED TRANSPORT LTP3</b> Delivery of projects to achieve the overarching objectives contained within the LTP Implementation Plan.</p>	LTP Grant	Phil Filmer Michael Edwards	11,412	9,660	163	1,589	1,752	1,752	636	1,752	0	0	0	0	11,412	0	😊	😊
<p>31/03/2018 - programme for 17/18 established and works on going for this financial year.</p>																		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<b>TOTAL FRONT LINE SERVICES</b>			<b>86,595</b>	<b>53,583</b>	<b>26,647</b>	<b>6,365</b>	<b>33,012</b>	<b>33,012</b>	<b>4,844</b>	<b>13,714</b>	<b>(19,298)</b>	<b>10,379</b>	<b>5,021</b>	<b>3,899</b>	<b>86,596</b>	<b>2</b>		
<b>PHYSICAL &amp; CULTURAL REGEN</b>																		
<b>HCA</b>																		
<b>9T480 - ROCH RIVERSIDE GROWING PLACES</b> Growing Places Fund for Rochester Riverside - funding enabling infrastructure and public realm improvements, plus site assembly.  31/03/2021	Borrowing	Rodney Chambers Deborah Crow	2,514	1,016	0	1,498	1,498	1,498	122	121	(1,377)	537	420	420	2,514	0	😊	😊
<b>9T481 - CHATHAM WATERFRONT GFP</b> Acquisition, land preparation and marketing of the Chatham Waterfront Development Site.  31/03/2018	Growing Places Fund	Rodney Chambers Sunny EE	403	367	36	0	36	36	3	36	0	0	0	0	403	0	😊	😊
<b>9T490 - GPF RIVER WALK</b> River walk improvements. 2 phases, phase 1 is Gun Wharf to Chatham Waterfront Pumping Station, phase 2 is Chatham Waterfront Pumping Station to the new Goldings development which includes Pier Chambers and Sun Pier.  31/03/2018	Growing Places Fund	Rodney Chambers Sunny EE	397	365	32	0	32	32	0	32	0	0	0	0	397	0	😊	😊
<b>9T491 - STROOD RIVERSIDE PHASE 1 &amp; 2</b> Strood Riverside Development  31/03/2019	Borrowing	Rodney Chambers Janet Elliott	3,938	998	2,940	0	2,940	2,940	302	2,940	0	0	0	0	3,938	0	😊	😊
<b>9T492 - CHATHAM PLACEMAKING PROJECT</b> Masterplan for Chatham Town Centre, outlining and prioritising key actions and interventions to create a better sense of place/arrival and improve public realm and connectivity.  31/03/2018	Growing Places Fund	Rodney Chambers Sunny EE	134	4	130	0	130	130	0	0	(130)	130	0	0	134	0	😊	😊
<b>9T493 - CHAT WATERFRONT DEVELOPMENT</b> Acquisition of land and marketing for mixed use development.  31/03/2018	Growing Places Fund	Rodney Chambers Sunny EE	0	0	0	0	0	0	25	0	0	0	0	0	0	0	😊	😊
<b>9T494 - CHATHAM LANDMARK BUILDINGS</b> Detailed condition surveys and plans for the external refurbishment of the Brook Theatre and Saint Johns Church.  31/03/2018	Growing Places Fund	Rodney Chambers Sunny EE	103	50	53	0	53	53	63	53	0	0	0	0	103	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 18-19 £000's	Spend 19-20 £000's	Spend 20-21 £000's				
<b>TOTAL HCA</b>			<b>7,488</b>	<b>2,799</b>	<b>3,191</b>	<b>1,498</b>	<b>4,689</b>	<b>4,689</b>	<b>515</b>	<b>3,182</b>	<b>(1,507)</b>	<b>667</b>	<b>420</b>	<b>420</b>	<b>7,488</b>	<b>0</b>		
<b>HOUSING</b>																		
<p><b>9E200 - HOUSING RENOVATION GRANTS</b> Loans are available for low income and vulnerable residents to remove category one hazards from their homes to ensure they are of a healthy, safe and warm standard.</p> <p>31/03/2018 Loans are available for low income and vulnerable residents to remove category one hazards from their homes to ensure they are of a healthy, safe and warm standard.</p>	GF Receipts	Howard Doe Lloyd Rees	2,041	1,838	33	170	203	203	3	20	(183)	183	0	0	2,041	0	😊	😊
<p><b>9E205 - DISABLED FACILITIES GRANT MAND</b> Grants provided through the means tested Disabled Facilities Grant's process to enable disabled people to remain in their own homes.</p> <p>31/03/2018 Grants provided through the means tested Disabled Facilities Grant's process to enable disabled people to remain in their own homes. Remaining budget is carried forward to following years as approved schemes are not paid until work start</p>	DCLG Funding	Howard Doe Lloyd Rees	11,561	9,493	214	1,854	2,068	2,068	974	2,068	0	0	0	0	11,561	0	😊	😊
<b>TOTAL HOUSING</b>			<b>13,602</b>	<b>11,331</b>	<b>246</b>	<b>2,024</b>	<b>2,271</b>	<b>2,271</b>	<b>976</b>	<b>2,088</b>	<b>(183)</b>	<b>183</b>	<b>0</b>	<b>0</b>	<b>13,602</b>	<b>0</b>		
<b>PHYSICAL &amp; CULTURAL REGEN</b>																		
<p><b>9C552 - ARCHIVES RELOCATION TO STR LIB</b> This capital project is to fund the conversion/refurbishment of the Vacant Strood Library (Bryant Road) into the new location for Archives that are currently located in Annexe B on the former Civic Centre Site in Strood. Project scope includes provision of a new strong room for Archive Storage, local studies area, refurbishment of the Community Hall and ancillary staffing accommodation. The</p> <p>31/03/2018</p>	Capital Receipts	Howard Doe Lewis Small	972	759	212	0	212	212	239	212	0	0	0	0	972	0	😊	😊
<p><b>9L067 - GILLINGHAM PARK</b> Landscaping, play and infrastructure improvements in support of seeking Green Flag award for Gillingham Park</p> <p>31/03/2018</p>	Capital Receipts & Section 106	Howard Doe Martin Hall	701	697	5	0	5	5	5	5	0	0	0	0	701	0	😊	😊
<p><b>9L113 - EH LMA - ENVIROMENTAL MON</b> Conservation and development works to Rochester Castle, Temple Manor and Upnor Castle</p> <p>31/03/2018</p>	Cap Rec, Eng Herit & EU Intereg	Howard Doe Martin Hall	750	730	20	0	20	20	0	20	0	0	0	0	750	0	😊	😊
<p><b>9L124 - EASTGATE HOUSE REFURBISHMENT</b> Eastgate House is a nationally significant Grade 1 Listed house in the heart of Rochester's High Street. The project will not only conserve this wonderful building and heritage but will open it up as a distinctive, valued and vibrant community resource.</p> <p>31/03/2018</p>	HLF, Cap Rec, Pru Borrow & PubDo	Howard Doe Martin Hall	2,464	2,112	188	164	352	352	221	352	0	0	0	0	2,464	0	😊	😊



Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p><b>9L263 - 1617 MINOR SEC 106 WORKS</b> Improvements to the Shower and Changing facilities at Cross Park, to enable the return of League Football to the site &amp; improvements to the surface of the Tennis Courts at Maidstone Road Sports Ground.</p> <p>31/03/2018</p>	Section 106's	Howard Doe Martin Hall	6	4	2	0	2	2	1	2	0	0	0	0	6	0	😊	😊
<p><b>9L264 - THE STRAND - PLAY ENHANCEMENTS</b> Continuation of the programme to provide new play facilities</p> <p>31/03/2018</p>	Section 106's	Howard Doe Martin Hall	5	0	25	(20)	5	5	5	5	0	0	0	0	5	0	😊	😊
<p><b>9L265 - BORSTAL REC GRD - GYM EQUIP</b> Provision and Installation of Green Gym Equipment</p> <p>31/03/2018</p>	Section 106's	Howard Doe Martin Hall	9	4	5	0	5	5	0	5	0	0	0	0	9	0	😊	😊
<p><b>9L266 - HORSTED VALLEY - ENV ENHANCMT</b> Implementation of a series of Access, landscape and biodiversity projects from Luton Millennium Green to Horsted Park</p> <p>31/03/2019</p>	Section 106's	Howard Doe Martin Hall	204	16	188	0	188	188	5	72	(116)	116	0	0	204	0	😊	😊
<p><b>9L268 - BROOMHILL - SITE IMPROVEMENTS</b> Investment in natural play and site interpretation including a talking Telescope</p> <p>31/03/2018</p>	Section 106's	Howard Doe Martin Hall	23	0	26	(3)	23	23	0	8	(15)	15	0	0	23	0	😊	😊
<p><b>9L269 - HOLDING ST - SITE IMPRVEMNTS</b> On going Monitoring of the usage of the site will determine the exact nature of the Section 106 Investment on this site but is most likely to be some sort of natural play.</p> <p>31/03/2018</p>	Section 106's	Howard Doe Martin Hall	10	0	10	0	10	10	0	0	(10)	10	0	0	10	0	😊	😊
<p><b>9L280 - JACKSON FLD &amp; VICT GDS GSP PRJ</b> Investment to make significant improvements to this key open space with a first phase focusing on community led improvements to the skate park.</p> <p>31/03/2019</p>	Section 106	Howard Doe Martin Hall	120	0	0	120	120	120	0	10	(110)	110	0	0	120	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p><b>9L281 - HILLYFIELDS GREENSPACE IMP</b> Green flag improvements to the site's play equipment, the management of the orchard and footpaths.</p> <p>31/03/2018</p>	Section 106	Howard Doe Martin Hall	15	0	0	15	15	15	5	15	0	0	0	0	15	0	😊	😊
<p><b>9L282 - EASTGATE HOUSE GARDENS IMP</b> Physical improvements to the Lower Gardens at Eastgate House to provide a positive setting for the Medway Norse Café opening.</p> <p>31/03/2019</p>	Section 106	Howard Doe Martin Hall	24	0	0	24	24	24	0	0	(24)	24	0	0	24	0	😊	😊
<p><b>9L283 - FRINDSBURY EXTRA PC WORKS</b> Transfer of s106 (£39,768)to Frindsbury PC to enable them to take on the enhancement and maintenance of Fordwich Drive and investment in a new play are at Quixote.</p> <p>31/03/2019</p>	Section 106	Howard Doe Martin Hall	77	0	0	77	77	77	40	40	(37)	37	0	0	77	0	😊	😊
<p><b>9L284 - WOODCHURCH CRESC GSP IMP</b> General landscape improvements to facilitate community engagement.</p> <p>31/03/2018</p>	Section 106	Howrad Doe Martin Hall	4	0	0	4	4	4	4	4	0	0	0	0	4	0	😊	😊
<p><b>9L285 - COPPERFIELDS OP</b> Play area improvements</p> <p>31/03/2018</p>	Section 106	Howard Doe Martin Hall	16	0	0	16	16	16	0	16	0	0	0	0	16	0	😊	😊
<p><b>9L286 - POTTERY RD REC SITE IMP</b> Working with Parish Council to make general improvements to the site.</p> <p>31/03/2019</p>	Section 106	Howard Doe Martin Hall	42	0	0	42	42	42	0	0	(42)	42	0	0	42	0	😊	😊
<p><b>9L287 - BALMORAL GDS GSPACE IMP</b> To support public realm improvements linked to Gillingham town centre improvements.</p> <p>31/03/2018</p>	Section 106	Howard Doe Martin Hall	13	0	0	13	13	13	0	13	0	0	0	0	13	0	😊	😊



Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p><b>9L288 - JKSON FLD &amp; BSTAL REC GSP IMP</b> Contribution towards improvements to the skate park</p> <p>31/03/2019</p>	Section 106	Howard Doe Martin Hall	29	0	0	29	29	29	0	0	(29)	29	0	0	29	0	😊	😊
<p><b>9L289 - BOROUGH WIDE GSP INITIATIVES</b> Investment of £30,000 at the Strand (see below) and £20,000 in Beechings Way (provision of 6 additional car parking spaces).</p> <p>31/03/2018</p>	Section 106	Howard Doe Martin Hall	3	0	0	3	3	3	0	3	0	0	0	0	3	0	😊	😊
<p><b>9L290 - STRD PL AREA - COUNCIL INITVE</b> Provision of new play equipment (adventure trail) within the main play area.</p> <p>31/03/2018</p>	Section 106	Howard Doe Martin Hall	50	0	0	50	50	50	0	50	0	0	0	0	50	0	😊	😊
<p><b>9T075 - CHATHAM FIRE ST PURCH &amp; REFIT</b> Purchase of and Refit for commercial use the former Fire Station at New Cut Arches. Additional funding has been requested to properly complete the Scheme</p> <p>31/03/2019</p>	Capital Receipts	Rodney Chambers Janet Elliot	190	1	0	189	189	189	54	89	(100)	100	0	0	190	0	😊	😊
<p><b>9T076 - Strood Civic Centre Demolition</b> Demolition of the Former Civic Centre Buildings and diversion of utilities to enable the site to be brought forward for Housing Development</p> <p>31/03/2018</p>	Capital Receipts	Rodney Chambers Janet Elliot	550	0	0	550	550	550	307	550	0	0	0	0	550	0	😊	😊
<b>TOTAL PHYSICAL &amp; CULTURAL REGEN</b>			<b>6,277</b>	<b>4,322</b>	<b>681</b>	<b>1,273</b>	<b>1,954</b>	<b>1,954</b>	<b>886</b>	<b>1,469</b>	<b>(485)</b>	<b>485</b>	<b>0</b>	<b>0</b>	<b>6,277</b>	<b>0</b>		
<b>REGENERATION</b>																		
<p><b>9C530 - WORLD HERITAGE SITE &amp; GLHP</b> The Chatham Dockyard and its Defences Heritage Co-ordination Group is a co-ordination vehicle for landowners, site operators and attraction managers to ensure a cohesive strategy for the management and promotion of Chatham's military and naval heritage.</p> <p>31/03/2021</p>	Cht Dckryd Trst&Eng Hrtge Grnt	Rodney Chambers Joanne Cable	432	385	22	24	46	46	13	3	(44)	15	15	14	432	0	😊	😊
<p><b>9L267 - THE VINES - SITE IMPROVEMENTS</b> Improvements to the Vines Recreation Ground, including new entrance features, interpretation and play opportunities</p> <p>31/03/2018</p>	Section 106's	Howard Doe Martin Hall	31	3	28	0	28	28	23	28	0	0	0	0	31	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p><b>9L291 - ROCHESTER AIRPORT - TEC PK WKS</b> The Scheme details have not been finalised, discussion are currently taking place with the project team to agree a way forward and identify funding.</p> <p>31/03/2018</p>	Sec 106	Rodney Chambers Martin Hall	45	0	0	45	45	45	0	0	(45)	45	0	0	45	0	😊	😊
<p><b>9T071 - INNOVATION STUDIOS MEDWAY</b> Development of railway arches into community facilities and business workspace</p> <p>31/03/2017</p>	Capital Receipts	Jane Chitty Richard Kidd	1,504	1,010	439	55	494	494	464	493	(1)	0	0	0	1,503	(1)	😊	😊
<p><b>9T488 - INNOVATION PARK MEDWAY</b> Improvements to the existing Rochester airport including paving runway 02/20 to allow runway 16/34 to be closed; allowing the land to the South of Medway Innovation Centre and the land at Laker Road to be disposed of for development.</p> <p>31/03/2019</p>	South Medway Development Fund	Rodney Chambers Noel Filmer	4,558	337	4,221	0	4,221	4,221	68	881	(3,340)	2,990	350	0	4,558	0	😊	😊
<p><b>9T627 - CIVIC CENTRE FLOOD MITIGATION</b> Flood Mitigation Measures at the former Civic site to enable the site to be brought forward for Housing Development</p> <p>31/03/2020</p>	LGF 3	Rodney Chambers Janet Elliott	3,500	0	0	3,500	3,500	3,500	8	750	(2,750)	2,450	300	0	3,500	0	😊	😊
<p><b>9T628 - INNOVATION PK MEDWAY ZONE A</b> Works to bring forward the development of the first phase of the Innovation Park Medway</p> <p>31/03/2021</p>	LGF 3	Rodney Chambers Anne Knight	3,700	0	0	3,700	3,700	3,700	0	0	(3,700)	520	1,930	1,250	3,700	0	😊	😊
<p><b>9T805 - COMMAND OF THE HEIGHTS</b> Outstanding QS Costs in respect of the Development phase to secure HLF funding for Phase 2 of the Project</p> <p>31/03/2018</p>	HLF	Jane Chitty	233	216	16	0	16	16	31	16	0	0	0	0	233	0	😊	😊
<p><b>9T806 - COMMAND OF THE HEIGHTS - PH 2</b> Demolition of Riverside One and the subsequent Landscaping of the Public Realm on Chatham Riverside. Restoration work at Fort Amhurst, landscaping &amp; creation of an open air performance space &amp; wayfinding &amp; Interpretation of the site</p> <p>31/03/2021</p>	HLF/LGF/BMR F	Rodney Chambers Nicola Moy	2,183	0	354	1,828	2,183	2,183	66	150	(2,033)	1,883	150	0	2,183	0	😊	😊
<b>TOTAL REGENERATION</b>			<b>16,184</b>	<b>1,952</b>	<b>5,080</b>	<b>9,153</b>	<b>14,233</b>	<b>14,233</b>	<b>674</b>	<b>2,321</b>	<b>(11,912)</b>	<b>7,902</b>	<b>2,745</b>	<b>1,264</b>	<b>16,183</b>	<b>(1)</b>		
<b>TRANSFORMATION</b>																		
<b>CC, Comm Hubs, Libs &amp; Adult Ed</b>																		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 18-19 £000's	Spend 19-20 £000's	Spend 20-21 £000's				
<p><b>9C550 - STROOD COMMUNITY HUB</b> Creation of new library and community hub in Strood town centre</p> <p>31/03/2018 The small remaining budget will be used towards DDA works identified.</p>	Reserves	Howard Doe Rob Banks	13	12	1	0	1	1	0	1	0	0	0	0	13	0	😊	😊
<p><b>9C551 - TWYDALL COMMUNITY HUB</b> This capital project is to fund the extension (via an adjacent vacant property unit) and refurbishment of Twydall Library into a Neighbourhood Community Hub. Project scope includes provision of a new Customer Contact Point for access to wider Council/Agency Services, enhanced IT provision and flexible space for provision of events and activities. 31/03/2018 Final payment now claimed by the contractor, Ellen Gray.</p>	Reserves	Howard Doe Rob Banks	500	491	9	0	9	9	9	9	0	0	0	0	500	0	😊	😊
<b>TOTAL CC, Comm Hubs, Libs &amp; Adult Ed</b>			<b>513</b>	<b>504</b>	<b>10</b>	<b>0</b>	<b>10</b>	<b>10</b>	<b>9</b>	<b>10</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>513</b>	<b>0</b>		
<b>COMMUNICATIONS</b>																		
<p><b>9C080 - ROCHESTER STATION TOTEM</b> A digital wayfinding system with touchscreen display, strategically installed outside Rochester station, will be an electronic wayfinding application to help pedestrians find useful information about Rochester/immediate and wider area. 31/03/2018 Pursuing a potential solar power solution via Capital Projects. Tender document for a totem provider is in draft and will reflect preference for a solar powered product. Totem content planning starts January 2018.</p>	Capital Receipts	Alan Jarrett Cathy Collins	28	0	0	28	28	28	0	28	0	0	0	0	28	0	😊	😊
<b>TOTAL COMMUNICATIONS</b>			<b>28</b>	<b>0</b>	<b>0</b>	<b>28</b>	<b>28</b>	<b>28</b>	<b>0</b>	<b>28</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>28</b>	<b>0</b>		
<b>ICT</b>																		
<p><b>9X114 - MGFL - BROADBAND CONNECTIVITY</b> The scheme is to develop the Medway Grid for Learning to deliver a reliable, fit for purpose and future proofed broadband connectivity and associated services. 31/03/2018 Final payment has been made to MLL for the wireless installation on the Hoo Peninsula for St James School to be connected and live.</p>	Grant	Cllr Adrian Gulvin Marc Dermody	2,142	2,102	28	12	40	40	75	40	0	0	0	0	2,142	0	😊	😊
<b>TOTAL ICT</b>			<b>2,142</b>	<b>2,102</b>	<b>28</b>	<b>12</b>	<b>40</b>	<b>40</b>	<b>75</b>	<b>40</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>2,142</b>	<b>0</b>		
<b>Total REGEN, CULT, ENVIRON &amp; TRANS</b>			<b>132,829</b>	<b>76,593</b>	<b>35,883</b>	<b>20,353</b>	<b>56,237</b>	<b>56,237</b>	<b>7,979</b>	<b>22,852</b>	<b>(33,385)</b>	<b>19,616</b>	<b>8,186</b>	<b>5,583</b>	<b>132,830</b>	<b>1</b>		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<b>3. BUSINESS SUPPORT</b>																		
<b>BSD</b>																		
<b>DEMOCRACY &amp; GOVERNANCE</b>																		
<b>9C800 - INDIVIDUAL ELECTORAL REG</b>																		
Individual electoral registration (IER) will tackle electoral fraud and modernise the system of voter registration. The current practice of the head of a household being responsible for registering everyone in a property will be replaced by individuals registering separately.																		
31/03/2019 The purchase of tablets for canvassers was delayed from 2016/17 to 2017/18 due to the timing of the PCC elections and the EU Referendum. The snap General Election in June 2017 has delayed this process again until 2018/19.																		
	BSD Government Grant	Alan Jarrett Jane Ringham	18	13	5	0	5	5	0	0	(5)	5	0	0	18	0	😊	😞
<b>TOTAL DEMOCRACY &amp; GOVERNANCE</b>			<b>18</b>	<b>13</b>	<b>5</b>	<b>0</b>	<b>5</b>	<b>5</b>	<b>0</b>	<b>0</b>	<b>(5)</b>	<b>5</b>	<b>0</b>	<b>0</b>	<b>18</b>	<b>0</b>		
<b>LEGAL CONTRACTS &amp; PROPERTY</b>																		
<b>9C703 - LEGAL CASE MANAGEMENT SYSTEM</b>																		
For the purchase of a new Legal Case Management System																		
31/03/2018 The software went live as planned in December 2016. Investigative works into an issue with the software running in the Council's Thin Client AppV environment are still ongoing. A saving on this scheme is now anticipated at £2,699.																		
	Reserves	Adrian Gulvin Chris King	102	81	21	0	21	21	0	18	(3)	0	0	0	99	(3)	😊	😊
<b>TOTAL LEGAL CONTRACTS &amp; PROPERTY</b>			<b>102</b>	<b>81</b>	<b>21</b>	<b>0</b>	<b>21</b>	<b>21</b>	<b>0</b>	<b>18</b>	<b>(3)</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>99</b>	<b>(3)</b>		
<b>PROPERTY &amp; CAPITAL PROJECTS</b>																		
<b>9C005 - BUILDING MAINTENANCE</b>																		
Delivery of the building and repairs maintenance programme for corporate operational properties.																		
31/03/2018 The BRMF programme is regularly reviewed at Property Board, and potential bids proposed for approval by the Portfolio Holder for Resources.																		
<b>9C700 - RIVERSIDE ONE RELOCATION</b>																		
The relocation of services from Riverside One will improve facilities for customers and enable the restoration of the Great Barrier Ditch in partnership with the Fort Amherst Trust.																		
31/03/2018 Approval has been given to vire £198,100 of capital budget to fund the decant of Civic Centre. The remaining budget is for the move of Trading Standards to Gun Wharf from the basement.																		
<b>9C701 - SMARTER WORKING AT GUN WHARF</b>																		
Reconfigure Gun Wharf to maximise the use of space to encourage more flexible working, enhanced collaboration between teams and services, accommodate and co-locate colleagues from Adult Social Care and save up to £1 million on revenue costs.																		
31/03/2018 Further smarter working phases are to be developed, the latest potentially being on Level 2 subject to discussions and agreement of break out areas.																		
	Capital Receipts & Donations	Adrian Gulvin Rob Dennis	5,141	4,598	544	(1)	543	543	117	389	(154)	154	0	0	5,141	0	😊	😊
	Reserves	Adrian Gulvin Lewis Small	300	295	203	(198)	5	5	8	5	0	0	0	0	300	0	😊	😊
	Reserves	Adrian Gulvin Rob Dennis	418	404	14	0	14	14	0	14	0	0	0	0	418	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 18-19 £000's	Spend 19-20 £000's	Spend 20-21 £000's				
<p><b>9C704 - CIVIC CENTRE DECANT</b> Decant and relocation of staff, equipment, stored items etc. from the Civic Centre site in Strood and associated works.</p> <p>31/03/2018 Civic Centre site decant completed by 31st July 2017. The last phase of racking installation at Gun Wharf is being completed week commencing 11/12/17.</p>	Reserves	Adrian Gulvin  Rob Dennis	198	0	0	198	198	198	51	198	0	0	0	0	198	0	😊	😊
<b>TOTAL PROPERTY &amp; CAPITAL PROJECTS</b>			<b>6,057</b>	<b>5,296</b>	<b>762</b>	<b>(1)</b>	<b>761</b>	<b>761</b>	<b>175</b>	<b>607</b>	<b>(154)</b>	<b>154</b>	<b>0</b>	<b>0</b>	<b>6,057</b>	<b>0</b>		
<b>Total BUSINESS SUPPORT</b>			<b>6,177</b>	<b>5,390</b>	<b>788</b>	<b>(1)</b>	<b>787</b>	<b>787</b>	<b>176</b>	<b>625</b>	<b>(162)</b>	<b>160</b>	<b>0</b>	<b>0</b>	<b>6,174</b>	<b>(3)</b>		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 18-19 £000's	Spend 19-20 £000's	Spend 20-21 £000's				
<b>4. HOUSING REVENUE ACCOUNT</b>																		
<b>HOUSING REVENUE ACCOUNT</b>																		
<b>HOUSING REVENUE ACCOUNT</b>																		
<b>9H100 - IMPROVE TO HOUSING STOCK</b>																		
Planned capital works improvement programme to maintaing the 'decent homes' standards																		
as per your request																		
<b>9H112 - DISABLED ADAPTATIONS</b>																		
works carried out through means tested Disabled Adaptations system to enable disabled people to remain in their homes they rent from Authority's HRA stock																		
31/03/2018-works carried out through means tested Disabled Adaptations system to enable disabled people to remain in their homes they rent from Authority's HRA stock																		
<b>TOTAL HOUSING REVENUE ACCOUNT</b>																		
<b>Total HOUSING REVENUE ACCOUNT</b>																		
			43,103	37,022	6,080	0	6,080	6,080	3,048	6,042	(38)	38	0	0	43,103	0	😊	😊
			43,103	37,022	6,080	0	6,080	6,080	3,048	6,042	(38)	38	0	0	43,103	0		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 18-19 £000's	Spend 19-20 £000's	Spend 20-21 £000's				
<b>5. MEMBERS PRIORITIES</b>																		
<b>BUSINESS SUPPORT MEMBERS PRIOR</b>																		
<b>CHIEF FINANCE OFFICER MEMBERS</b>																		
<b>9C301 - MEMBER PRIORITIES UNALLOCATED</b>																		
This cost centre provides funding for Member Priority schemes across Medway for the benefit of the community. Each scheme, once agreed, will be reported separately and this scheme will hold the unallocated balance.																		
31/03/2018 - Budget available to fund future Member Priority Schemes in 2017/18																		
	Capital Receipts	Alan Jarrett Lwazilwenkosi Ndlovu	141	0	201	(60)	141	141	0	141	0	0	0	0	141	0	😊	😊
<b>TOTAL CHIEF FINANCE OFFICER MEMBERS</b>			<b>141</b>	<b>0</b>	<b>201</b>	<b>(60)</b>	<b>141</b>	<b>141</b>	<b>0</b>	<b>141</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>141</b>	<b>0</b>		
<b>R C E &amp; T MEMBERS PRIORITIES</b>																		
<b>FRONT LINE SERVICES MEMBERS PR</b>																		
<b>9T448 - MERESBOROUGH ROAD MEM PR</b>																		
Introduce a capacity improvement scheme on the roundabout																		
31/03/2018 - Scheme design complete, further scheme is being progressed and will be funded from LTP.																		
<b>9T586 - MP PRINCES AVENUE</b>																		
To introduce traffic calming scheme.																		
31/03/2018 Final scheme monitoring expected to take place later this year then the scheme will be complete																		
<b>9T743 - MP ST MARYS AMATEUR BOXINGCLUB</b>																		
New premises for the St Marys Amateur Boxing Club, this will consist funding the following funding £40k grant from Medway Council, £50k from Sport England, £20k from St Marys boxing club bank account, £40k to be raised by the Boxing Club.																		
31/03/2018 - Planning permission for the development approved and Club will be in touch when the remaining funding was in place. This funding still required.																		
<b>TOTAL FRONT LINE SERVICES MEMBERS PR</b>			<b>68</b>	<b>16</b>	<b>52</b>	<b>0</b>	<b>52</b>	<b>52</b>	<b>4</b>	<b>52</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>68</b>	<b>0</b>		
<b>PHYSICAL &amp; CULTURAL REGEN MP</b>																		
<b>9T885 - MP ROCHESTER ESPLANADE BINS</b>																		
Provision of bins to deter foxes in areas around Esplanade and Churchfields - Rochester																		
31/03/2018 - Works to be undertaken by Norse, partly invoiced rest of the invoice expected as soon works complete																		
<b>9T886 - MP SAPPERS WALK TOILETS REFUB</b>																		
Refurbishment of Sappers Walk Toilets in Gillingham																		
31/03/2018 - Being part funding for works completed by Medway Norse.																		



Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2017 £000's	Remaining Approval			2017/18				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 18-19	Spend 19-20	Spend 20-21				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p><b>9T887 - MP SYMONS AVE/MAGPIE HALL RD</b> Replacement of fencing at Symons Avenue/Magpie Hall Road Allotments</p> <p>31/03/2018 - Work to be completed by Norse this financial year.</p>	Capital Receipts	Alan Jarrett Colinda Legall	23	0	0	23	23	23	0	23	0	0	0	0	23	0	😊	😊
<p><b>9T888 - MP ALLHALLOWS VILLAGE HALL</b> AllHallows Village Hall Kitchen Refurbishment</p>	Capital Receipts	Alan Jarrett	5	0	0	5	5	5	1	5	0	0	0	0	5	0	😊	
<b>TOTAL PHYSICAL &amp; CULTURAL REGEN MP</b>			<b>60</b>	<b>0</b>	<b>0</b>	<b>60</b>	<b>60</b>	<b>60</b>	<b>32</b>	<b>60</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>60</b>	<b>0</b>		
<b>Total MEMBERS PRIORITIES</b>			<b>268</b>	<b>16</b>	<b>253</b>	<b>0</b>	<b>253</b>	<b>253</b>	<b>36</b>	<b>253</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>268</b>	<b>0</b>		
<b>Report Total</b>			<b>235,278</b>	<b>143,276</b>	<b>64,423</b>	<b>27,579</b>	<b>92,002</b>	<b>92,002</b>	<b>22,023</b>	<b>46,484</b>	<b>(45,518)</b>	<b>30,133</b>	<b>9,876</b>	<b>5,583</b>	<b>235,352</b>	<b>74</b>		