

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 22-23	Spend 23-24	Spend 24-25				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
1. CHILDREN AND ADULTS																		
CHILDRENS AND ADULTS																		
BASIC NEEDS																		
<p>9X532 - HUNDRED OF HOO PRIM EX PHASE 2 To provide a brand new 1 FE primary school with effect from September 2017.</p> <p>31/03/2022 Project to create Hundred of Hoo primary School . No further spend is expected . The underspend can be reallocated to other projects. underspend can be reallocated.</p>	S.106 Developer Contributions	Cllrs Josie Iles and Martin Potter	5,638	5,633	5	0	5	5	0	0	(5)	0	0	0	5,633	(5)	😊	😊
		Paul Clarke																
<p>9X542 - CAPITAL PROGRAMME MGMT Capital programme management costs.</p> <p>31/03/2022 Any expenditure charged to this project during the year will be apportioned over other capital projects. It is therefore expected that there will be no spend showing on this project at the end of the financial year.</p>	S106 Contributions	Cllrs Josie Iles and Martin Potter	668	668	0	0	0	0	0	0	0	0	0	0	668	0	😊	😊
		Paul Clarke																
<p>9X545 - ST MARYS ISLAND EXP TO 3FE Expansion of St Mary's Island Primary Primary School from 2FE to 3FE to enable the School to admit an additional 210 pupils to meet need in the area</p> <p>31/03/22 project to expand St Mary's Island Primary school. Project complete and no further spend is expected.</p>	Grant or S106	Cllrs Josie Iles and Martin Potter	2,578	2,578	0	0	0	0	0	0	0	0	0	0	2,578	0	😊	😊
		Paul Clarke																
<p>9X549 - SIR JOSEPH WILLIAMSON 1FE EXP 1FE expansion of grammar places by some expansion, some reconfiguration and refurbishment to create an additional 210 places including sixth form.</p> <p>31/03/22 Phase one of project to extend the Maths School. Project is now complete and no further spend is expected.</p>	Grant or S106	Cllrs Josie Iles and Martin Potter	2,727	2,727	0	0	0	0	0	0	0	0	0	0	2,727	0	😊	😊
		Paul Clarke																
<p>9X550 - RAINHAM MARK EXP 1FE EXP 1FE expansion by extension to buildings and by the creation of 1 new block to create an additional 210 places including sixth form.</p> <p>31/03/2021 Project to expand Rainham Mark is now complete and no further spend is expected. The underspend can be reallocated to another project.</p>	S.106 Developer Contributions	Cllrs Josie Iles and Martin Potter	1,136	1,134	3	0	3	3	0	0	(3)	0	0	0	1,134	(3)	😊	😊
		Paul Clarke																
<p>9X553 - RIVERSIDE HALL EXTENSION To provide the school with sufficient hall space following the increase from a 1 to a 2 form of entry.</p> <p>31/03/2021 Project to extend the hall at Riverside Primary School. The project is complete. There is no remaining budget and no further spend is expected.</p>	Grant or S106	Cllrs Josie Iles and Martin Potter	243	243	0	0	0	0	0	0	0	0	0	0	243	0	😊	😊
		Paul Clarke																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9X554 - HALLING PRIMARY PHASE 2 To provide the school with sufficient classrooms to become a 2 Form of Entry school.</p> <p>31/03/2021 Project to expand Halling Primary School. Project complete on site. No further expenditure expected.</p>	Prudential Borrowing	Cllrs Josie Iles and Martin Potter	799	767	32	0	32	32	0	0	(32)	0	0	0	767	(32)	😊	😊
<p>9X564 - THOMAS AVELING BULGE To provide additional places to meet demand.</p> <p>31/03/2022 This project is now complete and no further expenditure is expected. Finance are undertaking an exercise rebadging capital expenditure which was initially identified as being funded from the basic needs grant but could have been funded from existing S106 agreements. This will reduce the amount of S106 monies available but will create a basic needs grant balance. The forecast overspend will be funded from this basic needs grant.</p>	Prudential Borrowing	Martin Potter	3,188	3,184	4	0	4	4	21	21	18	0	0	0	3,206	18	😊	😊
<p>9X565 - GREENACRE BULGE Bulge Project to create additional capacity to meet additional demand due to a delay in the new free school opening.</p> <p>31/03/2022 Project to expand Greenacre School. Main project complete.</p>	S.106 Developer Contributions	Martin Potter	613	610	3	0	3	3	44	3	0	0	0	0	613	0	😊	😊
<p>9X566 - BROMPTON ACADEMY BULGE Bulge project to create additional capacity to meet additional demand due to a delay in the new free school opening.</p> <p>31/03/2022 Bulge class project. It is expected that the budget will be fully spent.</p>	S.106 Developer Contributions	Martin Potter	24	16	8	0	8	8	0	8	0	0	0	0	24	0	😊	😊
<p>9X567 - RAINHAM GIRLS BULGE Bulge project to create additional capacity to meet additional demand due to a delay in the new free school opening.</p> <p>31/03/2022 Bulge class project at Rainham Girls. Project is complete and it is expected that the budget will be fully spent this year.</p>	S.106 Developer Contributions	Martin Potter	37	31	6	0	6	6	0	6	0	0	0	0	37	0	😊	😊
<p>9X568 - VICTORY ACADEMY BULGE Bulge project to create additional capacity to meet additional demand due to a delay in the new free school opening.</p> <p>31/03/2022 Bulge class project for Victory Academy. This project is still ongoing and we expect to spend all the remaining budget this financial year.</p>	S.106 Developer Contributions	Martin Potter	200	128	72	0	72	72	0	72	0	0	0	0	200	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9X569 - ROBERT NAPIER BULGE To create additional classroom and science lab space to enable the school to admit additional pupils as well as enable the full curriculum offered to be delivered to recent additional pupils admitted in bulge classes</p> <p>31/03/2022 Additional funding of £320k for the creation of a science lab was agreed by Cabinet at R1. It is expected that this additional budget will be fully spent, and the project completed, in this financial year.</p>	S106 and borrowing in lieu of future S10	Martin Potter	480	160	112	208	320	320	0	320	0	0	0	0	480	0	😊	😊
		Chris Sewell & Laura Macaulay																
<p>9X577 - SJW - SCIENCE LAB Creation of a new Science Lab due to increase in school numbers</p> <p>31/03/2022 Project to create science lab as part of expansion. All expenditure is expected to be incurred in this financial year.</p>	S106 - Developer Contributions	Cllr Martin Potter	91	0	0	91	91	91	0	91	0	0	0	0	91	0	😊	😊
		Laura Macaulay																
<p>9X578 - 100 OF HOO 1 FE PRIMARY EXPAN 1FE expansion to 2FE to meet demand for primary school places in the area as a result of new housing.</p> <p>31/03/2023 This is a new project that was approved in R1 by Cabinet.</p>	S106 & borrowing in lieu of future S106	Cllr Martin Potter	2,100	0	0	2,100	2,100	2,100	0	971	(1,130)	1,130	0	0	2,100	0	😊	😊
		Chris Sewell																
<p>9X579 - HOO ACAD SECONDARY DINING ROOM Additional dining facilities to enable the school to admit additional pupils, both recent and immediate future, to be catered for.</p> <p>31/03/2022 This is a new project that was approved for R1 by Cabinet. It is expected to complete this financial year.</p>	S 106 Monies	Cllr Martin Potter	550	0	0	550	550	550	0	550	0	0	0	0	550	0	😊	😊
		Chris Sewell																
<p>9X580 - HOO ACADEMY CHANGING ROOMS Additional sports changing facilities to enable the school to admit additional pupils, both recent and in the immediate future, to enable the full curriculum offer to be delivered.</p> <p>31/03/2023 This is a new project that was approved by Cabinet at R1. It is expected to be completed in the next financial year.</p>	S106 & borrowing in lieu of future S106	Cllr Martin Potter	700	0	0	700	700	700	0	243	(458)	458	0	0	700	0	😊	😊
		Chris Sewell																
<p>9X581 - GREENACRE EXTRA CLASS SPACES To create additional classroom space to enable the school to admit additional pupils as well as enable the full curriculum offered to be delivered to recent additional pupils admitted in bulge classes.</p> <p>31/03/2022 This project was approved at R1 by Cabinet. It is expected that the project will be completed, and all the budget spent, by the end of March 2022.</p>	S106 & borrowing in lieu of future S106	Cllr Martin Potter	461	0	0	461	461	461	0	461	0	0	0	0	461	0	😊	😊
		Chris Sewell																
TOTAL BASIC NEEDS			22,232	17,879	243	4,110	4,353	4,353	66	2,744	(1,609)	1,587	0	0	22,210	(22)		
CHILDREN IMPROVEMENT PROGRAMME																		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9X576 - CHILDREN IMPROVEMENT PROGRAMME Miscellaneous schemes aimed at improving the children's programme.</p> <p>31/03/2022 Medway are in year 2 of the Children's Improvement Programme and the current work is progressing well and within the 21/22 budget allocation. Consultants are in place and are continuing to work on strategies to ensure that the services provided to the children and young people in Medway continue to improve.</p> <p>Ofsted made a visit in late May and recognised the significant progress which has been made.</p> <p>The strategy work is ongoing and will continue to ensure the needs of the service are met."</p>	Flexible Capital Receipts	Cllr Illes Leeanne Farache	1,401	789	30	582	612	612	(7)	612	0	0	0	0	1,401	0	😊	😊
TOTAL CHILDREN IMPROVEMENT PROGRAMME			1,401	789	30	582	612	612	(7)	612	0	0	0	0	1,401	0		
<p>CHILDRENS SOCIAL CARE</p> <p>9S061 - CHILDRENS ASSESSMENT UNIT Creation of an assessment centre to reduce placement costs and provide support for children returning home.</p> <p>31/03/2022 The contract for the refurbishment of the Old Vicarage has been awarded and should be completed by mid-August with the building to be fully operational by October 2022. The remaining budget is to acquire 2 additional properties/refurbish existing Council properties and it is forecast that the expenditure relating to this will occur in 22/23.</p>	Borrowing	Cllr Josie Iles Rachel Horner	1,654	0	1,654	0	1,654	1,654	42	150	(1,504)	1,504	0	0	1,654	0	😊	😊
TOTAL CHILDRENS SOCIAL CARE			1,654	0	1,654	0	1,654	1,654	42	150	(1,504)	1,504	0	0	1,654	0		
<p>COMMISSIONING</p> <p>9X437 - AIMING HIGHER DISABLED CHILDREN The Short Breaks review has taken place including overnight short breaks. The budget has been identified to use in developing and improving the overnight short breaks residential buildings to ensure a better service is received for children with disabilities.</p> <p>31/03/2022 This scheme is progressing and expected to spend to budget.</p> <p>9X562 - ELAINE CENTRE REFURBISHMENT Refurbishment of the Elaine Centre to enable the Leaving Care Team to take up occupancy.</p> <p>31/03/2022 This scheme is progressing and expected to spend to budget.</p>	Grant	Cllr Josie Iles Nick Jones	784	741	43	0	43	43	33	43	0	0	0	0	784	0	😊	😊
	Grant	Cllr Josie Iles Jackie Brown	40	29	11	0	11	11	0	11	0	0	0	0	40	0	😊	😊
TOTAL COMMISSIONING			824	770	54	0	54	54	33	54	0	0	0	0	824	0		
CONDITION PROGRAMME																		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 22-23	Spend 23-24	Spend 24-25				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p>9X481 - CONDITION PROGRAMME Condition Programme contribution to programme management.</p> <p>31/03/2022 Holding code for condition programme prior to funding being allocated to a specific element. We forecast that the funding will be allocated throughout the year as new projects are required to maintain schools. Full spend expected.</p>	Grant	Cllrs Josie Iles and Martin Potter	252	131	101	21	122	122	0	122	0	0	0	0	252	0	😊	😊
		Paul Clarke																
<p>9X533 - CONDITION PROG - BOILERS Projects to ensure boilers and heating systems in schools are working and compliant with latest regulations.</p> <p>31/03/2022 Projects in maintained schools to replace and repair boilers to ensure hot water and heating is available in schools. Full spend forecast for this year.</p>	Grant	Cllrs Josie Iles and Martin Potter	1,022	837	91	94	185	185	8	185	0	0	0	0	1,022	0	😊	😊
		Paul Clarke																
<p>9X534 - CONDITION PROG - ROOFING Roofing works programme to ensuring schools are kept dry by replacing roofs that are beyond economical repair.</p> <p>31/03/2022 Projects to repair and replace roofs at schools. Two large projects planned for this year (Swingate and Fairview) and full spend forecast for the financial year.</p>	Grant	Cllrs Josie Iles and Martin Potter	1,171	431	369	371	740	740	50	740	0	0	0	0	1,171	0	😊	😊
		Paul Clarke																
<p>9X535 - CONDITION PROG - ELECTRICAL Programme to ensure schools can comply with their 5 year electrical testing completed by Quantec.</p> <p>31/03/2022 Projects to ensure electrical safety and compliance in schools. No project expected this financial year.</p>	Grant	Cllrs Josie Iles and Martin Potter	2	2	0	0	0	0	0	0	0	0	0	0	2	0	😊	😊
		Paul Clarke																
<p>9X536 - CONDITION PROG - WATER MGMT To ensure safe water provision in schools.</p> <p>31/03/2022 Project to maintain water supplies to schools - replace pipes, taps etc that are no longer fit for purpose. It is expected to spend all the budget within 2021/22.</p>	Grant	Cllrs Josie Iles and Martin Potter	86	11	24	51	75	75	0	75	0	0	0	0	86	0	😊	😊
		Paul Clarke																
<p>9X537 - CONDITION PROG - FIRE RISK Fire Risk Assessment works programme to ensure schools fire alarms are up to a current regulation L2 standard this also includes the first years maintenance of the system.</p> <p>31/03/2022 Projects flowing from Fire Risk Assessment work that has been undertaken. Projects for this year include, replacement fire doors, emergency lighting, door seals, fire alarms etc. Full spend forecast for this financial year.</p>	Grant	Cllrs Josie Iles and Martin Potter	983	858	0	125	125	125	21	125	0	0	0	0	983	0	😊	😊
		Paul Clarke																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9X538 - CONDITION PROG - OTHER This is an umbrella code for projects falling outside the main condition categories.</p> <p>31/03/2022 condition programme projects outside of the general elements. e.g. asbestos removal, suitability, DDA compliance, windows and doors, drainage and emergency work. Expect full spend in this financial year</p>	Grant	Cllrs Josie Iles and Martin Potter	1,652	1,377	100	175	275	275	77	275	0	0	0	0	1,652	0	😊	😊
		Paul Clarke																
<p>9X541 - CONDITION PROGRAMME - SECURITY Programme to ensure School premises are secure.</p> <p>31/03/2022 Security element of condition programme. Covers fencing, general school security, alarms etc. Full spend expected in this financial year.</p>	Grant	Cllrs Josie Iles and Martin Potter	171	51	54	66	120	120	0	120	0	0	0	0	171	0	😊	😊
		Paul Clarke																
TOTAL CONDITION PROGRAMME			5,340	3,698	740	902	1,642	1,642	156	1,642	0	0	0	0	5,340	0		
DEVOLVED CAPITAL																		
<p>9X105 - DVLD FM CGNT Schools are provided with their own capital funds to address their own priorities to improve educational standards and enhance the environment for teaching and learning in accordance with priorities set by each school.</p> <p>31/03/2022 Ongoing though the year by each individual school. Schools set their own Capital budgets and also report expenditure on their LBAs which is fed into 9X500</p>	Grant	Cllrs Josie Iles and Martin Potter	685	685	0	0	0	0	(19)	0	0	0	0	0	685	0	😊	😊
		Neil Stollery																
<p>9X500 - SCHOOLS DEVOLVEDFORMULACAPITAL Schools are provided own capital funds by Department for Education, via 'Education Funding Agency' to address own priorities to improve educational standards and enhance the environment for teaching and learning.</p> <p>31/01/2022 This is forecast to be spent in this financial year.</p>	Grant	Cllrs Josie Iles and Martin Potter	146	0	0	146	146	146	0	146	0	0	0	0	146	0	😊	😊
		Neil Stollery																
TOTAL DEVOLVED CAPITAL			831	685	0	146	146	146	(19)	146	0	0	0	0	831	0		
SEN STRATEGY																		
<p>9X558 - HN SPECIAL PLACES PROVISION Funding to provide additional special school provision with Medway.</p> <p>31/03/2023 SEND programme. The only amount remaining is for the Councils contribution towards the Cornwallis SEND school due to open in 2023. This contribution will be required in financial year 22/23 and forecast as such.</p>	Grant	Cllr Josie Iles/Cllr Martin Potter	2,099	1,499	600	0	600	600	0	0	(600)	600	0	0	2,099	0	😊	😊
		Paul Clarke																
<p>9X559 - SEN SCHOOL To build a new SEN school within Medway.</p> <p>31/03/2021 SEN school. No further spend is expected from this budget.</p>	PRU Borrowing	Cllr Josie Iles/Cllr Martin Potter	3,000	532	2,468	0	2,468	2,468	0	0	(2,468)	0	0	0	532	(2,468)	😊	😊
		Paul Clarke																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9X573 - SEND NEW PLACES SCHEME To create 250 additional special education needs places in resource units attached to mainstream schools.</p> <p>31/03/2024 This is a programme of projects to establish SEND resourced units within mainstream schools. The projects are expected to extend into a 2 year programme ending for September 2023.</p>	Borrowing	Cllr Illes	2,500	0	2,500	0	2,500	2,500	69	580	(1,920)	1,920	0	0	2,500	0	😊	😊
		Paul Clarke																
<p>9X574 - BRADFIELDS ADDITIONAL PLACES Project to expand the premises to enable an additional 100 pupils to be admitted to the school to help meet demand for ASD SEND places.</p> <p>31/03/2023 Project to expand Bradfields special school. The project is currently at pre gateway 3 but the budget is expected to be fully spent over the next two financial years.</p>	BORROWING	Cllr Potter	4,200	50	4,150	0	4,150	4,150	61	1,030	(3,120)	3,120	0	0	4,200	0	😊	😊
		Paul Clarke																
<p>9X575 - ABBEY COURT - PHASE 2 Project to expand and relocate the secondary provision onto the Cliffe Road site to enable a further 56 pupils to be admitted to help meet the demand.</p> <p>31/03/2024 Project to expand the secondary provision at Abbey Court. Project expected to commence summer 2021 and complete for September 2022. Estimated costs now lower than anticipated and GW 3 approval granted for a total budget of £11,053,774. Budget monitored to the approved GW3 budget. Spend expected over two financial years. Are currently forecasting an underspend against Council approved budget.</p>	Borrowing	Cllr Potter	12,000	117	11,883	0	11,883	11,883	60	3,580	(8,303)	7,474	0	0	11,171	(829)	😊	😊
		Chris Sewell																
<p>9X838 - ABBEY COURT RELOC & EXPANSION SEN new build to expand and relocate Abbey Court primary phase to former Temple site in Strood.</p> <p>31/03/2021 Phase one (primary) project to expand Abbey Court. This project is complete and no further spend is anticipated. The underspend can be reallocated.</p>	Grant	Cllrs Josie Illes and Martin Potter	12,908	12,905	3	0	3	3	0	0	(3)	0	0	0	12,905	(3)	😊	😊
		Paul Clarke																
TOTAL SEN STRATEGY			36,707	15,104	21,603	0	21,603	21,603	190	5,190	(16,413)	13,113	0	0	33,407	(3,300)		
SOCIAL CARE																		
<p>9S058 - INTEGRATED CARE MGMT SYSTEM To implement a new Electronic Social Care Records System to record information about families.</p> <p>31/03/2022 This budget is fully committed. A proportion of it will be used to integrate systems to reduce duplication for users.</p>	Grant	Cllr David Brake	1,324	1,314	10	0	10	10	7	10	0	0	0	0	1,324	0	😊	😊
		Jackie Brown																
TOTAL SOCIAL CARE			1,324	1,314	10	0	10	10	7	10	0	0	0	0	1,324	0		
Total CHILDREN AND ADULTS			70,313	40,239	24,335	5,739	30,074	30,074	467	10,548	(19,526)	16,204	0	0	66,991	(3,322)		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
2. REGENERATION, CULT&ENVIRON																		
FRONT LINE SERVICES																		
FRONT LINE SERVICES																		
<p>9T006 - LED LANTERN REPLACEMENT SCHEME LED lantern replacement scheme for street lighting.</p> <p>30/06/2022 This Cost Centre funds the capital costs for the LED Programme (2020/21 - 2022/23) and includes 3 elements; Installation of a CMS system; replacement of approximately 4,600 columns, and replacement of over 21,500 lanterns, to LED. On completion the project will reduce energy by 50%, cost avoiding £20m in energy over the next 20 years. In addition it will deliver approximately 28000t of carbon emission savings over the same period. To date, all 17 CMS base stations have been installed with the system up and running, 1,438 columns and 2,818 lanterns have been replaced. The contract will be completed by June 2022.</p>	Borrowing	Phil Filmer	11,155	709	10,446	0	10,446	10,446	2,743	8,380	(2,066)	2,066	0	0	11,155	0	😊	😊
		Louise Browne																
<p>9T045 - HWRC CIVIC AMENITY SITES IMPRO To undertake HWRC Civic amenities infrastructure works. Traffic management at the main entrances, allow vehicles to exit, Automatic vehicle barrier</p> <p>31/03/2021 - During the first part of this financial year, very little capital work has been carried out on site due to Covid-19. As the lockdown eases this work will pick back up and will be complete by the end of this financial year.</p>	Capital Receipts	Phil Filmer	221	203	18	0	18	18	0	18	0	0	0	0	221	0	😊	😊
		Natasha Spencer Jones																
<p>9T046 - OPERATIONAL DEPOT SITE Acquisition of operational depot site</p> <p>31/03/2023. No longer a waste depot site, now purely a council depot site. Delays in planning, covid, and brexit mean delays to programme, with anticipated start on site October 2021. Note there no contingency within the scheme.</p>	Borrowing	Adrian Gulvin	9,000	4,138	4,862	0	4,862	4,862	18	2,992	(1,870)	1,820	50	0	9,000	0	😊	😊
		Sarah Valdus																
<p>9T055 - MOTORWAY SIGNAGE Provision of motorway signage</p> <p>31/03/2022 Provision of Motorway Signage. Forecasting spend to budget.</p>	Capital Receipts	Phil Filmer	60	0	60	0	60	60	0	60	0	0	0	0	60	0	😊	😊
		Jason Molloy																
<p>9T528 - POTHOLES Prevention of potholes across the network</p> <p>31/03/2022 The Highways LTP block is split across a number of activities including maintenance of carriageways, footways, highway structures, highway drainage systems, street lighting, crash barriers and the Medway Tunnel. The largest proportion of spend from the LTP block is for maintenance to carriageways, circa £1.2m per annum. This year 12 sites covering 20,000 square metres were identified. All funding committed to be spent this financial year.</p>	DFT Grant	Phil Filmer	4,687	2,787	488	1,412	1,900	1,900	463	1,900	0	0	0	0	4,687	0	😊	😊
		Louise Browne																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9T537 - CONTROLLED PARKING ZONES Creation and addition of controlled parking Zones in accordance with Road Traffic Regulations</p> <p>31/03/2022 Creation and addition of controlled parking Zones in accordance with Road Traffic Regulations. Forecasting a spend to budget.</p>	Section 106 & LTP	Phil Filmer	50	22	28	0	28	28	0	28	0	0	0	0	50	0	😊	😊
		Jane Webb																
<p>9T539 - MEDWAY TUNNEL To Maintain and Improve the Medway Tunnel and facilities</p> <p>31/03/2022 Funds Annual Running Costs and the phased programme of capital improvements that are funded through the DfT Challenge Fund. The first tunnel closure of 2021/22 was completed in June 2021. The maintenance that was planned for this closure completed. Removable crash barrier was installed at the Eastern end of the tunnel.</p>	LTP and Grant	Phil Filmer	11,260	6,848	4,412	0	4,412	4,412	(262)	778	(3,634)	2,532	1,102	0	11,260	0	😊	😊
		Stuart Pickard																
<p>9T544 - HORSTED GYRATORY & PED IMPS A review of the operation of the Horsted Gyratory system and the consideration of a ring type junction</p> <p>31/03/2022 A review of the operation of the Horsted Gyratory system and the consideration of a ring type junction. Forecasting a spend to budget.</p>	Section 106's	Phil Filmer	244	149	96	0	96	96	(3)	96	0	0	0	0	244	0	😊	😊
		Michael Edwards																
<p>9T546 - ENGLAND COAST PATH A228 GRAIN Construct new footway adjacent to A228 at Grain to provide safe walking route on key link of the new England Coast Path National Trail</p> <p>31/03/2022 Construction of a new footway adjacent to A228 at Grain to provide safe walking route on key link of the new England Coast Path National Trail. Project is to be completed by March 2022, and the building works are expected to start July 7 2021.</p>	Capital Grant	Cllr Phil Filmer	141	0	0	141	141	141	0	141	0	0	0	0	141	0	😊	😊
		Adam Taylor																
<p>9T560 - DESIGN & RESURFACING To Improve and Maintain the Public Highway Network, using these improvements to increase the public perception and satisfaction with road maintenance to 50%.</p> <p>31/03/2022 This Cost Centre part funds the capital costs for the Annual Footway Programme and capex costs for the HIC Contract Prelims. It is funded through capital receipts and Round 1 EBM forecasts a spend to budget.</p>	Capital Receipts	Phil Filmer	14,755	13,767	38	950	987	987	679	987	0	0	0	0	14,755	0	😊	😊
		Stuart Pickard																
<p>9T564 - CCTV Repairs and Replacement of CCTV Cameras</p> <p>31/03/2022 Ongoing Repairs and Replacement of CCTV Cameras completed every year.</p>	Capital Receipts	Adrian Gulvin	123	97	26	0	26	26	0	26	0	0	0	0	123	0	😊	😊
		Neil Howlett																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9T567 - STREET FURNITURE Renewal of street furniture across the network.</p> <p>31/03/2022 This budget is for the replacement of street furniture across the network. The spend is split between assets which are or were lit (columns, posts and keep left bollards) and residual street furniture including signs, bollards, street nameplates and seating. For assets which are or were lit this budget is used to fund replacements due to damage, mainly road traffic accidents and for the residual street furniture replacements are based on safety and asset condition, determined by our inspection regime and customer enquiries. The budget will be fully spent, within year.</p>	Capital Receipts	Phil Filmer	4,151	3,865	35	251	286	286	91	286	0	0	0	0	4,151	0	😊	😊
		Louise Browne																
<p>9T568 - STRUCTURES & TUNNELS To maintain and improve Highway Structures, through inspection and maintenance repairs</p> <p>31/03/2022 This Cost Centre funds an Annual Programme of Structures Works on the Highway Network and is funded through Council Capital Receipts. Round 1 EBM is forecasting a spend to budget.</p>	Capital Receipts	Phil Filmer	4,675	4,384	(8)	299	291	291	199	291	0	0	0	0	4,675	0	😊	😊
		Stuart Pickard																
<p>9T592 - NEW PAY AND DISPLAY MACHINES The purchase of 41 new pay & display machines</p> <p>31/03/2022 The purchase of 41 new pay & display machines. Forecasting a spend to budget.</p>	Prudential Borrowing	Phil Filmer	244	150	94	0	94	94	0	94	0	0	0	0	244	0	😊	😊
		Jayne Webb																
<p>9T620 - ACTIVE TRAVEL Government funding for emergency active travel schemes due to the COVID-19 pandemic, to support cycling and walking facilities - Phase 1 allocation for short term measures. Phase 2 for permanent schemes to be completed by 31 March 2022</p> <p>31/03/2022 Programme of works agreed with portfolio Holder and most of the Tranche 1 schemes complete, Second tranche schemes commencing. Funding to be spent by March 2022</p>	Grant	Phil filmer	954	192	762	0	762	762	(3)	762	0	0	0	0	954	0	😊	😊
		Michael Edwards																
<p>9T621 - A289 FOURELMS TO MEDWAYTUNNEL A289 Four Elms to Medway Tunnel - Improvements to the A289 corridor between Four Elms and Medway Tunnel, including the three key roundabouts at Four Elms Roundabout, Sans Pareil and Anthony's Way.</p> <p>31/03/2021 - All A289 LGF spent finalised. Scheme transferred to HIF</p>	LGF/SELEP	Phil Filmer	1,736	1,736	0	0	0	0	0	0	0	0	0	0	1,736	0	😊	😊
		Jessica Jagpal																
<p>9T622 - STROOD TOWN CENTRE Strood Town Centre - A package of improvements in Strood including town centre traffic management, pedestrian accessibility improvements, shop frontage improvements and part funding the reconstruction of Strood railway station.</p> <p>31/03/2022 - LGF scheme substantially complete, expected completion end of Q1 21/22.</p>	LGF/SELEP	Phil Filmer	8,259	7,865	400	(6)	394	394	116	394	0	0	0	0	8,259	0	😊	😊
		Jessica Jagpal																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 22-23	Spend 23-24	Spend 24-25				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p>9T623 - CHATHAM TOWN CENTRE To deliver public realm and accessibility improvements into a regional business centre. Improvement of links between the railway station and Ctown centre and waterfront area. The scheme also part funds improvement to Chatham railway station.</p> <p>31/03/2022 Scheme complete, however still minor inspection works ongoing on Public realm.</p>	LGf/SELEP	Phil Filmer	4,864	4,839	0	25	25	25	27	25	0	0	0	0	4,864	0	😊	😊
		Jessica Jagpal																
<p>9T625 - MEDWAY CITY EST CONNECTIVITY A package of measures to address existing barriers to movement to and from and within MCE. This will focus on reducing delays on and off the Estate through traffic management alterations and will also include improvements for pedestrians and cyclists. The main focus now being the delivery of a slip road only.</p> <p>31/03/2022 - Expected completion 31/12/2021. However The scheme is now projected to be approximately £535,192 over budget . Due to increase in cost of materials following the COVID-19 pandemic and a significant demand for construction following a year of lock-down, which has enabled tenders to be more selective in the contracts they bid for. S106 funding of £133,536 have been identified and re-profiling of Integrated Transport LTP to fund the gap. Hence appropriate additions (S106) and budget transfer from LTP are being sort as part of R1 monitoring.</p>	LGf/SELEP	Phil Filmer	2,409	809	1,466	134	1,600	1,600	18	2,002	402	0	0	0	2,811	402	😐	😊
		Jessica Jagpal																
<p>9T630 - ELECTRIC VEHICLE CHARGING POIN Installation of Electric Vehicle Chargepoints on three car Parks</p> <p>31/03/2022 The EV charging point project funding secured from OZEV government funding, with a contract to be issued to Connected Kerb for the delivery of 34 charging points by Summer 2021.</p>	The Office for Zero Emission Vehicles (D	Phil Filmer	85	0	0	85	85	85	0	85	0	0	0	0	85	0	😊	😊
		Matthew Pinder																
<p>9T909 - NATIONAL PRODUCTIVITY PLAN Funding local highway and other local transport improvements; to reduce congestion at key locations, upgrade or improve the maintenance of local highway assets, to improve access to employment and housing, to develop economic and job creation opportunities.</p> <p>31/03/2021 funds allocated to traffic signal projects to be spent in 20/21</p>	DFT Grant	Phil Filmer	660	644	16	0	16	16	0	16	0	0	0	0	660	0	😊	😊
		Michael Edwards																
<p>9T988 - HGHWYS MAINTENANCE LTP3 To improve and maintain the public highway network through road resurfacing schemes, pavement resurfacing schemes, maintenance of highway structures, drainage systems, traffic signals, street lighting and cycle tracks.</p> <p>31/03/2022 Works progressing as planned, Footway Resurfacing 3 of 13 sites approved complete, Road Resurfacing Schemes 15 of possible 18 complete. Carriageway Make Safe Repairs 530 of the 1,513 Jobs raised are complete by end on R1. Annual programme of Structural Inspections - the structures annual inspection programme for 21/22 has now started with circa 116 ordered for this year. The major scheme to replace the footbridge at Green Street in Gillingham was completed successfully, due to key planning between Medway Council, Volker Highways and Network Rail.</p>	LTP Grant	Phil Filmer	26,550	24,753	32	1,765	1,797	1,797	361	1,797	0	0	0	0	26,550	0	😊	😊
		Jason Molloy																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9T989 - INTEGRATED TRANSPORT LTP3 Delivery of projects to achieve the overarching objectives contained within the LTP Implementation Plan.</p> <p>31/03/2021 Annual Programme established and works on going for this financial year. It is anticipated that the full allocation will be committed this year on the range of LTP projects (Road Safety, Traffic Management and Sustainable Transport)</p>	LTP Grant	Phil Filmer Michael Edwards	17,555	15,804	149	1,602	1,751	1,751	211	1,349	(402)	0	0	0	17,154	(402)	😊	😊
TOTAL FRONT LINE SERVICES			123,839	93,762	23,419	6,658	30,077	30,077	4,659	22,507	(7,570)	6,418	1,152	0	123,839	0		
<p>HOUSING INFRASTRUCTURE FUND HOUSING INFRASTRUCTURE FUND 9HIF1 - HIFPROJECT DELIVERY Housing Infrastructure Fund; Forward funding and delivery of essential infrastructure to enable future housing development on the Hoo Peninsular including Rail, Highways and Environmental interventions.</p> <p>31/03/2024 The Grant Determination Agreement (GDA) was signed on the 27th July 2020, we are now in the preliminary stage. The interventions (Road, Rail and Environmental Improvements) are progressing well and on track to deliver by 31st March 2020 on budget. The expenditure is recouped from Homes England monthly, the historic expenditure and the first 3 preliminary claims have been processed and we have recieved payment.</p>	HIF Grant	Cllr Jarrett Martin Hall	5,461	1,017	4,444	0	4,444	4,444	199	1,330	(3,114)	1,157	1,956	0	5,461	0	😊	😊
<p>9HIF2 - HIF RAIL Housing Infrastructure Fund; Forward funding and delivery of essential infrastructure to enable future housing development on the Hoo Peninsular including Rail, Highways and Environmental interventions.</p> <p>31/03/2024 The Grant Determination Agreement (GDA) was signed on the 27th July 2020, we are now in the preliminary stage. The interventions (Road, Rail and Environmental Improvements) are progressing well and on track to deliver by 31st March 2020 on budget. The expenditure is recouped from Homes England monthly, the historic expenditure and the first 3 preliminary claims have been processed and we have recieved payment.</p>	HIF Grant	Cllr Jarrett Carla Galea	63,941	905	63,036	0	63,036	63,036	565	3,083	(59,953)	13,953	46,000	0	63,941	0	😊	😊
<p>9HIF3 - HIF - HIGHWAYS Housing Infrastructure Fund; Forward funding and delivery of essential infrastructure to enable future housing development on the Hoo Peninsular including Rail, Highways and Environmental interventions.</p> <p>15/07/2021 The HIF project is currently on track to finish on time and within budget. The project is due to finish 31/03/2024.</p>	HIF Grant	Cllr Jarrett Janet Elliott	85,605	1,287	84,317	0	84,317	84,317	847	5,678	(78,639)	22,274	56,365	0	85,605	0	😊	😊
<p>9HIF4 - HIF- SEMS Housing Infrastructure Fund; Forward funding and delivery of essential infrastructure to enable future housing development on the Hoo Peninsular including Rail, Highways and Environmental interventions.</p> <p>15/07/2021 The HIF project is currently on track to finish on time and within budget. The project is due to finish 31/03/2024.</p>	HIF Grant	Cllr Jarrett Martin Hall	14,350	265	14,085	0	14,085	14,085	77	913	(13,172)	6,293	6,878	0	14,350	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9HIF5 - HIF - PRELIMINARY COSTS Housing Infrastructure Fund; Forward funding and delivery of essential infrastructure to enable future housing development on the Hoo Peninsular including Rail, Highways and Environmental interventions.</p> <p>31/03/2024 The Grant Determination Agreement (GDA) was signed on the 27th July 2020, we are now in the preliminary stage. The interventions (Road, Rail and Environmental Improvements) are progressing well and on track to deliver by 31st March 2020 on budget. The expenditure is recouped from Homes England monthly, the historic expenditure and the first 3 preliminary claims have been processed and we have recieved payment.</p>	HIF Grant	Cllr Jarrett Martin Hall	727	643	84	0	84	84	0	0	(84)	0	84	0	727	0	😊	😊
TOTAL HOUSING INFRASTRUCTURE FUND			170,084	4,118	165,967	0	165,967	165,967	1,689	11,004	(154,962)	43,678	111,284	0	170,084	0		
CULTURE & COMMUNITY																		
<p>CULTURE & COMMUNITY 9C530 - WORLD HERITAGE SITE & GLHP The Chatham Dockyard and its Defences Heritage Co-ordination Group is a co-ordination vehicle for landowners, site operators and attraction managers to ensure a cohesive strategy for the management and promotion of Chatham's military and naval heritage.</p> <p>31/03/2024 - £2,000 profiled for this year in the event of emergency spend requirements. Future years balance currently profiled and ringfenced for the continuation of the LGF / GBF / GPF programme management function.</p>	Cht Dckyrd Trst&Eng Hrtge Grnt	Rodney Chambers Joanne Cable	432	401	31	0	31	31	0	10	(21)	10	11	0	432	0	😊	😊
<p>9C554 - WIGMORE COMMUNITY HUB To provide investment to update the building, face to face contact for enquiries and space for local community groups for workshops and events.</p> <p>31/03/2022 project completed in May 2021.</p>	Capital Receipts	Howard Doe Rob Banks	277	272	5	0	5	5	6	5	0	0	0	0	277	0	😊	😊
<p>9E200 - HOUSING RENOVATION GRANTS Loans are available for low income and vulnerable residents to remove category one hazards from their homes to ensure they are of a healthy, safe and warm standard.</p> <p>31/03/2030 -Loans are available for low income and vulnerable residents to remove category one hazards from their homes to ensure they are of a healthy, safe and warm standard.</p>	GF Receipts	Howard Doe Lloyd Rees	366	41	325	0	325	325	0	30	(295)	295	0	0	366	0	😊	😊
<p>9E205 - DISABLED FACILITIES GRANT MAND Grants provided through the means tested Disabled Facilities Grant's process to enable disabled people to remain in their own homes.</p> <p>31/3/2022 Grants provided through the means tested Disabled Facilities Grants process to enable disabled people to remain in their own homes.</p>	MHCLG Funding	Howard Doe Lloyd Rees	8,483	3,310	2,702	2,471	5,173	5,173	580	2,044	(3,130)	3,130	0	0	8,483	0	😊	😊
<p>9L113 - EH LMA - ENVIROMENTAL MON Conservation and development works to Rochester Castle, Temple Manor and Upnor Castle</p> <p>31/03/2026 Conservation and development works to Rochester Castle, Temple Manor and Upnor Castle.</p>	Cap Rec,Eng Herit & EU Intereg	Howard Doe Martin Hall	1,250	894	356	0	356	356	47	100	(256)	100	100	56	1,250	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 22-23	Spend 23-24	Spend 24-25				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p>9L130 - CORN EXCHANGE REFURBISHMNTS Corn Exchange Refurbishment Programme (funded from the Sale of the Guildhall Conservancy Building)</p> <p>31/03/2022 - project has been completed and final payments are being finalised.</p>	Capital Receipts	Howard Doe	470	446	24	0	24	24	40	41	17	0	0	0	487	17	☹️	😊
		Bob Dimond																
<p>9L131 - GUILDHALL MUSEUM REFURBISHMENT Guildhall Museum Refurbishment Works (Funded from Capital Receipts generated from the Sale of Guildhall Conservancy Building)</p> <p>31/03/2022 The substantive part of the project - to deliver the new permanent Dickens exhibition - is scheduled to be completed in 2020/21. Once this is completed, remaining sums will be used to develop a new Shorts Brothers exhibition</p>	Capital Receipts	Howard Doe	120	61	59	0	59	59	16	59	0	0	0	0	120	0	😊	😊
		Ed Woollard																
<p>9L237 - SPLASHES REPLACEMENT SCHEME To modernise & develop Splashes into a family-friendly sports centre which appeals to residents & complements what is available at other sport centres</p> <p>31/03/2023 - Redesign proposals have been developed, working in parallel with undertaking necessary surveys including a full structural survey. The structural survey is being assessed by the capital projects team prior to the next steps being taken. Taking this into account, current timeline projections indicate the project will finish in September 2022 and the budget monitoring reflects that projection.</p>	Prudential Borrowing	Howard Doe	5,000	52	4,948	0	4,948	4,948	19	550	(4,398)	3,400	998	0	5,000	0	😊	😊
		Bob Dimond																
<p>9L297 - 3G PITCH The development of a new full size 3G artificial floodlit football turf pitch and associated changing pavilion at Watling Street playing fields.</p> <p>31/03/2022 - Building works is due to commence Jan/Feb 2021. So some payments will take place before 31st March 2020, but majority of budget will be spent 2021/22.</p>	Grant and Borrowing	Cllr Doe	1,320	78	1,242	0	1,242	1,242	801	1,242	0	0	0	0	1,320	0	😊	😊
		John Hatchett																
<p>9T990 - HERITAGE ACTION ZONE Medway Council has been awarded up to £1.6million from Historic England to revitalise a section of Chatham High Street</p> <p>15/07/2021 The HAZ project is currently on track to finish on time and within budget. The project end date is 31/03/2024.</p>	Historic England	Cllr Jane Chitty	1,610	124	1,486	0	1,486	1,486	49	628	(858)	581	277	0	1,610	0	😊	😊
		Anne Knight																
TOTAL CULTURE & COMMUNITY			19,327	5,678	11,179	2,471	13,649	13,649	1,559	4,709	(8,941)	7,516	1,385	56	19,344	17		
<p>REGENERATION REGENERATION 9C005 - BUILDING MAINTENANCE Delivery of the building and repairs maintenance programme for corporate operational properties.</p> <p>31/03/2022 The majority of the expenditure on this project in 21/22 will relate to the Elaine Centre and Sunlight Centres. The budget is forecast to be fully spent. by the end of the financial year.</p>	Capital Receipts & Donations	Adrian Gulvin	5,641	5,607	34	0	34	34	8	34	0	0	0	0	5,641	0	😊	😊
		Rob Dennis																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9C702 - REGENERATION INVESTMENT FUND The main purpose of the fund is to acquire investment properties with a view to making a return on capital.</p> <p>31/03/2024 There are plans to purchase one property in 21/22. The rest of the budget is forecast to be spent in future years as appropriate properties become available.</p>	Prudential Borrowing	Adrian Gulvin	20,000	6,823	13,177	0	13,177	13,177	1	500	(12,677)	6,339	6,339	0	20,000	0	😊	😊
		Noel Filmer																
<p>9C704 - CIVIC CENTRE DECANT Decant and relocation of staff, equipment, stored items etc. from the Civic Centre site in Strood and associated works.</p> <p>31/03/2022 Works to improve basement security were postponed due to Covid and are expected to be finalised this year.</p>	Reserves	Adrian Gulvin	198	174	24	0	24	24	0	24	0	0	0	0	198	0	😊	😊
		Rob Dennis																
<p>9C705 - MEDWAY DEVELOPMENT CO LTD Company overhead costs for MDC</p> <p>31/03/2030 The £120m budget for Medway Development Company Limited (MDC) will be held under this capital scheme. Once the Chief Finance Officer has had agreement from the Leader on the budget for each individual scheme, the budget will be vired accordingly. Expenditure will be recorded against the individual scheme. £33k of expenditure incurred in 20/21 will be recharged to other projects in 21/22.</p>	PWLB	Cllr Howard Doe	50,880	(3)	50,976	(92)	50,883	50,883	29	66	(50,818)	1	1	50,783	50,847	(33)	😊	😊
		Lewis Small																
<p>9C706 - MDC - WHIFFENS AVENUE LOAN Loan for the Whiffens Avenue scheme which is the redevelopment of carpark to provide circa 115 No. residential apartments</p> <p>31/03/2023 Planning approval has been obtained to deliver 115 new apartments. Prior to the Covid19 pandemic the scheme was progressing towards the commencement of foundations, however, following an Extraordinary MDC board meeting it was agreed to pause works and continue subcontract tendering in order to prepare for a recommencement. Archaeology works continued to ready the site for its main construction. Works are in progress with superstructure in construction.</p>	PWLB	Cllr Howard Doe	21,756	62	21,694	0	21,694	21,694	(1)	18,971	(2,723)	2,723	0	0	21,756	0	😊	😊
		Lewis Small																
<p>9C707 - MDC - WHITE ROAD Redevelopment of land behind White Road Community Centre to provide circa 20 No. houses</p> <p>31/01/2021 Planning approval has been obtained to deliver 20 new homes, using a modular form of construction. This is affordable housing for Whiffens which has now been purchased by MHS and is fully occupied. The Contractor has submitted a claim for additional costs due to the Pandemic which is being examined. This project is now forecasting to spend £92k above budget - this is comprised of the above claim and retention payments. We are seeking approval for a virement from 9C705 (MDC holding project) to cover this.</p>	PWLB	Cllr Howard Doe	3,112	3,020	0	92	92	92	1	92	0	0	0	0	3,112	0	😊	😊
		Lewis Small																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 22-23	Spend 23-24	Spend 24-25				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
<p>9C708 - MDC - CHATHAM WATERFRONT LOAN Loan for the Chatham Waterfront Scheme which is a redevelopment of carpark to provide circa 150 No. residential apartments and commercial space</p> <p>31/03/2023 Planning approval has been obtained to deliver 175 No. new apartments, new civic space and commercial units. Foundations were scheduled to start Spring 2020, however, following the Covid 19 pandemic an Extraordinary MDC board meeting was held where it was agreed to pause works and continue subcontract tendering to prepare for a recommencement. Archaeology works continued and the main works have recommenced with piling under way and superstructures commencing.</p>	PWLB	Cllr Howard Doe	36,850	68	36,783	0	36,783	36,783	(1)	19,717	(17,065)	17,065	0	0	36,850	0	😊	😊
		Lewis Small																
<p>9C712 - BRITTON FARM REMODELLING To re-model the Britton Farm supermarket premises to allow it to be let as new accommodation for Kent and Medway NHS Partnership Trust (KMPT)</p> <p>31/03/2021 The scheme has continued through the Covid 19 pandemic, with a reduced work force provision and additional welfare. The works are now practically complete and KMPT now occupy the premises. A rent of £240,114 per annum plus VAT will be charged and the NHS service will provide circa 160No. employees and is expected to significantly increase footfall for Gillingham High Street.</p>	Reserves/PWLB	Adrian Gulvin	914	914	0	0	0	0	0	0	0	0	0	0	914	0	😊	😊
		Noel Filmer																
<p>9C713 - BRITTON FARM RESIDENTIAL The site is identified as the affordable housing provision for Chatham Waterfront. 48 No. apartments will be delivered.</p> <p>31/03/2024 Britton Farm is the affordable housing site for Chatham Waterfront. It will provide 44 new apartments based on an affordable rent and shared ownership tenure. Structural surveys are currently progressing on site to inform the structural design solution. The works are part of wider regeneration initiatives which include the fit out of the adjacent Britton Farm building which will be occupied by KMPT. A request to fund the construction phase has been approved.</p>	PWLB	Howard Doe	6,779	104	6,674	0	6,674	6,674	86	4,472	(2,203)	2,203	0	0	6,779	0	😊	😊
		Lewis Small																
<p>9C716 - MOUNTBATTEN HOUSE PURCHASE Acquisition of Mountbatten House.</p> <p>31/03/2022 Currently in negotiations with the owner. If these fall through will be looking at a CPO.</p>	Prudential Borrowing	Adrian Gulvin	3,000	311	2,689	0	2,689	2,689	75	2,689	0	0	0	0	3,000	0	😊	😊
		Carla Galea																
<p>9C717 - PENTAGON: FUTURE CAPITAL WORKS Furture capital works on the Pentagon Shopping Centre as determined.</p> <p>31/03/2023This budget is expected to be fully spent by the end of the next financial year. The forecast expenditure assumes that some of this budget will be used for the Pentagon Centre Transformation on the first floor.</p>	Pru Borrowing	Adrian Gulvin	5,045	10	5,034	0	5,034	5,034	199	2,767	(2,267)	2,267	0	0	5,045	0	😊	😊
		Noel Filmer																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 22-23	Spend 23-24	Spend 24-25				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
9C718 - MOUNTBATTEN HOUSE PROJECT To cover pre-construction costs incurred in transforming Mountbatten House and surrounding area into suitable residential accommodation 31/03/2022 A Stage 2 Funding request has been approved to progress a planning application to develop Mountbatten House into residential accommodation. This has been developed and full planning approval has been obtained.	PWLB	Cllr Howard Doe	384	306	78	0	78	78	37	78	0	0	0	0	384	0	😊	😊
		Louis Small																
9C719 - MDC - BRITTON FARM PUBLIC REAL Works to the public realm surrounding Britton Farm - the affordable housing provision for Chatham Waterfront 31/03/2022 These works will lead to the enhancement of the public realm that lies in front of KMPT's entrance and are currently in progress on site. It is forecast that this part of the Britton Farm project will be underspent against budget by £50k and we will be requesting that a budget virement of £50k be made from this scheme to 9C720 (Britton Farm Skills Hub).	SELEP	Cllr Howard Doe	250	28	272	(50)	222	222	66	222	0	0	0	0	250	0	😊	😊
		Lewis Small																
9C720 - MDC - BRITTON FARM SKILLS HUB The site is identified as the Skills Hub for the affordable housing provision for Chatham Waterfront. 31/03/2023 The site has been identified to deliver a new Skills Hub, enabling the service to decant from its current location on Canterbury Street. The works have been tendered, approved by Procurement Board and due to start mid July. The forecast is £50k higher than budget. It is proposed that this will be funded by budget virement from 9C719 (Britton Farm Public Realm).	SELEP	Cllr Howard Doe	990	94	846	50	896	896	37	856	(40)	40	0	0	990	0	😊	😊
		Lewis Small																
9C721 - MDC - QUEEN STREET Redevelopment of land at Queen Street to provide circa 45 No. houses 31/06/2023 A Stage 2 Funding request has been approved to progress a planning application for 45 homes. Surveys are currently being finished in order to submit a full planning application in July.	PWLB	Cllr Howard Doe	138	37	101	0	101	101	73	101	0	0	0	0	138	0	😊	😊
		Lewis Small																
9C722 - C CHANGE EMERGENCY REFIT PH1 Refit phase 1 of a retrofit energy improvement programme, which will reduce energy use and costs and assist with clearing some of the council's backlog maintenance requirement.	Prudential Borrowing	Cllr Gulvin	3,500	0	0	3,500	3,500	3,500	0	3,500	0	0	0	0	3,500	0	😊	
		Rebecca Heslop																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9L266 - HORSTED VALLEY - ENV ENHANCMT Implementation of a series of Access, landscape and biodiversity projects from Luton Millennium Green to Horsted Park</p> <p>31/03/2022 Footpath works are complete in site. There is a retention sum which will be for 1 year (Sept 2021). Comms are currently working on interpretation and welcome signage which will be installed later this year. Remaining funds will be spent on fencing and possible grazing enhancements but this is subject to public consultation which currently can't be done due to Covid-19. Expected final spend of budget September 2021. Some further motorbike restrictions will be done later this year.</p>	Section 106's	Howard Doe	194	165	29	0	29	29	(1)	29	0	0	0	0	194	0	😊	😊
		Martin Hall																
<p>9L267 - THE VINES - SITE IMPROVEMENTS Improvements to the Vines Recreation Ground, including new entrance features, interpretation and play opportunities</p> <p>31/03/2022 Quote sought and more funds needed. Project carried over to next FY when more funds available.</p>	Section 106's	Howard Doe	31	30	1	0	1	1	0	1	0	0	0	0	31	0	😊	😊
		Martin Hall																
<p>9L270 - RAINHAM PLAY Towards Park, Play & Amenities at Cherry Tree, Rainham Rec or Ryetop</p> <p>31/03/2022 Play works and allotment invoices paid. Legal fees still rising (£4,145) and queried. Cat Man fees due at year end (estimate of £2,900). Remainder will go on Cherry Trees improvements once Covid-19 restrictions lifted. Anticipated final spend FY21-22.</p>	Capital Receipts	Cllr Doe	169	107	62	0	62	62	0	62	0	0	0	0	169	0	😊	😊
		Fiona Leadley																
<p>9L273 - STROOD NORTH PLAY AREAS Strood North Play Areas</p> <p>31/03/2021 Works all complete at all four play sites. Remainder of funds will be spent on Cat Man and Legal fees this FY.</p>	Section 106's	Cllr Doe	104	104	0	0	0	0	0	0	0	0	0	0	104	0	😊	😊
		Fiona Leadley																
<p>9L274 - HOOK MEADOW WORKS Hook Meadow works</p> <p>31/03/2022 Perry Holmes team chased for update but project still on hold. FY21-22 is only an estimate at this stage.</p>	Section 106's	Cllr Doe	47	3	44	0	44	44	0	0	(44)	44	0	0	47	0	😊	😊
		Fiona Leadley																
<p>9L275 - PRINCES PARK PLAY AREA Refurbishment & Maintenance of Princes Park Play Area</p> <p>31/03/2021 Majority of works complete - welcome sign and playground markings. Remaining amount will be spent this FY.</p>	Section 106's	Cllr Doe	17	16	0	0	0	0	0	0	0	0	0	0	17	0	😊	😊
		Fiona Leadley																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time	
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's					
<p>9L276 - BROOMHILL Play Provision at Broomhill & Goddington Road (Cliffe Road Play Area)</p> <p>31/03/2021 Play improvements complete. Remaining small pot of money will be spent this FY.</p>	Section 106's	Cllr Doe	3	3	0	0	0	0	0	0	0	0	0	0	0	3	0	😊	😊
		Fiona Leadley																	
<p>9L277 - BERENGRAVE NATURE RES ECO IMP Ecological improvements at Berengrave Local Nature Reserve including replacement boardwalk which will be more accessible, treework and various surveys</p> <p>31/03/2022 - Approx £5k is being spent on ecology surveys this winter FY20-21. Approx £10k will be spent on signage and any further surveys required. The remainder of the works (£100k) will be spent on a replacement boardwalk and sensitive treeworks in FY21-22.</p>	Section 106 MC/17/3687	Cllr Howard Doe	116	5	111	0	111	111	(2)	111	0	0	0	0	116	0	😊	😊	
		Fiona Ledley																	
<p>9L280 - JACKSON FLD & VICT GDS GSP PRJ Investment to make significant improvements to this key open space with a first phase focusing on community led improvements to the skate park.</p> <p>31/03/2022 Project will now been taken forward next FY as delay with advice from Historic England and other projects taking priority.</p>	Section 106	Howard Doe	117	30	88	0	88	88	2	0	(88)	88	0	0	117	0	😊	😊	
		Fiona Leadley																	
<p>9L282 - EASTGATE HOUSE GARDENS IMP Physical improvements to the Lower Gardens at Eastgate House to provide a positive setting for the Medway Norse Café opening.</p> <p>31/03/2023 The expenditure will enable pond repairs to be completed during the current financial year. Public Realm enhancements such as fencing and signage in front of the Chalet will be completed in 2021/22 and further interpretation, signage and benches will be added during 2022/23 bring the scheme to a conclusion.</p>	Section 106	Howard Doe	20	0	20	0	20	20	0	10	(10)	10	0	0	20	0	😊	😊	
		Ed Woollard																	
<p>9L285 - COPPERFIELDS OP Play area improvements</p> <p>31/03/2021 This project will be complete this FY. No progress to date due to other deadlines.</p>	Section 106	Howard Doe	16	15	1	0	1	1	0	1	0	0	0	0	16	0	😊	😊	
		Fiona Leadley																	
<p>9L286 - POTTERY RD REC SITE IMP Working with Parish Council to make general improvements to the site.</p> <p>31/03/2021 Funds to be transferred to Hoo Parish Council this FY as they own the site.</p>	Section 106	Howard Doe	40	0	40	0	40	40	0	40	0	0	0	0	40	0	😊	😊	
		Martin Hall																	

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9L288 - JKSON FLD & BSTAL REC GSP IMP Contribution towards improvements to the skate park</p> <p>31/03/2022 Funds to be pooled towards Jacksons Rec improvements with forthcoming Rochester Riverside s106 (due over a number of triggers), which has yet to be received.</p>	Section 106	Howard Doe	29	0	29	0	29	29	0	29	0	0	0	0	29	0	😊	😊
		Fiona Leadley																
<p>9L296 - PLAY PARKS REFURBISHMENT Refurbishment of Darnley Road, Maidstone Road Sports Ground & Heritage Drive play areas, as existing equipment close to the end of it's useful life.</p> <p>31/03/2021 - Darnley Road completed on site in November. MRSG and Heritage Drive out to tender with award in December, due on ground in February 2021. s106 for Darnley Road needs to be added to this pot (approx £30k).</p>	Prudential Borrowing	Howard Doe	410	113	22	275	297	297	38	297	0	0	0	0	410	0	😊	😊
		Fiona Leadley																
<p>9L331 - CLIFFE WODS REC IMPROVEMENTS Improvements to Cliffe Woods Rec Ground including extending the play area with more play equipment and creating a new footpath to improve access.</p> <p>31/03/2022 - Project will be completed this FY (play area improvement and new footpath).</p>	S106 - Developer Contributions	Cllr Howard Doe	33	0	0	33	33	33	23	33	0	0	0	0	33	0	😊	😊
		Fiona Leadley																
<p>9L332 - BALMORAL GARDENS IMPROVEMENTS Improvements to the play area at Balmoral Gardens</p> <p>31/03/2023 - Currently not enough budget to take this project forward so has been identified for next FY.</p>	S106 DEVELOPER CONTRIBUTIONS	Cllr Howard Doe	12	0	0	12	12	12	0	0	(12)	12	0	0	12	0	😊	😊
		Fiona Leadley																
<p>9L333 - CHALK PIT OPEN SPACES IMPROVE Improvements to play area at Chalk Pit Open Space</p> <p>31/03/2022 - Play improvements due on site in July 2021.</p>	S106 - DEVELOPER CONTRIBUTIONS	CLLR HOWARD DOE	15	0	0	15	15	15	23	15	0	0	0	0	15	0	😊	😊
		FIONA LEADLEY																
<p>9L334 - PERRY ST PLAY AREA IMPROVEMENT Improvements to play area at Perry Street</p> <p>31/03/2022 - Play area improvement work will be carried out in July 2021.</p>	S106 - DEVELOPER CONTRIBUTION	CLLR HOWARD DOE	14	0	0	14	14	14	14	14	0	0	0	0	14	0	😊	😊
		FIONA LEADLEY																
<p>9T026 - MP WOODSTOCK ROAD LAMP Replacement lamp for Alleyway - Woodstock Road/Northcote Recreational Ground Strood.</p> <p>31/03/2020 Works completed no additional works required hence budget to be transferred to unallocated Member Priority funds.</p>	Members Priority Scheme	Alan Jarrett	0	0	0	0	0	0	0	0	0	0	0	0	0	0	😊	😊
		Ian Hardy																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9T072 - IPM - 6 STOREY BUILDING Design, build and fit out of a six storey building to demonstrate the quality ambitions of Innovation Park Medway (IPM) and generate an income to support the overall vision for the site. IPM is a high quality innovative business park for B1 and B2 uses, including high value technology, engineering, manufacturing and knowledge intensive businesses. The development of the six storey building will 31/03/2023 The Budget spend profile reflects the approved Scheme. However the Scheme has currently been put on hold whilst an assessment is undertaken to gauge the markets working aspirations post COVID and this therefore could change.</p>	Prudential Borrowing	Cllr Chambers Lucy Carpenter	14,532	1,479	13,021	32	13,054	13,054	66	4,500	(8,554)	8,554	0	0	14,532	0	😊	😊
<p>9T079 - CHATHAM TOWN CENTRE S106 WKS Various Chatham Town Centre Management Activities & Public Realm improvements, the details and scope of which are currently being considered 31/03/2022 These initiatives are funded by the Blue water Section 106 Contribution and are agreed with Dartford BC along with the Expenditure annually.</p>	Section 106	Rodney Chambers Janet Elliott	519	113	406	0	406	406	6	23	(383)	124	100	159	519	0	😊	😊
<p>9T080 - IPM PHASE 1 & 2 PUBLIC REALM Phase 1 & 2 of the Runway Park landscaping & public realm works 31/03/2023 It is currently anticipated that the scheme will be completed by the initial projected end date.</p>	Borrowing Against future Business Rates	Rodney Chambers Lucy Carpenter	15,285	92	(92)	15,285	15,194	15,194	0	8,794	(6,400)	6,400	0	0	15,285	0	😊	😊
<p>9T081 - PHASE 2 INFRASTRUCTURE Infrastructure works to the site. 31/03/2024 It is currently anticipated that the scheme will be completed by the initial projected end date.</p>	Borrowing Against Future Business Rates	Cllr Chambers Richard Carden	2,734	225	(225)	2,734	2,510	2,510	0	2,428	(82)	82	0	0	2,734	0	😊	😊
<p>9T082 - IPM HIGHWAY INFRASTRUCTURE Strategic road network mitigations (M2 Junction 2,3&4, Rochester Road and the construction of a MSCP on site. 31/03/2024 t is currently anticipated that the scheme will be completed by the initial projected end date.</p>	Borrowing Against Future Business Rates	Rodney Chambers Lucy Carpenter	10,528	0	0	10,528	10,528	10,528	0	500	(10,028)	250	9,778	0	10,528	0	😊	😊
<p>9T083 - IPM PROJ CAPITALISED INTEREST Budget allowed for the Capital borrowing costs in delivering the IPM Capital Schemes. This has been separated from the other IPM Schemes. 31/03/2024 t is currently anticipated that the scheme will be completed by the initial projected end date.</p>	Borrowing Against future Business Rates	Rodney Chambers Lucy Carpenter	1,250	0	0	1,250	1,250	1,250	0	0	(1,250)	0	1,250	0	1,250	0	😊	😊

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9T480 - ROCH RIVERSIDE GROWING PLACES Growing Places Fund for Rochester Riverside - funding enabling infrastructure and public realm improvements, plus site assembly.</p> <p>31/03/2024 The remaining costs in implementing this project are managed through the Rochester Riverside Board</p>	Borrowing	Rodney Chambers	2,514	1,737	776	0	776	776	30	276	(500)	250	250	0	2,514	0	😊	😊
		Deborah Crow																
<p>9T488 - INNOVATION PARK MEDWAY Improvements to the existing Rochester airport including paving runway 02/20 to allow runway 16/34 to be closed; allowing the land to the South of Medway Innovation Centre and the land at Laker Road to be disposed of for development.</p> <p>31/03/2021 This scheme will be fully complete in 2020/21</p>	LGF 2	Rodney Chambers	9,090	3,119	1,439	4,532	5,971	5,971	3,539	5,971	0	0	0	0	9,090	0	😊	😊
		Jane Elliott																
<p>9T490 - GPF RIVER WALK River walk improvements. 2 phases, phase 1 is Gun Wharf to Chatham Waterfront Pumping Station, phase 2 is Chatham Waterfront Pumping Station to the new Goldings development which includes Pier Chambers and Sun Pier.</p> <p>31/03/2021 This is bdtge is being used to partly address the overspend on 9T623 with the balance being spent in year</p>	Growing Places Fund	Rodney Chambers	379	379	19	(19)	0	0	0	0	0	0	0	0	379	0	😊	😊
		Sunny EE																
<p>9T491 - STROOD RIVERSIDE PHASE 1 & 2 Strood Riverside Development</p> <p>31/03/2025 Addituional funding was approved at Full Council 8th October 2020 to cover all additional works required. This budget is Managed through the Strood Riverside Board</p>	Borrowing	Rodney Chambers	12,851	10,693	2,157	0	2,157	2,157	2	493	(1,664)	468	468	728	12,851	0	😊	😊
		Janet Elliott																
<p>9T492 - CHATHAM PLACEMAKING PROJECT Masterplan for Chatham Town Centre, outlining and prioritising key actions and interventions to create a better sense of place/arrival and improve public realm and connectivity.</p> <p>31/03/2021 No further spend on this budget, the unspent allocation will be used to fund the overspend on 9T623</p>	Growing Places Fund	Rodney Chambers	4	4	0	0	0	0	0	0	0	0	0	0	4	0	😊	😊
		Sunny EE																
<p>9T496 - IPM ENABLING WORKS Essential enabling works - on the southern site, de-risking the site for potential occupiers and will as a result bring forward development.</p> <p>31/03/2022 Works continue on this part of the IPM project and are expected to be completed by March 22</p>	GPF Borrowing in Leiu of receipts	Rodney Chambers	2,766	212	438	2,116	2,554	2,554	9	2,554	0	0	0	0	2,766	0	😊	😊
		Helen Dyer																
<p>9T628 - INNOVATION PK MEDWAY ZONE A Works to bring forward the development of the first phase of the Innovation Park Medway</p> <p>31/03/2022 Works continue on this part of the IPM project and are expected to be completed by March 22</p>	LGF 3	Rodney Chambers	4,103	1,251	2,449	403	2,852	2,852	217	2,852	0	0	0	0	4,103	0	😊	😊
		Anne Knight																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9T805 - COMMAND OF THE HEIGHTS Outstanding QS Costs in respect of the Development phase to secure HLF funding for Phase 2 of the Project</p> <p>31/03/2021 The scheme is complete but the HLF budget allocation will be used to fund the Delivery Phase of the project</p>	HLF	Rodney Chambers	231	231	0	0	0	0	0	0	0	0	0	0	231	0	😊	😊
		Anita Waterton																
<p>9T806 - COMMAND OF THE HEIGHTS - PH 2 Demolition of Riverside One and the subsequent Landscaping of the Public Realm on Chatham Riverside. Restoration work at Fort Amhurst, landscaping & creation of an open air performance space & wayfinding & Interpretation of the site</p> <p>31/03/2021 Scheme Complete, awaiting payment of final Invoices</p>	HLF/LGF/BMRF	Rodney Chambers	2,582	2,538	44	0	44	44	7	44	0	0	0	0	2,582	0	😊	😊
		Anita Waterton																
<p>9T820 - FHSF - PENTAGON CENTRE TRANS Transformation of the 1st floor of the Pentagon Centre</p> <p>31/03/2024 It is currently anticipated that the scheme will be completed by the initial projected end date.</p>	MHCLG	Cllr Chambers	500	0	0	500	500	500	0	500	0	0	0	0	500	0	😊	😊
		Elizabeth Westwood																
<p>9T821 - FHSF - BROOK THEATRE Creation of a Flexible working Space with digital incubator facilities to support the creative sector.</p> <p>31/03/2024 It is currently anticipated that the scheme will be completed by the initial projected end date.</p>	MHCLG	Cllr Chambers	300	0	0	300	300	300	5	10	(290)	53	238	0	300	0	😊	😊
		Richard Carden																
<p>9T822 - FHSF - INNOVATION HUB MEDWAY Deliver 760smq work space within Pentagon centre.</p> <p>31/03/2024 It is currently anticipated that the scheme will be completed by the initial projected end date.</p>	MHCLG	Cllr Chambers	1,702	0	0	1,702	1,702	1,702	0	156	(1,546)	565	981	0	1,702	0	😊	😊
		Elizabeth Westwood																
<p>9T823 - FHSF - ST JOHNS CHURCH Strategic gateway to Chatham Diocese oversee delivery to convert church in to a co working, conference and events hub.</p> <p>31/03/2023 It is currently anticipated that the scheme will be completed by the initial projected end date.</p>	MHCLG	Cllr Chamber	1,000	0	0	1,000	1,000	1,000	0	150	(850)	250	600	0	1,000	0	😊	😊
		Elizabeth Westwood																
<p>9T824 - FHSF- PROPACQUISITION&DELIVERY Investment in ground floor- anchor for high street</p> <p>31/03/2024 It is currently anticipated that the scheme will be completed by the initial projected end date.</p>	MHCLG	Cllr Chambers	2,410	10	0	2,400	2,400	2,400	23	50	(2,350)	1,390	960	0	2,410	0	😊	😊
		Elizabeth Westwood																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9T825 - FHSF - PADDOCK & PUBLIC REALM New city square/ civic hub/recreational space 'sense of place' Connect Pentagon to Brook & High street</p> <p>31/03/2024 It is currently anticipated that the scheme will be completed by the initial projected end date.</p>	MHCLG	Cllr Chambers	2,747	26	0	2,721	2,721	2,721	108	417	(2,304)	518	1,786	0	2,747	0	😊	😊
<p>9T826 - FHSF - PROJECT MANAGEMENT Project Team to Deliver the FHSF Capital Scheme</p> <p>31/03/2024 It is currently anticipated that the scheme will be completed by the initial projected end date.</p>	MHCLG	Cllr Chambers	875	0	0	875	875	875	16	213	(662)	217	446	0	875	0	😊	😊
<p>9T888 - MP ALLHALLOWS VILLAGE HALL AllHallows Village Hall Kitchen Refurbishment</p> <p>31/03/2020 No spend since 16/17 and unable to obtain any additional info therefore assumed this project is now complete. Remaining budget of £4.2k transferred to unallocated Members Priorities.</p>	Capital Receipts	Alan Jarrett	0	0	0	0	0	0	0	0	0	0	0	0	0	0	😊	😊
TOTAL REGENERATION			249,728	40,256	159,262	50,209	209,471	209,471	4,738	84,662	(124,810)	49,911	23,195	51,671	249,694	(33)		
<p>COMMUNICATIONS</p> <p>9C080 - ROCHESTER STATION TOTEM A digital wayfinding system with touchscreen display, strategically installed outside Rochester station, will be an electronic wayfinding application to help pedestrians find useful information about Rochester/immediate and wider area.</p> <p>31/03/2021 -a digital wayfinding systems with touchscreen display, strategically installed outside Rochester Station, an electronic application to help pedestrians to find useful information about Rochester and immediate and wider area. Expected to be completed by the end of this financial year.</p>	Capital Receipts	Alan Jarrett	46	46	0	0	0	0	0	0	0	0	0	0	46	0	😊	😊
		Celia Glynn-Williams																
TOTAL COMMUNICATIONS			46	46	0	0	0	0	0	0	0	0	0	0	46	0		
Total REGENERATION, CULT&ENVIRONMENT			563,025	143,860	359,827	59,337	419,164	419,164	12,644	122,882	(296,282)	107,522	137,017	51,727	563,008	(16)		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 22-23	Spend 23-24	Spend 24-25				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
3. BUSINESS SUPPORT																		
DIGITAL TRANSFORMATION																		
DIGITAL TRANSFORMATION																		
9C073 - DIGITAL TRANSFORM PROG																		
This budget covers work under the Digital Transformation programme and will fund staff responsible for delivering the digital programme and other associated costs.																		
31/03/2022 The capital spend from this transformation programme budget is to establish and support the BAU Business Change team. The team are now established so the rest of this budget will be spent this year to support the team with the delivery of the specific projects detailed within the other capital budgets - eg investment in to ICT hardware and software.																		
9C075 - ICT INFRASTRUCTURE WORKS																		
Replacement of Windows 2008 server and all databases running on Windows 2008 SQL servers and file serves.																		
31/03/2023 The Wifi refresh program has been completed this year. The new telephony replacement system from Mitel is progressing well. We have moved 2500 of 4500 users onto the new system. The old IPFX solution for the contact centre has been switched off and all contact centre users moved onto to new platform. We will soon be moving onto the new features of the Omni channel. The Server 2008 Replacement this program is at about 85% completion. We are awaiting the implementation of some new applications so that the remainder of the Server 2008 machines can be decommissioned. Finally, the windows 7 replacement work is is 95% complete. ICT is awaiting on the decommission of the Icon payment system in Libraries so that the remainder machines can be replaced																		
9C077 - TRANSFORM FLEXIBLE CAP RECEIPT																		
A series of transformation projects that will result in ongoing revenue savings,																		
31/03/2024 All projects are progressing as planned. Transformation Board have approved spend on emerging projects to generate revenue savings. Performance monitoring of all projects is carried out via Transformation Board.																		
9C078 - DATA CENTRE REFURBISHMENT																		
To repair flooring and other spaces within the Medway Council Gun Wharf Datacentre																		
31/03/2022– ICT has received a quotation for the works. We are awaiting on additional quotations from other suppliers before we proceed with works. Although currently hoping to spend the budget this financial year it is possible that some expenditure will roll over into 2022/23 due to the intricate nature of the project.																		
	Prudential Borrowing	Adrian Gulvin	348	273	75	0	75	75	52	75	0	0	0	0	348	0	😊	😊
		Catherine Iles																
	Prudential Borrowing	Adrian Gulvin	2,600	1,828	172	600	772	772	17	772	0	0	0	0	2,600	0	😊	😊
		Keith Baker/Paul Boyd																
	Flexible Capital Receipts	Cllr Gulvin	2,456	84	2,372	0	2,372	2,372	79	1,487	(884)	723	161	0	2,456	0	😊	😊
		Paul Boyd																
	Capital Receipts	Cllr Adrian Gulvin	150	0	0	150	150	150	0	150	0	0	0	0	150	0	😊	😊
		PETER GOOD																

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
<p>9C079 - ICT END USER DEVICES End User Device replacement</p> <p>31/03/2023 ICT will be spending approximately 400k this financial year to procure end user devices. This is getting tied into the Gun Wharf refresh. ICT has ordered the first batch of equipment and is busy with the preparation of that for end users.</p>	Capital Receipts	Cllr Adrain Gulvin	500	0	0	500	500	500	177	400	(100)	100	0	0	500	0	😊	😊
		Paul Thompson																
<p>9C779 - FEASIBILITY STUDIES FLEXI CAP Funding of feasibility studies to identify potential transformation savings.</p> <p>31/03/2022 There is nothing yet to report on this new project.</p>	Flexible Capital Receipts	Cllr Gulvin	500	0	0	500	500	500	0	150	(350)	200	150	0	500	0	😊	😊
		Paul Boyd																
TOTAL DIGITAL TRANSFORMATION			6,554	2,186	2,618	1,750	4,368	4,368	325	3,034	(1,334)	1,023	311	0	6,554	0		
BSD																		
DEMOCRACY & GOVERNANCE																		
<p>9C800 - INDIVIDUAL ELECTORAL REG Individual electoral registration (IER) will tackle electoral fraud and modernise the system of voter registration. The current practice of the head of a household being responsible for registering everyone in a property will be replaced by individuals registering separately.</p> <p>31/01/2023 the remainder of this budget will be spent in 2022/23 as it was decided to delay the purchase of the software due to the change of ward boundaries which will come into effect in the May 2023 elections.</p>	BSD Government Grant	Alan Jarrett	18	16	2	0	2	2	0	0	(2)	2	0	0	18	0	😊	😊
		Jane Ringham																
TOTAL DEMOCRACY & GOVERNANCE			18	16	2	0	2	2	0	0	(2)	2	0	0	18	0		
LEGAL CONTRACTS & PROPERTY																		
<p>9C714 - LICENSING SHARED SERVICE SET UP Approval has been given for Licensing to become a shared service with Gravesham BC. Set up costs will be incurred to enable this to happen.</p> <p>31/03/2021 This project is complete and the remaining budget is no longer required.</p>	Revenue Contribution	Jane Chitty	29	(5)	34	0	34	34	0	0	(34)	0	0	0	(5)	(34)	😊	😊
		Jan Guyler																
TOTAL LEGAL CONTRACTS & PROPERTY			29	(5)	34	0	34	34	0	0	(34)	0	0	0	(5)	(34)		
Total BUSINESS SUPPORT			6,601	2,198	2,654	1,750	4,404	4,404	325	3,034	(1,370)	1,025	311	0	6,567	(34)		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward	New Approvals	Remaining Scheme Budget	Budget	Spend	Forecast Outturn	Forecast Variance	Spend 22-23	Spend 23-24	Spend 24-25				
					£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's				
4. HOUSING REVENUE ACCOUNT																		
HOUSING REVENUE ACCOUNT																		
HOUSING REVENUE ACCOUNT																		
9H100 - IMPROVE TO HOUSING STOCK																		
Planned capital works improvement programme to maintain the 'decent homes' standards																		
31/03/2028 - this budget is on rolling basis and current year is the last year of the 3 year approved budget.																		
9H112 - DISABLED ADAPTATIONS																		
works carried out through means tested Disabled Adaptations system to enable disabled people to remain in their homes they rent from Authority's HRA stock																		
31/03/2028 Adaptations carried out to the HRA properties funded from the HRA.																		
9H130 - HRA HOUSE PURCHASE OR BUYBACK																		
To purchase houses from the open market or to buy back properties previously sold under the right to buy scheme for the HRA.																		
31/03/2031 -budget is used as and when an opportunity arises to acquire buy back or open market property. Currently in the process of purchasing one property.																		
9H131 - HRA PURCHASE OF HOUSING UNITS																		
To acquire additional housing units to meet additional housing needs.																		
31/03/2022 INGRAM ROAD TO BE PURCHASED 2020/21. OTHER ACQUISITIONS ARE IN THE PROCESS OF BEING APPROVED AS PER THE HOUSING DEVELOPMENT STRATEGY BEING REVIEWED BY CMT SEPT 2020																		
9H204 - HRA NEW BUILD-PHASE 4-GRGESITE																		
To build 23 hses(mixture of 1,2,3,4 bed hse on 4 diff sites(winchester Way, Braybourne Ave, Northbourne Ave & Lynsted Rd)funded fr borrowing/1-4-1 rcpt																		
31/03/2021 to build 23 houses, mixture of 1,2,3,4 bed on 4 different sites (Winchester Way, Braybourne Ave, Northbourne Ave, Lynsted Rd) funded from borrowing and 1-4-1 RTB capital receipts.																		
TOTAL HOUSING REVENUE ACCOUNT			34,033	12,377	16,037	5,619	21,656	21,656	739	15,643	(6,013)	6,013	0	0	34,033	0		
Total HOUSING REVENUE ACCOUNT			34,033	12,377	16,037	5,619	21,656	21,656	739	15,643	(6,013)	6,013	0	0	34,033	0		

Cost Centre & Description of Scheme	Funding Source	Portfolio Holder/Project Manager	Total Approved Cost £000's	Total Exp from Date of Adoption to 31 March 2021 £000's	Remaining Approval			2021/22				Spend Forecast for Later Years			Total Proj Exp £000's	Total Proj Var £000's	On Budget	On Time
					Rolled Forward £000's	New Approvals £000's	Remaining Scheme Budget £000's	Budget £000's	Spend £000's	Forecast Outturn £000's	Forecast Variance £000's	Spend 22-23 £000's	Spend 23-24 £000's	Spend 24-25 £000's				
5. MEMBERS PRIORITIES																		
BUSINESS SUPPORT MEMBERS PRIOR																		
CHIEF FINANCE OFFICER MEMBERS																		
9C301 - MEMBER PRIORITIES UNALLOCATED																		
This cost centre provides funding for Member Priority schemes across Medway for the benefit of the community. Each scheme, once agreed, will be reported separately and this scheme will hold the unallocated balance.																		
31/03/2022 This cost centre is to fund schemes nominated by members. There are currently no known schemes but the budget has been forecast to spend in this financial year. Any unused budget will be carried forward into 2022/23.																		
Capital Receipts	Alan Jarrett	320	0	323	(3)	320	320	0	320	0	0	0	0	320	0	😊	😊	
	Andy McNally-Johnson																	
TOTAL CHIEF FINANCE OFFICER MEMBERS			320	0	323	(3)	320	320	0	320	0	0	0	320	0			
R C E & T MEMBERS PRIORITIES																		
FRONT LINE SERVICES MEMBERS PR																		
9T743 - MP ST MARYS AMATEUR BOXINGCLUB																		
New premises for the St Marys Amateur Boxing Club, this will consist funding the following funding £40k grant from Medway Council, £50k from Sport England, £20k from St Marys boxing club bank account, £40k to be raised by the Boxing Club.																		
31/03/2023 This is dependent on the boxing club raising funds to contribute towards the cost of the project. It is hoped that they will be in a position for this project to be completed in 22/23.																		
9T747 - MP ROCH CATHEDRAL ACT TRAVEL																		
To assist the Rochester Cathedral with a project which is consistent with the councils aims to reduce carbon and encourage active travel																		
Need to add a forecast																		
Capital Receipts	Howard Doe	40	0	40	0	40	40	0	0	(40)	40	0	0	40	0	😊	😊	
	Bob Dimond																	
Capital Receipts	Phil Filmer	3	0	0	3	3	3	0	3	0	0	0	0	3	0	😊	😊	
	Andy Mcnallyjohnson																	
TOTAL FRONT LINE SERVICES MEMBERS PR			43	0	40	3	43	43	0	3	(40)	40	0	0	43	0		
Total MEMBERS PRIORITIES			363	0	363	0	363	363	0	323	(40)	40	0	0	363	0		
Report Total			674,336	198,675	403,215	72,446	475,661	475,661	20,172	152,430	(323,231)	130,804	137,328	51,727	670,963	(3,372)		